

PRO-DLY-02 | Delay Analysis

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:00+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_events	01-data/import_templates/delay_events.csv	25	not found
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	not found

project_id	Primary Event ID	Activity ID	Activity Name	BL Start	BL Finish
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B02-FOOT-1070	RFT for Columns & Walls Below SOG (B02) (footing)	23-Dec-25	29-Dec-25
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B01-FOOT-1050	RFT for RC Raft & Footings (B01) (footing)	6-Dec-25	18-Dec-25
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B04-WT-1110	RFT for Walls (B04) (Water Tank)	13-Dec-25	21-Dec-25
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B04-FOOT-1050	RFT for RC Raft & Footings (B04) (footing)	15-Jan-26	24-Jan-26
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B04-FOOT-1070	RFT for Columns & Walls Below SOG (B04) (footing)	21-Jan-26	27-Jan-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS02-1030	Submittal for Beams Conc. Dim. & RFT DWGs (B01) (Bas 0	20-Nov-25	16-Feb-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS02-1040	Submittal for Slabs Conc. Dim. & RFT DWGs (B01) (Bas 0	30-Nov-25	22-Feb-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS01-1030	Submittal for Beams Conc. Dim. & RFT DWGs (B01) (Bas 0	2-Nov-25	10-Mar-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS01-1040	Submittal for Slabs Conc. Dim. & RFT DWGs (B01) (Bas 0	5-Nov-25	31-Mar-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B02-BAS02-1020	Submittal for Beams Conc. Dim.& RFT DWGs (B02) (Bas 02)	22-Oct-25	11-Nov-25
The Big -P.01-UP-20-April-26	IFC	E-SUB-B02-BAS02-1030	Submittal for Slabs Conc. Dim.& RFT DWGs (B02) (Bas 02)	26-Oct-25	22-Feb-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B02-BAS01-1020	Submittal for Beams Conc. Dim. & RFT DWGs (B02) (Bas 0	2-Nov-25	23-Nov-25