

PRO-TIA-01 | Time Impact & Extension of Time

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	ae95fac637a5a4cc21519fe9cff117c4957586c33a34b2242816d6457df0409d
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv	0	186b52e9473e855acbc9918e329ddedc09a076284849e5329bdcf2ef25d176c6
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	1363	0cbd5f7b24ab9dd7c180b7142dd3ff58c7c6ae98ef65ba0102e83ed1d91f2bf1

project_id	Activity ID	Activity Name	WBS	Baseline Start	Baseline Finish
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1050	Project Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		10-Apr-27
The Big -P.01-UP-20-April-26	KD-MS-1040	Ground Works Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		11-May-26
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	The Big - P.01 - UP-24-MAY-26.EN.1	11-Sep-25	09-Nov-25
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	11-Sep-25	01-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1000	Submittal for PC Raft Conc. Dim. DWGs (B01) (footing)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	01-Oct-25	22-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1010	Submittal for RC Raft & Footings Conc. Dim. DWGs (B01)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	05-Oct-25	26-Oct-25

PRO-DLY-02 | Delay Analysis

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_events	01-data/import_templates/delay_events.csv	25	ed2d8de3c133105f0edb94506a578969a192bb512fbc48d7ece5612ee9fe9e06
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	ae95fac637a5a4cc21519fe9cff117c4957586c33a34b2242816d6457df0409d

project_id	Primary Event ID	Activity ID	Activity Name	BL Start	BL Finish
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B02-FOOT-1070	RFT for Columns & Walls Below SOG (B02) (footing)	23-Dec-25	29-Dec-25
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B01-FOOT-1050	RFT for RC Raft & Footings (B01) (footing)	6-Dec-25	18-Dec-25
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B04-WT-1110	RFT for Walls (B04) (Water Tank)	13-Dec-25	21-Dec-25
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B04-FOOT-1050	RFT for RC Raft & Footings (B04) (footing)	15-Jan-26	24-Jan-26
The Big -P.01-UP-20-April-26	Delay in steel supply by client	CON-B04-FOOT-1070	RFT for Columns & Walls Below SOG (B04) (footing)	21-Jan-26	27-Jan-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS02-1030	Submittal for Beams Conc. Dim. & RFT DWGs (B01) (Bas 0	20-Nov-25	16-Feb-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS02-1040	Submittal for Slabs Conc. Dim. & RFT DWGs (B01) (Bas 0	30-Nov-25	22-Feb-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS01-1030	Submittal for Beams Conc. Dim. & RFT DWGs (B01) (Bas 0	2-Nov-25	10-Mar-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B01-BAS01-1040	Submittal for Slabs Conc. Dim. & RFT DWGs (B01) (Bas 0	5-Nov-25	31-Mar-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B02-BAS02-1020	Submittal for Beams Conc. Dim.& RFT DWGs (B02) (Bas 02)	22-Oct-25	11-Nov-25
The Big -P.01-UP-20-April-26	IFC	E-SUB-B02-BAS02-1030	Submittal for Slabs Conc. Dim.& RFT DWGs (B02) (Bas 02)	26-Oct-25	22-Feb-26
The Big -P.01-UP-20-April-26	IFC	E-SUB-B02-BAS01-1020	Submittal for Beams Conc. Dim. & RFT DWGs (B02) (Bas 0	2-Nov-25	23-Nov-25

PRO-PRG-03 | Project Progress

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75
progress	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-REC-04 | Recovery & Mitigation

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv0		186b52e9473e855acbc9918e329ddedc09a076284849e5329bdcf2ef25d176c6
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-VAR-05 | Variation Report

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	1	062d6b6a98f4a5273fc48ec78144ff1fe3a858ebdd7d0f3bfb2358dbd54872f6

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
The Big -P.01-UP-20-April-26	1	PH-01	2	Employer free issue material	85

PRO-IPC-06 | Interim Payment

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
payments	02-delay_analysis/unified_tia_csv/08- payments.csv	8	a34b3ed257845b3e65bb8b30bd064313abc9c3eea565d004fe17238b2b3fa07c

project_id	payment	contract	project	invoice no	invoice date
The Big -P.01-UP-20-April-26	1.0	Ph-01	The Big -P.01-UP-20-April-26	1.0	6-Dec-25
The Big -P.01-UP-20-April-26	2.0	Ph-01	The Big -P.01-UP-20-April-26	2.0	29-Dec-25
The Big -P.01-UP-20-April-26	3.0	Ph-01	The Big -P.01-UP-20-April-26	3.0	24-Jan-26
The Big -P.01-UP-20-April-26	4.0	Ph-01	The Big -P.01-UP-20-April-26	4.0	25-Feb-26
The Big -P.01-UP-20-April-26	5.0	Ph-01	The Big -P.01-UP-20-April-26	5.0	25-Mar-26
The Big -P.01-UP-20-April-26	6.0	Ph-01	The Big -P.01-UP-20-April-26	6.0	26-Apr-26
The Big -P.01-UP-20-April-26					
The Big -P.01-UP-20-April-26					

PRO-RES-07 | Resource & Manpower

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-EQP-08 | Equipment & Plant

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-CST-09 | Cost Control

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	activity_id	activity_name	period	BAC	AC
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1000	Submittal for RFT Rebar	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1020	Submittal for Soil Replacement	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1010	Submittal for Plain Concrete	17-May-26	0.0	0.0

PRO-EVM-10 | Earned Value

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	activity_id	activity_name	period	BAC	AC
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1000	Submittal for RFT Rebar	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1020	Submittal for Soil Replacement	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1010	Submittal for Plain Concrete	17-May-26	0.0	0.0

PRO-CFS-11 | Cash Flow

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
planned_cash_flow	01-data/import_templates/planned_cash_flow.csv	18	4dd5eec2c65d6dead295d6ea2f15e65f89b81cc8b5c2b5dc0bb918b502ea2eec
payments	02-delay_analysis/unified_tia_csv/08- payments.csv	8	a34b3ed257845b3e65bb8b30bd064313abc9c3eea565d004fe17238b2b3fa07c

project_id	period_date	planned_cash_out	planned_cumulative_cash_out	currency	basis
The Big -P.01-UP-20-April-26	1-Oct-25	0	0	EGP	
The Big -P.01-UP-20-April-26	1-Nov-25	8347296.45	8347296.45	EGP	
The Big -P.01-UP-20-April-26	1-Dec-25	61405155.86	69752452.31	EGP	
The Big -P.01-UP-20-April-26	1-Jan-26	67496644.02	137249096.3	EGP	
The Big -P.01-UP-20-April-26	1-Feb-26	33633991.22	170883087.6	EGP	
The Big -P.01-UP-20-April-26	1-Mar-26	38111113.51	208994201.1	EGP	
The Big -P.01-UP-20-April-26	1-Apr-26	29721101.71	238715302.8	EGP	
The Big -P.01-UP-20-April-26	1-May-26	20259735.78	258975038.6	EGP	
The Big -P.01-UP-20-April-26	1-Jun-26	13490432.04	272465470.6	EGP	
The Big -P.01-UP-20-April-26	1-Jul-26	14762397.2	287227867.8	EGP	
The Big -P.01-UP-20-April-26	1-Aug-26	9924530.76	297152398.6	EGP	
The Big -P.01-UP-20-April-26	1-Sep-26	12399329.58	309551728.1	EGP	

PRO-SCV-12 | S-Curve

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
s_curve	01-data/import_templates/s_curve.csv	18	37c7c3984f7719338a30052084fe62f4df71e7a9c1ed2c758ac7480cfe6c3f6a

project_id	months	monthly_planned	cumm_monthly_planned	monthly_actual	cumm_monthly_actual
The Big -P.01-UP-20-April-26	1-Oct-25	0.0	0.0	3974600.57	3974600.57
The Big -P.01-UP-20-April-26	1-Nov-25	8347296.45	8347296.45	8089030.9	12063631.47
The Big -P.01-UP-20-April-26	1-Dec-25	61405155.86	69752452.31	8521118.53	20584750.0
The Big -P.01-UP-20-April-26	1-Jan-26	67496644.02	137249096.3	34796118.93	55380868.93
The Big -P.01-UP-20-April-26	1-Feb-26	33633991.22	170883087.6	20205303.35	75586172.28
The Big -P.01-UP-20-April-26	1-Mar-26	38111113.51	208994201.1	14348185.06	89934357.34
The Big -P.01-UP-20-April-26	1-Apr-26	29721101.71	238715302.8	17873350.85	107807708.2
The Big -P.01-UP-20-April-26	1-May-26	20259735.78	258975038.6	5277326.61	113085034.8
The Big -P.01-UP-20-April-26	1-Jun-26	13490432.04	272465470.6	0.0	0.0
The Big -P.01-UP-20-April-26	1-Jul-26	14762397.2	287227867.8	0.0	0.0
The Big -P.01-UP-20-April-26	1-Aug-26	9924530.76	297152398.6	0.0	0.0
The Big -P.01-UP-20-April-26	1-Sep-26	12399329.58	309551728.1	0.0	0.0

PRO-PRC-13 | Procurement Status

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-MAT-14 | Material Status

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-LAH-15 | Labour Hours

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-CPM-16 | Critical Path

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	1363	0cbd5f7b24ab9dd7c180b7142dd3ff58c7c6ae98ef65ba0102e83ed1d91f2bf1
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	Activity ID	Activity Name	WBS	Baseline Start	Baseline Finish
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1050	Project Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		10-Apr-27
The Big -P.01-UP-20-April-26	KD-MS-1040	Ground Works Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		11-May-26
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	The Big - P.01 - UP-24-MAY-26.EN.1	11-Sep-25	09-Nov-25
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	11-Sep-25	01-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1000	Submittal for PC Raft Conc. Dim. DWGs (B01) (footing)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	01-Oct-25	22-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1010	Submittal for RC Raft & Footings Conc. Dim. DWGs (B01)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	05-Oct-25	26-Oct-25

PRO-FLT-17 | Float Analysis

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	1363	0cbd5f7b24ab9dd7c180b7142dd3ff58c7c6ae98ef65ba0102e83ed1d91f2bf1
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	Activity ID	Activity Name	WBS	Baseline Start	Baseline Finish
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1050	Project Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		10-Apr-27
The Big -P.01-UP-20-April-26	KD-MS-1040	Ground Works Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		11-May-26
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	The Big - P.01 - UP-24-MAY-26.EN.1	11-Sep-25	09-Nov-25
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	11-Sep-25	01-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1000	Submittal for PC Raft Conc. Dim. DWGs (B01) (footing)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	01-Oct-25	22-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1010	Submittal for RC Raft & Footings Conc. Dim. DWGs (B01)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	05-Oct-25	26-Oct-25

PRO-MIL-18 | Milestone Status

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
milestones	01-data/import_templates/milestones.csv	4	6fb57c383030a05019f4e7e4a42f49a53b30318717b9a266b565b86583247a82

milestone_id	project_id	activity_name	planned_date	forecast_date	actual_date
KD`-MS-1000	The Big -P.01-UP-20-April-26	Project Start Date	11-Sep-25	11-Sep-25	11-Sep-25
KD-MS-1010	The Big -P.01-UP-20-April-26	Contract Agreement	11-Sep-25	11-Sep-25	11-Sep-25
KD-MS-1020	The Big -P.01-UP-20-April-26	IFC Drawing Package	11-Sep-25	11-Sep-25	11-Sep-25
KD-MS-1040	The Big -P.01-UP-20-April-26	Ground Works Finish Date	11-May-26	10-Sep-26	

PRO-RSK-19 | Risk Report

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
risks	01-data/import_templates/risks.csv	2	171a7aa0bcf06885bfd73b7b4c8102d2a4a5ebca74f97f289cee780275be279b

risk_id	project_id	risk_title	risk_category	probability	time_impact_days
1	The Big -P.01-UP-20-April-26	Steel delivery delay	Schedule	high	yes
0	The Big -P.01-UP-20-April-26	Deploying MEP sub contractor	Schedule	high	yes

PRO-RFI-20 | RFI & Submittals

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
rfi	02-delay_analysis/unified_tia_csv/09- rfi_status.csv	4	f3147cf1a4bf4117fed9bb89562362e55f7faaa67f24ed1cd8736875e2571b3f

project_id	RFI	Activity ID	Activity Name	Submission date	Reply
The Big -P.01-UP-20-April-26	BD-CW-SAMCO-PCO-RFI-MECH-001	CON-B04-WT-1070	RFT for RC Raft (B04) (Water Tank)	16-Feb-26	29-Mar-26
The Big -P.01-UP-20-April-26	BD-CW-SAMCO-PCO-RFI-MECH-002	CON-B04-WT-1110	RFT for Walls (B04) (Water Tank)	17-Feb-26	18-Mar-26
The Big -P.01-UP-20-April-26	BD-CW-SAMCO-PCO-RFI-MECH-003	CON-B01-FOOT-1050	RFT for RC Raft & Footings (B01) (footing)	10-Mar-26	7-Apr-26
The Big -P.01-UP-20-April-26	BD-CW-SAMCO-PCO-RFI-MECH-004	CON-B04-WT-1110	RFT for Walls (B04) (Water Tank)	10-Mar-26	5-Apr-26

PRO-QAQC-21 | QA/QC Performance

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-PROD-22 | Productivity

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75
progress	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-EXE-23 | Executive Report

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
projects	01-data/import_templates/projects.csv	1	f5596d9c94974cfedfe37998ff37b4e9a33e5b507023617ace8bc3f9a6c0dec8
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75
evm	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75
risks	01-data/import_templates/risks.csv	2	171a7aa0bcf06885bfd73b7b4c8102d2a4a5ebca74f97f289cee780275be279b

project_id	project_name	client_name	contractor	planned_start	planned_finish
The Big -P.01-UP-20-April-26	ROYA-BIG PROJECT PHASE01 (B1-4)	ROYA	SAMCO	11-Sep-25	10-Apr-27

PRO-BLC-24 | Baseline vs Current

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	1363	0cbd5f7b24ab9dd7c180b7142dd3ff58c7c6ae98ef65ba0102e83ed1d91f2bf1
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	Activity ID	Activity Name	WBS	Baseline Start	Baseline Finish
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1050	Project Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		10-Apr-27
The Big -P.01-UP-20-April-26	KD-MS-1040	Ground Works Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		11-May-26
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	The Big - P.01 - UP-24-MAY-26.EN.1	11-Sep-25	09-Nov-25
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	11-Sep-25	01-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1000	Submittal for PC Raft Conc. Dim. DWGs (B01) (footing)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	01-Oct-25	22-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1010	Submittal for RC Raft & Footings Conc. Dim. DWGs (B01)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	05-Oct-25	26-Oct-25

PRO-FCF-25 | Forecast Completion

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75
evm	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-ML-26 | ML Project Controls

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75
evm	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75
risks	01-data/import_templates/risks.csv	2	171a7aa0bcf06885bfd73b7b4c8102d2a4a5ebca74f97f289cee780275be279b

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1000	Project Start Date	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1010	Contract Agreement	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MI	KD-MS-1020	IFC Drawing Package	11-Sep-25	
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1000	Surveying Works	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1010	Equipment Mobilization	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.KD.MO	KD-MOB-1020	Site Preparation	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1000	Submittal for RFT Rebar	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.1	E-DR-1000	Design Review	11-Sep-25	9-Nov-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	1-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B02.SUB.1	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	11-Sep-25	20-Sep-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.EN.2.S.P01.B04.SUB.2ndB.1	E-SUB-B04-WT-1000	Submittal for PC Raft Conc. Dim. DWGs (B04) (Water Tank	13-Sep-25	2-Oct-25
The Big -P.01-UP-20-April-26	The Big - P.01 - UP-24-MAY-26.P.MS.SS	P-MS-1020	Submittal for Soil Replacement	14-Sep-25	4-Oct-25

PRO-CAD-27 | Contract Administration

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
contracts	01-data/import_templates/contracts.csv	2	61432a3a8ed63e2dae803a7bf217b0edb04fd772e552b9b2a542608360420318
claims	01-data/import_templates/claims.csv	1	062d6b6a98f4a5273fc48ec78144ff1fe3a858ebdd7d0f3bfb2358dbd54872f6

contract_id	project_id	package	contractor	contract_type	original_value
PH-01	The Big -P.01-UP-20-April-26	1	SAMCO	Unite rate	367286025
PH-02	The Big -P.01-UP-20-April-26	2	SAMCO	Unite rate	900000000

PRO-CHG-28 | Change Control

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	1	062d6b6a98f4a5273fc48ec78144ff1fe3a858ebdd7d0f3bfb2358dbd54872f6

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
The Big -P.01-UP-20-April-26	1	PH-01	2	Employer free issue material	85

PRO-DOC-29 | Document Control

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-IFC-30 | Interface Management

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
ifc	02-delay_analysis/unified_tia_csv/07- ifc_conflict.csv	16	49c2ac382b462b477bff72061bc4c06911b5283539a6a5234b8e6bd7e23320a8

project_id	Activity ID	Activity Name	Original Duration	Start	Finish
The Big -P.01-UP-20-April-26	E-SUB-B01-BAS02-1030	Submittal for Beams Conc. Dim. & RFT DWGs (B01) (Bas 0	18	20-Nov-25	16-Feb-26
The Big -P.01-UP-20-April-26	E-SUB-B01-BAS02-1040	Submittal for Slabs Conc. Dim. & RFT DWGs (B01) (Bas 0	18	30-Nov-25	22-Feb-26
The Big -P.01-UP-20-April-26	E-SUB-B01-BAS01-1030	Submittal for Beams Conc. Dim. & RFT DWGs (B01) (Bas 0	18	2-Nov-25	10-Mar-26
The Big -P.01-UP-20-April-26	E-SUB-B01-BAS01-1040	Submittal for Slabs Conc. Dim. & RFT DWGs (B01) (Bas 0	18	5-Nov-25	31-Mar-26
The Big -P.01-UP-20-April-26	E-SUB-B02-BAS02-1020	Submittal for Beams Conc. Dim.& RFT DWGs (B02) (Bas 02)	18	22-Oct-25	11-Nov-25
The Big -P.01-UP-20-April-26	E-SUB-B02-BAS02-1030	Submittal for Slabs Conc. Dim.& RFT DWGs (B02) (Bas 02)	18	26-Oct-25	22-Feb-26
The Big -P.01-UP-20-April-26	E-SUB-B02-BAS01-1020	Submittal for Beams Conc. Dim. & RFT DWGs (B02) (Bas 0	18	2-Nov-25	23-Nov-25
The Big -P.01-UP-20-April-26	E-SUB-B02-BAS01-1030	Submittal for Slabs Conc. Dim. & RFT DWGs (B02) (Bas 0	18	5-Nov-25	31-Mar-26
The Big -P.01-UP-20-April-26	E-SUB-B03-BAS02-1030	Submittal for Slabs Conc. Dim. & RFT DWGs (B03) (Bas 0	18	01-Mr-26	10-Mar-26
The Big -P.01-UP-20-April-26	E-SUB-B03-BAS02-1020	Submittal for Beams Conc. Dim. & RFT DWGs (B03) (Bas 0	18	01-Mr-26	10-Mar-26
The Big -P.01-UP-20-April-26	E-SUB-B03-BAS01-1020	Submittal for Beams Conc. Dim. & RFT DWGs (B03) (Bas 0	18	01-Mr-26	10-Mar-26
The Big -P.01-UP-20-April-26	E-SUB-B03-BAS01-1030	Submittal for Slabs Conc. Dim. & RFT DWGs (B03) (Bas 0	10	02-Mr-26	12-Mar-26