

PRO-EVM-10 | Earned Value

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	activity_id	activity_name	period	BAC	AC
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1000	Submittal for RFT Rebar	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	E-SUB-B02-REP-1000	Submittal for General Replacement Plan & Typical Sectio	May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1020	Submittal for Soil Replacement	17-May-26	0.0	0.0
The Big -P.01-UP-20-April-26	P-MS-1010	Submittal for Plain Concrete	17-May-26	0.0	0.0