

PRO-CFS-11 | Cash Flow

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
planned_cash_flow	01-data/import_templates/planned_cash_flow.csv	18	4dd5eec2c65d6dead295d6ea2f15e65f89b81cc8b5c2b5dc0bb918b502ea2eec
payments	02-delay_analysis/unified_tia_csv/08- payments.csv	8	a34b3ed257845b3e65bb8b30bd064313abc9c3eea565d004fe17238b2b3fa07c

project_id	period_date	planned_cash_out	planned_cumulative_cash_out	currency	basis
The Big -P.01-UP-20-April-26	1-Oct-25	0	0	EGP	
The Big -P.01-UP-20-April-26	1-Nov-25	8347296.45	8347296.45	EGP	
The Big -P.01-UP-20-April-26	1-Dec-25	61405155.86	69752452.31	EGP	
The Big -P.01-UP-20-April-26	1-Jan-26	67496644.02	137249096.3	EGP	
The Big -P.01-UP-20-April-26	1-Feb-26	33633991.22	170883087.6	EGP	
The Big -P.01-UP-20-April-26	1-Mar-26	38111113.51	208994201.1	EGP	
The Big -P.01-UP-20-April-26	1-Apr-26	29721101.71	238715302.8	EGP	
The Big -P.01-UP-20-April-26	1-May-26	20259735.78	258975038.6	EGP	
The Big -P.01-UP-20-April-26	1-Jun-26	13490432.04	272465470.6	EGP	
The Big -P.01-UP-20-April-26	1-Jul-26	14762397.2	287227867.8	EGP	
The Big -P.01-UP-20-April-26	1-Aug-26	9924530.76	297152398.6	EGP	
The Big -P.01-UP-20-April-26	1-Sep-26	12399329.58	309551728.1	EGP	