

PRO-BLC-24 | Baseline vs Current

ROYA-BIG PROJECT PHASE01 (B1-4)

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:31+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	1363	0cbd5f7b24ab9dd7c180b7142dd3ff58c7c6ae98ef65ba0102e83ed1d91f2bf1
activities	01-data/import_templates/activity_master.csv	1363	45a47938eaf6db9f2335f581024a3cd10952911ad0047854caca072b95c1bb75

project_id	Activity ID	Activity Name	WBS	Baseline Start	Baseline Finish
The Big -P.01-UP-20-April-26	KD-MS-1000	Project Start Date	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1050	Project Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		10-Apr-27
The Big -P.01-UP-20-April-26	KD-MS-1040	Ground Works Finish Date	The Big - P.01 - UP-24-MAY-26.KD.MI		11-May-26
The Big -P.01-UP-20-April-26	KD-MS-1010	Contract Agreement	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MS-1020	IFC Drawing Package	The Big - P.01 - UP-24-MAY-26.KD.MI	11-Sep-25	
The Big -P.01-UP-20-April-26	KD-MOB-1000	Surveying Works	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1010	Equipment Mobilization	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	KD-MOB-1020	Site Preparation	The Big - P.01 - UP-24-MAY-26.KD.MO	11-Sep-25	28-Sep-25
The Big -P.01-UP-20-April-26	E-DR-1000	Design Review	The Big - P.01 - UP-24-MAY-26.EN.1	11-Sep-25	09-Nov-25
The Big -P.01-UP-20-April-26	E-SUB-B01-REP-1000	Submittal for General Replacement Plan & Typical Sectio	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.1	11-Sep-25	01-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1000	Submittal for PC Raft Conc. Dim. DWGs (B01) (footing)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	01-Oct-25	22-Oct-25
The Big -P.01-UP-20-April-26	E-SUB-B01-FOOT-1010	Submittal for RC Raft & Footings Conc. Dim. DWGs (B01)	The Big - P.01 - UP-24-MAY-26.EN.2.S.P02.B01.SUB.F	05-Oct-25	26-Oct-25