



**Ref No.: BD-CW-SAMCO-ACE-LET-STR-005**

**Wednesday, 10 September 2025**

**To:** ACE Project Management | Moharram Bakhoun

**Attention:** Eng. Shady Elkersh (Project Director)

**Project Name:** The Big Business District.

**Contract/Package:** Construction Works.

**Subject:** RE: Documentation of Site Obstacles Affecting Project Progress – Area of Buildings B01, B02, B03, and B04

10-9-2025, *Shady Elkersh*

**Dear Eng. Shady,**

With reference to the above-mentioned project, we would like to inform you and formally document the following points, which we believe have a direct impact on the progress of work at the site:

**1. Site Handover and Work Disruption**

- The whole project site for the four buildings (B01, B02, B03, and B04) is officially handed over on September 7, 2025, in accordance with the agreement between Eng. Ola Essam El-Din (Technical Director) and Eng. Mohamed Khaled (Chief Development Officer).
- On Tuesday, September 9, 2025, a water leak occurred again from the pipeline running along the ring road corridor and parallel to the mentioned buildings. This is the second occurrence, following the initial leak on Tuesday, September 2, 2025.
- This leakage has disrupted the execution of the ongoing Dynamic Cone Penetration Test (DCPT), which has been in progress since the site handover. To date, we have been unable to complete all 18 required test points.
- Additionally, our survey team has been unable to proceed with marking the boundary points of the tank, which in turn has prevented the commencement of the necessary excavation works.
- Accordingly, we kindly request to be notified as soon as the water leakage issue is resolved, so we may resume the technical works — both completing the required tests and beginning excavation for the water and fire tank.



- We also wish to emphasize that the period from September 9, 2025 until the obstacle is removed should be excluded from the contractual project duration, and we respectfully request that this duration be added to the overall contract period.

## **2. Study of Water Leakage Impact**

- Please be informed that a study is currently underway to assess the implications of repeated water leakage within a single week. This study is being conducted by Dr. Mohamed Abdel Hamid El-Nabarawy's office to determine the required technical procedures instead of shoring piles submitted before if founded for executing excavation works in accordance with the contour map approved by the consultant (Prime Consulting Office – PCO), ensuring worker safety and preventing any future material or human losses during execution.
- The results of this study will be shared with you upon completion for submission to the concerned authorities for technical and financial review.

We trust in your cooperation and kindly request the necessary actions to be taken. We remain committed to delivering the project with the highest standards of quality and within the revised timelines.

Best regards,

Eng./ Mohammed Sami Mohammed  
Project Director

SAMCO National Construction

