



Ref No.: BD-CW-SAMCO-ACE-LET-STR-008

24-September-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Director)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Response Regarding Site Ramp Modification Works – Confirmation of Financial Compensation and Time Extension

Reference (S):

- 1) "The email sent on 28/08/2025".
- 2) the job site instruction sent on 10/09/2025" (BD-PCO-SAMCO-ACEPM-JSI-001)

Dear Sir,

We would like to reiterate the fundamental contractual principle that any additional works or requirements falling outside the original contractual scope entitle us to both financial compensation and a time extension. Accordingly, as the main contractor, we reserve the right to claim both types of compensation for any works falling under this description.

In this context, and with reference to the aforementioned sources—copies of which are attached to this letter—we confirm that the works related to the modification and widening of the site's service ramp will be executed subject to financial and time compensation, as these works fall outside the original contractual scope between us and the owner, Roya Real Estate Development Company.

However, as indicated in the attached site instructions, it has been stated that these works will be carried out without any financial or time compensation. This contradicts the aforementioned fundamental contractual principle, as well as the agreed-upon terms and the basis on which the previous email was communicated.

Therefore, we deem it necessary to bring this discrepancy to your attention and reaffirm our steadfast contractual position in this matter.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-STR-008

24-September-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Director)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Response Regarding Site Ramp Modification Works – Confirmation of Financial Compensation and Time Extension

Reference (S):

- 1) "The email sent on 28/08/2025".
- 2) the job site instruction sent on 10/09/2025" (BD-PCO-SAMCO-ACEPM-JSI-001)

Dear Sir,

We would like to reiterate the fundamental contractual principle that any additional works or requirements falling outside the original contractual scope entitle us to both financial compensation and a time extension. Accordingly, as the main contractor, we reserve the right to claim both types of compensation for any works falling under this description.

In this context, and with reference to the aforementioned sources—copies of which are attached to this letter—we confirm that the works related to the modification and widening of the site's service ramp will be executed subject to financial and time compensation, as these works fall outside the original contractual scope between us and the owner, Roya Real Estate Development Company.

However, as indicated in the attached site instructions, it has been stated that these works will be carried out without any financial or time compensation. This contradicts the aforementioned fundamental contractual principle, as well as the agreed-upon terms and the basis on which the previous email was communicated.

Therefore, we deem it necessary to bring this discrepancy to your attention and reaffirm our steadfast contractual position in this matter.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



The Big

JOB SITE INSTRUCTION (JSI)


PROJECT: The Big JSI Ref : BD-PCO-SAMCO-ACEPM-JSI-001
OWNER: Roya Developments REV.: 0
PROJECT MANAGER: ACE Project Management DATE : 10/9/2025
CONSULTANT: Prime Consulting Office
CONTRACTOR: SAMCO National Construction
FROM Prime TO: SAMCO CC: ACEPM

SUBJECT : Approval to make additional changes to the temporary service ramp

with the reference to the coordination with The owner's Representative (Roya) and The project manager's Representative (ACE-PM) you are allowed To Make any necessary additional changes in The project's temporary service ramp with The backfill material which already supplied in site.

Contractor's Reply Required: Yes ☐ No ☒

Consultant's Representative

Signature: 

Date: 10/9/2025

CONTRACTOR'S DISPOSITION

Contractor's Reply (If Required)

Signature:

Date:

CONSULTANT ACCEPTANCE

CONSULTANT FINAL DISPOSITION

Approved

Rejected

Name : Eng. Wael Ismail

Title : Resident Engineer

Signature:

Date:

THIS JOB SITE INSTRUCTION (J.S.I) DOES NOT ENTAIL ANY ADDITIONAL COST OR TIME

Received by Contractor :

Signature

Date

Site Survey Findings and Allocation of Concrete Batching Plant



abdelrahman.azab@samco-egypt.com

To Shady Elkersh; 'Stonepark'

Cc mostafa.omran@samco-egypt.com; hany.mohsen@samco-egypt.com; mohamed.farag@samco-egypt.com; ahmed.ali@samco-egypt.com; con.technicaloffice@samco-egypt.com; 'Mostafa Galal'; moustafa.mokhtar@samco-egypt.com

Reply Reply All Forward ...

الخميس ٢٥/٨/٢٠٢٥ ١٤:٠٥ م



With reference to the meeting held on 25 August 2025, and to the topographic survey of the project land (Attached Document no. SAMCO-PCO-DS-SUR-001-R00 - SAMCO-PCO-DS-SUR-002-R00),

kindly be informed of the following:

- 1- The topographic survey revealed that excavation works have not reached the project boundaries, with a deviation of approximately nine (9) meters towards the Ring Road compared to the one (1) meter replacement layer offset for buildings B01 to B04.
- 2- An overlap was identified at the far end of the project between buildings B09, B10, B11, B16, and B17, and the backfilling behind the fence of the Stone Park project, as shown in the attached document.
- 3- Certain modifications are required for the service ramp, including widening and level adjustments. The revised drawings will be prepared, and the corresponding cost estimate will be submitted once finalized.
- 4- Regarding the concrete batching plant, a drawing showing the designated location within the project premises is provided (The location was designated by the owner).

Please note that, should you request a change of location or removal of the batching plant after its installation at the designated area and prior to completion of the assigned works, the owner shall bear all costs associated with relocation, removal, and related requirements. In such case, the project duration will be extended to account for any delays resulting from dismantling and reinstallation activities.

Furthermore, and in line with the agreement reached during the meeting, the commencement date for Zone 2 works (comprising 13 buildings) has been scheduled. The actual execution on site shall begin upon full handover of the land from your side, with the Commencement Date becoming effective three (3) months thereafter.

We kindly request your review and necessary guidance on the above, and we greatly appreciate your usual cooperation.



Eng. Abdelrahman Azab
Technical Office Engineer
SAMCO National Construction Company
Mob. [01271922500](tel:01271922500)
Sent with [Spark](#)