



Ref No.: BD-CW-SAMCO-ACE-LET-STR-012



30-September-2025

To: ACE Project Management | Moharram Bakhoun
Attention: Eng. Abdulaziz Mohamed (Project Manager)
Project Name: The Big Business District.
Contract/Package: Construction Works.

Subject: Meeting Minutes and Follow-up on Discussed Points – Thursday, 25 September 2025

Dear Sir,

With reference to the meeting held on Thursday, 25/09/2025, we would like to document and review the points discussed during the meeting, for confirmation and follow-up purposes, as outlined below:

1. Updated Design Dated 04/08/2025

- Please note that we have not yet received the architectural and electromechanical designs within the design package sent from your side.
- We kindly request that you provide the mentioned designs at your earliest convenience to allow for accurate review.

2. Project Signboard

- We kindly request an official confirmation regarding whether the consultants' names will be included on the project signboard, in order to finalize the layout accordingly.

3. Excavation Boundary Marking

- As clarified by Eng. Bassem El-Sayed (CEO) of "Roya Developments Company" during the meeting, it was confirmed that the excavation contractor assigned by the Client will carry out the boundary marking for buildings B01, B02, B03, and B04, and will adjust the levels affected by the leakage that occurred on 09/09/2025, in accordance with the approved level (+201.00) for the full perimeter of the mentioned buildings.
- It was agreed that these works will commence on Sunday, 28/09/2025.

Therefore, We would like to kindly inform you that the works mentioned in the previous paragraph have commenced today by the contractor appointed by the Owner. We would be grateful if, upon completion of the assigned works by the contractor, you could provide us with the **Borders** of the previously mentioned buildings **(B1, B2, B3, B4)**, as well as



the excavation bottom levels for these buildings, so that we can proceed with our related activities without any delay.

4. Water Tank Area Updates

- Please be informed that a break in two water pipes occurred at dawn today, 29/09/2025, resulting in a suspension of the excavation waste removal works for the tank area, in addition to preventing the continuation of the remaining excavation works until the repair is completed.

5. Approval of the Design Reviewer

- With reference to letter no. BD-CW-SAMCO-ACE-LET-STR-009 sent to you on September 24, 2025, kindly take the necessary action regarding the approval, in order for us to proceed accordingly.

6. Approval of materials (Geogrid TX160 - Geocell GC 100-688 (HDPE))

- With reference to the material approval request numbers (SAMCO-PCO-STR-MS-002-R00) - (SAMCO-PCO-STR-MS-001-R00) sent to Prime Consulting Office (PCO) via email on 24/09/2025, and samples were sent to the management office, we are awaiting approval to commence the supply works.

7. Replacement soil works

- More than one replacement soil sample (gravel - sand) has been sent to the laboratories of Cairo University, and the test results will be sent to the consultant, PCO, for approval and commencement of supply as soon as they are received.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

