



Ref No.: BD-CW-SAMCO-ACE-LET-018

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Response to Your Letter (BD-ACERPM-SAMCO-LET-014) Regarding the Delay of Works at the Site



13-October-2025

Dear Sir,

With reference to above-mention subject and to the Excavation Boundaries Handover Report signed on 7 October 2025 for the excavation works of buildings B1 and B2, we would like to clarify the following important points for your kind consideration in the upcoming phases of work:

1. The Excavation Boundaries Handover Report was signed on 7 October 2025 for Buildings B1 and B2 only, as the excavation boundaries for the remaining buildings have not yet been handed over to us in accordance with the agreement made during the meeting held with Eng. Bassem El-Sayed (ROYA - CEO) at the PRE headquarters in New Cairo on Thursday, September 25, 2025.

All remarks related to the boundaries of B1 and B2 were documented in the same report, with confirmation that SAMCO – the Main Contractor – is not responsible for any damages resulting from the execution of the soil replacement or compaction works in the presence of any obstacles or obstructions beyond our scope of responsibility.

2. Based on the instructions from both the Engineer and the Employer, the soil replacement works were considered a top priority.

In line with our commitment to expediting the site works, we sent soil replacement samples to the Cairo University laboratories for testing on 25 September 2025, which is approximately two weeks prior to the handover of B1 and B2 sites.

3. As of the date of this letter, we have not yet received the test results from Cairo University. Nevertheless, in good faith SAMCO invited a number of soil replacement material suppliers to inspect the site and assess storage and maneuvering areas.

All suppliers agreed that movement within the site is currently challenging due to the existing condition of the service ramps, and we are now working on grading and repairing these ramps.



4. As a precautionary safety measure, the delivery of soil replacement material has been temporarily postponed until the service ramps are repaired, and also due to the absence of official test results from Cairo University.
5. In the event that service ramp repairs are completed and the soil test results are still pending, we kindly request your official instruction regarding whether we may proceed with the supply and execution of the soil replacement works without approved test results from the official testing authority (Cairo University).
6. The Geogrid (Tensar TX160) was approved on October 8, 2025, and the Geocell was approved on October 11, 2025, after a period exceeding two weeks from the initial submission on 24/09/2025. Despite the delay, we proceeded with the procurement process, and the first batch was delivered today Monday October 13, 2025 ,the random sample for testing will be selected by the consultant, PCO Office.

We kindly ask you to take the above into consideration and provide the necessary guidance to ensure the smooth progress of the works and to avoid any potential delays in the overall project schedule.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

