



Ref No.: **BD-CW-SAMCO-ACE-LET-020**

27-October-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Project Status Update – Buildings B1 to B17



Dear Sir,

Please find below the current status of the project for all buildings (B1 to B17), divided into **three groups** for clarity:-

Group 1: Buildings B1, B2, B3, B4

1. Geotechnical Works:

- Dynamic Cone Penetration Tests (DCPT): 8 points for the four buildings were completed successfully. Results were attached in the **email sent on 17-09-2025**.
- Open Pits Excavation: 8 pits were excavated and filled with stabilized sand as per recommendations.

2. Project Drawings:

- IFC structural drawings for Buildings B1, B2, B3, and B4 have been received. However, we are still awaiting the IFC architectural and MEP drawings for these four buildings, as previously requested in our **Letter No. 12**, Reference: **BD-CW-SAMCO-ACE-LET-STR-012** dated **30-09-2025**, in order to ensure full coordination between the **architectural, structural, and mechanical works**.

Furthermore, we would like to kindly request that your good office finalize and confirm the appointment of the contractor who will be responsible for carrying out the **electromechanical works** related to the tank or any other project facilities.

We would like to kindly remind you that our role, as per the signed contract, is limited to **coordination between this electromechanical contractor and our scope of works**.

We therefore hope that the selection and confirmation of this contractor can be completed at the earliest possible time to avoid any potential delays in the progress of the project.

3. Execution / Site Works:

- For Buildings B3 and B4, work is **on hold until completion of the tank and pump room**, according to the soil report issued by **Civil Tech (Dr. Monir Kamel)** on **23-07-2025** in Transmittal 5.

Please note that Building B3 has an overlap between the replacement soil limits and the side backfilling of the existing Ring Road, as mentioned in previous correspondence.

- For the tank, plain concrete of 20 cm thickness has been poured, and waterproofing work is in progress.
- For Buildings B1 and B2, sand and gravel for the replacement soil, as well as geotextile and geocell materials, have been delivered as per recommendations, with backfilling to commence in the coming days.
- ❖ We sincerely hope to receive the required drawings soon to help us complete the works efficiently and to ensure that no delays occur in the project schedule.

Group 2: Buildings B5, B6, B14, B15

1. Geotechnical Works:

- DCPT: The tests failed for these buildings; boreholes were taken and are awaiting results.
- Open Pits Excavation: All pits for the four buildings have been excavated and we are awaiting results for boreholes to start filling of **this pits**.
- Soil Boreholes: All boreholes for these buildings have been completed, awaiting results.

2. Project Drawings:

- IFT drawings for B5, B6, B14, and B15 were received via **Transmittal No. 11**. On **08-10-2025**

According to the meeting held today, 26 October 2025, at the site with the Owner's representative, we were informed that the (IFT) drawings sent to us are IFC drawings.

- ❖ We sincerely hope to receive the required drawings soon (architectural, mechanical works) to help us complete the works efficiently and to ensure that no delays occur in the project schedule.

3. Execution / Site Works:

- The execution works for this package are currently on hold pending the receipt of the **complete IFC drawings**, as well as **the results of the soil investigations** needed to confirm soil suitability before starting the works.

Group 3: Buildings B7, B8, B9, B10, B11, B12, B13, B16, B17

1. Geotechnical Works:

Soil Boreholes: All boreholes have been carried out, results are awaited.

2. Project Drawings:

- IFT drawings for B7, B8, B12, and B13 were received via **Transmittal No. 10**. On **07-10-2025**

IFT drawings for B9, B10, B11, B16, and B17 have not yet been received.

According to the meeting held today, 26 October 2025, at the site with the Owner's representative, we were informed that the (IFT) drawings sent to us are IFC drawings.



- ❖ We sincerely hope to receive the required drawings soon (architectural, mechanical works) to help us complete the works efficiently and to ensure that no delays occur in the project schedule.

3. Execution / Site Works:

- The execution works for this package are currently on hold pending the receipt of the **complete IFC drawings**, as well as the **results of the soil investigations** needed to confirm soil suitability before starting the works.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-020

26-October-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Project Status Update – Buildings B1 to B17

Dear Sir,

Please find below the current status of the project for all buildings (B1 to B17), divided into three groups for clarity:-

Group 1: Buildings B1, B2, B3, B4

1. Geotechnical Works:

- Dynamic Cone Penetration Tests (DCPT): 8 points for the four buildings were completed successfully. Results were attached in the **email sent on 17-09-2025**.
- Open Pits Excavation: 8 pits were excavated and filled with stabilized sand as per recommendations.

2. Project Drawings:

- IFC structural drawings for Buildings B1, B2, B3, and B4 have been received.
However, we are still awaiting the IFC architectural and MEP drawings for these four buildings, as previously requested in our **Letter No. 12**, Reference: **BD-CW-SAMCO-ACE-LET-STR-012** dated **30-09-2025**, in order to ensure full coordination between the **architectural, structural, and mechanical works**.

Furthermore, we would like to kindly request that your good office finalize and confirm the appointment of the contractor who will be responsible for carrying out the **electromechanical works** related to the tank or any other project facilities.

We would like to kindly remind you that our role, as per the signed contract, is limited to **coordination between this electromechanical contractor and our scope of works**.

We therefore hope that the selection and confirmation of this contractor can be completed at the earliest possible time to avoid any potential delays in the progress of the project.

3. Execution / Site Works:

- For Buildings B3 and B4, work is **on hold until completion of the tank and pump room**, according to the soil report issued by **CivilTech (Dr. Monir Kamel)** on **23-07-2025** in **Transmittal 5**.

Please note that Building B3 has an overlap between the replacement soil limits and the side backfilling of the existing Ring Road, as mentioned in previous correspondence.

- For the tank, plain concrete of 20 cm thickness has been poured, and waterproofing work is in progress.
- For Buildings B1 and B2, sand and gravel for the replacement soil, as well as geotextile and geocell materials, have been delivered as per recommendations, with backfilling to commence in the coming days.
- ❖ We sincerely hope to receive the required drawings soon to help us complete the works efficiently and to ensure that no delays occur in the project schedule.

Group 2: Buildings B5, B6, B14, B15

1. Geotechnical Works:

- DCPT: The tests failed for these buildings; boreholes were taken and are awaiting results.
- Open Pits Excavation: All pits for the four buildings have been excavated and we are awaiting results for boreholes to start filling of **this pits**.
- Soil Boreholes: All boreholes for these buildings have been completed, awaiting results.

2. Project Drawings:

- IFT drawings for B5, B6, B14, and B15 were received via **Transmittal No. 11**. On **08-10-2025**

According to the meeting held today, 26 October 2025, at the site with the Owner's representative, we were informed that the (IFT) drawings sent to us are IFC drawings.

- ❖ We sincerely hope to receive the required drawings soon to help us complete the works efficiently and to ensure that no delays occur in the project schedule.

3. Execution / Site Works:

- The execution works for this package are currently on hold pending the receipt of the **complete IFC drawings**, as well as **the results of the soil investigations** needed to confirm soil suitability before starting the works.

Group 3: Buildings B7, B8, B9, B10, B11, B12, B13, B16, B17

1. Geotechnical Works:

Soil Boreholes: All boreholes have been carried out, results are awaited.

2. Project Drawings:

- IFT drawings for B7, B8, B12, and B13 were received via **Transmittal No. 10**. On **07-10-2025**

IFT drawings for B9, B10, B11, B16, and B17 have not yet been received.

According to the meeting held today, 26 October 2025, at the site with the Owner's representative, we were informed that the (IFT) drawings sent to us are IFC drawings.

-
- ❖ We sincerely hope to receive the required drawings soon to help us complete the works efficiently and to ensure that no delays occur in the project schedule.

3. Execution / Site Works:

- The execution works for this package are currently on hold pending the receipt of the **complete IFC drawings**, as well as the **results of the soil investigations** needed to confirm soil suitability before starting the works.
-

With sincere regards and appreciation,

**Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction**