

Ref No.: BD-CW-SAMCO-ACE-LET-022

23-November-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Project Status Update – Buildings B1 to B17

Dear Sir,

We would like to present, to date, the current status of the works for buildings B1 to B17, organized into three groups for easier reference: -

Group 1: Buildings B1, B2, B3, B4

Category	Details
<u>1. Geotechnical Works</u>	Replacement works are being carried out in accordance with the recommendations of A&A Office, as shown in the submitted sections and approved by the site consultant (PCO), ref. BD-CW-SAMCO-PCO-DS-STR-024-R00.
<u>2. Project Drawings</u>	- IFC structural and architectural drawings for buildings B1, B2, B3, and B4 were received on 27/10/2025 under ref. BD-ACE-SAMCO-TRA -0013. Please note that the architectural drawings do not include Basement 1 or Basement 2 and start from the ground floor only yet. - IFC MEP drawings for buildings B1, B2, B3, and B4 were received on 11/11/2025 under ref. BD-ACE-SAMCO-TRA-007. These drawings also start from the ground floor and do not include the basements. - To date, we have not received the required approval regarding the Design Review, we kindly request that the approval be provided at your earliest convenience.



3. <u>Execution / Site Works</u>	• Digging was carried out toward the ring road to eliminate the conflict between the road boundary and the replacement layers of buildings B1, B2, B3, and B4. • The preparation of the excavation bottom level, including water flooding, compaction, and leveling, has been fully completed for all four buildings. • Work is ongoing on the replacement layers between axes 10 and 27 to progress as much as possible pending completion of the tank pump room, as per the soil report issued by Civil Tech (Dr. Monir Kamel) on 23/07/2025 under ref. BD-ACE-SAMCO-TRA-005. • Regarding the tank, the 20 cm plain concrete base has been completed. Waterproofing works will commence upon approval of the concrete mix by the consultant (PCO).
--	---

Group 2: Buildings B5, B6, B14, B15


Category	Details
1. <u>Geotechnical Works</u>	• DCPT tests failed for these buildings, and additional boreholes have been taken, Results are currently awaited. • All open pits for the four buildings have been excavated. • All soil boreholes have been completed, pending results.
2. <u>Project Drawings</u>	• We kindly request the MEP package for review and coordination with the IFT structural and architectural packages sent on 08/10/2025 under ref. BD-ACE-SAMCO-TRA-011, which has been approved as IFC according to the owner representative's instructions during the site meeting held on 26/10/2025 so that the complete approved package can be issued accordingly.
3. <u>Execution / Site Works</u>	• Execution works for this package are currently on hold pending receipt of the soil investigation results required to confirm soil suitability before proceeding.

Group 3: Buildings B7, B8, B9, B10, B11, B12, B13, B16, B17

Category	Details
<u>1. Geotechnical Works</u>	All soil boreholes have been carried out and results are awaited.
<u>2. Project Drawings</u>	- IFT structural drawings for buildings B7, B8, B12, and B13 were received on 07/10/2025 under ref. BD-ACE-SAMCO-TRA-010, and were approved as IFC during the site meeting of 26/10/2025 so that the complete approved package can be issued accordingly. - IFT drawings for buildings B9, B10, B11, B16, and B17 have not yet been received, and we specifically request the structural drawings, especially the foundation details (shallow or deep), as this information is essential for finalizing the corresponding adjustments and arrangements in the project execution plan.
<u>3. Execution / Site Works</u>	Execution works for this package are currently on hold pending receipt of the full IFC drawings, as well as the soil investigation results required to confirm soil suitability prior to commencement. We kindly request the prompt submission of the required drawings to enable us to proceed efficiently and avoid any potential delays to the project schedule.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-022

23-November-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdelaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Project Status Update – Buildings B1 to B17

Dear Sir,

We would like to present, to date, the current status of the works for buildings B1 to B17, organized into three groups for easier reference: -

Group 1: Buildings B1, B2, B3, B4

Category	Details
1. <u>Geotechnical Works</u>	Replacement works are being carried out in accordance with the recommendations of A&A Office, as shown in the submitted sections and approved by the site consultant (PCO), ref. BD-CW-SAMCO-PCO-DS-STR-024-R00.
2. <u>Project Drawings</u>	- IFC structural and architectural drawings for buildings B1, B2, B3, and B4 were received on 27/10/2025 under ref. BD-ACE-SAMCO-TRA0013. Please note that the architectural drawings do not include Basement 1 or Basement 2 and start from the ground floor only yet. - IFC MEP drawings for buildings B1, B2, B3, and B4 were received on 11/11/2025 under ref. BD-ACE-SAMCO-TRA-007. These drawings also start from the ground floor and do not include the basements. - To date, we have not received the required approval regarding the Design Review, we kindly request that the approval be provided at your earliest convenience.

3. <u>Execution / Site Works</u>	• Digging was carried out toward the ring road to eliminate the conflict between the road boundary and the replacement layers of buildings B1, B2, B3, and B4. • The preparation of the excavation bottom level, including water flooding, compaction, and leveling, has been fully completed for all four buildings. • Work is ongoing on the replacement layers between axes 10 and 27 to progress as much as possible pending completion of the tank pump room, as per the soil report issued by Civil Tech (Dr. Monir Kamel) on 23/07/2025 under ref. BD-ACE-SAMCO-TRA-005. • Regarding the tank, the 20 cm plain concrete base has been completed. Waterproofing works will commence upon approval of the concrete mix by the consultant (PCO).
--	---

Group 2: Buildings B5, B6, B14, B15

Category	Details
1. <u>Geotechnical Works</u>	• DCPT tests failed for these buildings, and additional boreholes have been taken, Results are currently awaited. • All open pits for the four buildings have been excavated. • All soil boreholes have been completed, pending results.
2. <u>Project Drawings</u>	• We kindly request the MEP package for review and coordination with the IFT structural and architectural packages sent on 08/10/2025 under ref. BD-ACE-SAMCO-TRA-011, which has been approved as IFC according to the owner representative's instructions during the site meeting held on 26/10/2025 so that the complete approved package can be issued accordingly.
3. <u>Execution / Site Works</u>	• Execution works for this package are currently on hold pending receipt of the soil investigation results required to confirm soil suitability before proceeding.

Group 3: Buildings B7, B8, B9, B10, B11, B12, B13, B16, B17

Category	Details
<u>1. Geotechnical Works</u>	All soil boreholes have been carried out and results are awaited.
<u>2. Project Drawings</u>	- IFT structural drawings for buildings B7, B8, B12, and B13 were received on 07/10/2025 under ref. BD-ACE-SAMCO-TRA-010, and were approved as IFC during the site meeting of 26/10/2025 so that the complete approved package can be issued accordingly. - IFT drawings for buildings B9, B10, B11, B16, and B17 have not yet been received, and we specifically request the structural drawings, especially the foundation details (shallow or deep), as this information is essential for finalizing the corresponding adjustments and arrangements in the project execution plan.
<u>3. Execution / Site Works</u>	Execution works for this package are currently on hold pending receipt of the full IFC drawings, as well as the soil investigation results required to confirm soil suitability prior to commencement. We kindly request the prompt submission of the required drawings to enable us to proceed efficiently and avoid any potential delays to the project schedule.

With sincere regards and appreciation,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction