

SAMCO National Construction Co.
76 Al Taya ran St, Nasr City, Cairo, Egypt
Tel: 02 226 245 27
Tel: 02 238 688 16



Ref No.: BD-CW-SAMCO-ACE-LET-STR-028

06-December-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Submission of Interim Payment Certificate No. 1

Dear Sir,

With reference to the above-mentioned subject, we hereby submit **Interim Payment Certificate No. 1** for your review and approval.

The submission includes both **soft and hard copies** of the certificate as required.

Attached:

– **Interim Payment Certificate No. 1 (Soft & Hard Copies)**

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Ref No.: BD-CW-SAMCO-ACE-LET-STR-028

06-December-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Submission of Interim Payment Certificate No. 1

Dear Sir,

With reference to the above-mentioned subject, we hereby submit **Interim Payment Certificate No. 1** for your review and approval.

The submission includes both **soft and hard copies** of the certificate as required.

Attached:

– Interim Payment Certificate No. 1 (Soft & Hard Copies)

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

General Information			
Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Watanlyia for Construction
Engineer	ACE CONSULTANT	Cut of Date	December 3 /2025
Project Manager	ACE project Management	IPC No	1
		Contract Start Date	11-Sep-25
Contract Type /NO	Roya-Big-2025-01	Contract End Date	10-Apr-27

Contractual Terms		
	Item	Amount
A	Accepted Contract Amount	367,286,025
B	Accepted variation Amount	
D= Revised Contract Sum " A + B "		367,286,025

Advance payment conditions		
	Item	Amount
A	Advanced Payment	91,821,506
B	Recovery for Advanced Payment	5,971,466
C= Advanced Payment Balance " A + B "		85,950,041

Payment Details		A	B = C - A	C
		Previous Work Certified	Current Amount	Work Certified To-Date
A-	Certified steel Work Volume of Accepted contract	-	8,637,504	8,637,504
B-	Certified Work Volume of Variation Order	-	14,848,359	14,848,359
C-	Certified Price Variance	-	-	-
E= Total Work Certified excluding VAT " A + B + C "			23,485,862	23,485,862
F=VAT			3,288,020.68	3,288,020.68
G=Total Work Certified including VAT " E + F "			26,773,883	26,773,883
H= Material on site			-	-
Deductions:				
I=E*(x%)	Retention 5%		1,174,293	1,174,293.10
K=E*(x%)	Advance payment 25%		5,971,466	5,971,466
L=E*(x%)	Withholding Tax 1.00%		234,859	234,859
M=E*(x%)	Social Insurance 5.00%		1,174,293	1,174,293
N	Other Deductions/back charges	-	19,333	19,333
O=Total Deductions= sum (I-N) =			8,474,243	8,474,243
P=Total due amounts " G + H - O "			18,299,639	18,299,639.37
Previous paid			-	-
<u>Current Net Payment</u>			18,299,639.37	
<u>Amounts in words</u>		Eighteen Million and Two Hundreds Ninety Nine Thousands and Six Hundreds Thirty Nine Egyptian Pounds and Thirty Seven Piasters		

Certification			the Consultant		
The Contractor			Project Manager		
Project Manager	Technical Director/Engineer	Quality Control Engineer	Cost Control manager	Cost Control Engineer	
Name: Mohamed Sami	Name:	Name:	Name:	Name:	
Signature:	Signature:	Signature:	Signature:	Signature:	
Date:	Date:	Date:	Date:	Date:	
the Project Manager			the Employer		
Project Manager	Cost Control manager		Project Manager	Commercial Director	Cost Control Manager
Name:	Name:		Name:	Name:	Name:
Signature:	Signature:		Signature:	Signature:	Signature:
Date:	Date:		Date:	Date:	Date:

Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Watanlyya for Construction
Engineer	ACE CONSULTANT	Cut of Date	December 3 /2025
Project Manager	ACE project Management	IPC No	1
		Contract Start Date	11-Sep-25
Contract Type /NO	Roya-Big-2025-01	Contract End Date	10-Apr-27

Contractual Terms		
	Item	Amount
A	Accepted Contract Amount	367,286,025
B	Accepted Variation Amount	
D= Revised Contract Sum " A + B " =		367,286,025

Advance payment conditions		
	Item	Amount
A	Advanced Payment	91,021,506
B	Recovery for Advanced Payment	5,871,466
C= Advanced Payment Balance " A + B " =		85,950,041

Payment Details		A	B = C - A	C
		Previous Work Certified	Current Amount	Work Certified To-Date
A=	Certified steel Work Volume of Accepted contract	-	8,637,504	8,637,504
B=	Certified Work Volume of Variation Order	-	14,848,359	14,848,359
C=	Certified Price Variance	-	-	-
E= Total Work Certified excluding VAT " A + B + C " =			23,485,862	23,485,862
F=VAT			3,288,020.68	3,288,020.68
G=Total Work Certified including VAT " E + F " =			26,773,883	26,773,883

H= Material on site			
---------------------	--	--	--

Deductions:			
J=E*(x%)	Retention	5%	
K=E*(x%)	Advance payment	25%	
L=E*(x%)	Withholding Tax	1.00%	
M=E*(x%)	Social Insurance	5.00%	
N	Other Deductions/back charges		
O = Total Deductions sum (J:N) =			

P= Total due amounts " G + H - O " =		10,299,639	10,299,639.37
--------------------------------------	--	------------	---------------

Previous paid			
Current Net Payment:			10,299,639.37
Amounts in words:	Eighteen Million and Two Hundreds Ninety Nine Thousands and Six Hundred Thirty Nine Egyptian Pounds and Thirty Seven Piasters.		

Certifications:		
The Contractor		
Project Manager	Technical Officer/Engineer	Cost Control Engineer
Name:	Name:	Name:
Signature:	Signature:	Signature:
Date:	Date:	Date:
The Project Manager		
Project Manager	Cost Control manager	Cost Control Manager
Name:	Name:	Name:
Signature:	Signature:	Signature:
Date:	Date:	Date:
The Consultant		
Project Manager	Cost Control manager	Cost Control Engineer
Name:	Name:	Name:
Signature:	Signature:	Signature:
Date:	Date:	Date:
The Employer		
Project Manager	Commercial Director	Cost Control Manager
Name:	Name:	Name:
Signature:	Signature:	Signature:
Date:	Date:	Date:

367286025.00	البيانات العامة	The Big	اسم المشروع
Samco Al-Wataniya for Construction	المقاول	ROYA	المالك
December 3 / 2025	إصدار حتى	ACE CONSULTANT	الاستشاري
1	رقم المستخلص	ACE project Management	مدير المشروع
0-Jan-00	تاريخ بدء العقد		
10-Apr-27	تاريخ انتهاء العقد	Roya-Big-2025-01	نوع العقد / الرقم

القيمة	البيانات العامة	البيانات العامة
367,286,025		A: قيمة المدة
		B: قيمة افراس القبول
367,286,025	D = A + B = قيمة العقد المبدئية	

القيمة	البيانات العامة	البيانات العامة
91,021,506		A: قيمة الخدمة المقدمة
5,871,466		B: قيمة امتداد الخدمة المقدمة
85,950,041	C = A + B = قيمة رصيدة الخدمة المقدمة	

C	B = C - A	A	البيانات العامة
البيانات العامة	قيمة الاصل المتأخية	قيمة الاصل المتأخية	
8,637,504	8,637,504		A: قيمة الاصل المتأخية
14,848,359	14,848,359		B: قيمة افراس القبول
			C: قيمة افراس الاصل
23,485,862	23,485,862		D = A + B + C = قيمة الاصل غير شامل من ق م
3,288,020.68	3,288,020.68		E: ضريبة القيمة المضافة
26,773,883	26,773,883		F = D + E = قيمة الاصل شامل من ق م

			G: اجمالي تكاليف الخدمات في الموقع
--	--	--	------------------------------------

الخصومات والاضافات			
1,174,293	1,174,293	5%	J = E * (x%) = تأمين الاصل
5,871,466	5,871,466	25%	K = E * (x%) = القيمة المقدمة
234,059	234,059	1.00%	L = E * (x%) = ضريبة غمم الرياح القموية
1,174,293	1,174,293	5.00%	M = E * (x%) = التأمينات الاجتماعية
19,333	19,333		N: الخصومات الأخرى
8,474,243	8,474,243		O = sum (J, K, L, M, N) = اجمالي الخصومات والاضافات

18,299,639.37	18,299,639.37		P = F + O = القيمة المستحق صرفها
---------------	---------------	--	----------------------------------

18,299,639.37			قيمة المستخلص النهائي
---------------	--	--	-----------------------

			قيمة المستخلص النهائي
--	--	--	-----------------------

Certifications:			the Consultant		
The Contractor:			Project Manager	Cost Control manager	Cost Control Engineer
Name:	Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:
The Project Manager:			Project Manager	Commercial Director	Cost Control Manager
Name:	Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:

Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements						Remarks	
			Qty.	Unit Rate	Total Amount	Quantities			Progress %	Total Amount			
						Prev.	Current	Total		Prev.	Current		Total
DIVISION 2: SITE CONSTRUCTION													
2	Excavation and Backwork												
2.1	Excavation in ordinary soil for depth as per soil investigation report including transporting the excavation material to the public dumping area and getting rid of any excavation disposal	m3	0.00	180.00		0.00	2,982.55	100%	0.00	538,010.28	538,010.28		
2.2	Excavation in rock for depth as per soil investigation report including transporting the excavation material to the public dumping area and getting rid of any excavation disposal	m3	0.00	450.00		0.00	0.00	0%	0.00	0.00	0.00		
2.3	Replacement fill in accordance with the geotechnical report recommendations including all compaction and recurrent tests	m3	12000.00	633.00	7,596,000.00	0.00	0.00	0%	0.00	0.00	0.00		
2.5	Back filling above the foundation and below slab on grade with alluvial clean sand installed in successive lifts, 0.25m thick compacted to not less than 95% using modified Proctor test	m3	6800.00	460.00	3,128,000.00	0.00	0.00	0%	0.00	0.00	0.00		
DIVISION 3: CONCRETE													
Structural Concrete Supply and install concrete including furnishing, installing materials, concrete materials, aggregate, water, mixing, additives, grading and finishing, curing, protection, repair of defects, and any other required items as per Drawings and Specifications													
1	03300 Plain Concrete (PC) Grade 200 kg/cm² of OPC and minimum cement content 250 kg/m³ Blinding layer 80mm thickness	m3	2230.00	3635.00	8,083,750.00	0.00	589.42	26%	0.00	2,136,647.50	2,136,647.50		
1	03300 Reinforced concrete (RC) Grade 350 kg/cm² of OPC and minimum cement content 400 kg/m³												
1	Raft Foundation	m3	6550.00	7110.00	47,225,500.00	0.00	0.00	0%	0.00	0.00	0.00		
2	Retaining Walls	m3	790.00	9900.00	7,821,000.00	0.00	0.00	0%	0.00	0.00	0.00		
3	Tanks	m3	800.00	9400.00	7,520,000.00	0.00	0.00	0%	0.00	0.00	0.00		
4	Columns & Walls below S/G	m3	100.00	9100.00	910,000.00	0.00	0.00	0%	0.00	0.00	0.00		
03300 Reinforced concrete (RC) Grade 300 kg/cm² of OPC and minimum cement content 300 kg/m³													
1	Columns	m3	1500.00	9470.00	14,205,000.00	0.00	0.00	0%	0.00	0.00	0.00		
2	Slab	m3	10500.00	5500.00	100,590,000.00	0.00	0.00	0%	0.00	0.00	0.00		
3	Beams	m3	215.00	9075.00	2,060,125.00	0.00	0.00	0%	0.00	0.00	0.00		
4	Shear walls	m3	1590.00	9465.00	15,046,350.00	0.00	0.00	0%	0.00	0.00	0.00		
5	Stairs	m3	260.00	9360.00	2,433,600.00	0.00	0.00	0%	0.00	0.00	0.00		
03300 Reinforced concrete (RC) Grade 250 kg/cm² of OPC and minimum cement content 300 kg/m³													
1	Slab on grade 150mm thickness	m2	6370.00	1550.00	9,873,000.00	0.00	0.00	0%	0.00	0.00	0.00		
	Deformed High Yield steel bars with different nominal size used in Raft, RC Columns, RC Slabs and all concrete items	ton	3300.00	40520.00	134,046,000.00	0.00	146.80	100%	0.00	5,963,016.00	5,963,016.00		
Fence													
1	Precast concrete fence with height 2.5 m	km	0.00	6500.00		0.00	0.00	0%	0.00	0.00	0.00		
2	Corrugated sheet fence	km	0.00	3500.00		0.00	0.00	0%	0.00	0.00	0.00		
DIVISION 7: THERMAL AND MOISTURE PROTECTION													
07130 SHEET WATERPROOFING													
Supply and install sheet waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, welding, and any other required items as per Drawings and Specifications													
1	1605 Water proofing membrane of a minimum thickness 4.0mm including protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, welding, and any other required items as per Drawings and Specifications	m2	9500.00	450.00	4,275,000.00	0.00	0.00	0%	0.00	0.00	0.00		
07140 COLD FLUID-APPLIED WATERPROOFING													
Supply and install cold applied waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, welding, and any other required items as per Drawings and Specifications													
1	Cold applied damp-proofing for top side of raft and underground concrete surfaces in contact with soil/water	m2			644,000.00	0.00	0.00	0%	0.00	0.00	0.00		
2	Cold applied Crystalline Waterproofing for water tanks	m2			1,197,000.00	0.00	0.00	0%	0.00	0.00	0.00		
Total Amount of Work					367,286,025.00				0.00	8,637,673.78	8,637,673.78		

ROYA



ACE-PM
MOHARRAM BAKHOUM

PRIME
CONSULTING OFFICE



Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements							Remarks
			Qty.	Unit Rate	Total Amount	Quantities			progress %	Total Amount			
						Prev.	Current	Total		Prev.	Current	Total	
	Variation Order : (BD-CW-SAMCO-ACE-VOR-001-R00)												
	Earthwork												
1	By m3, Replacement Layer Supply and Installation of a 2:1 mix of crushed stone and clean sand to the specified thickness and levels as per the drawings and Engineer's directions. The material is to be applied in layers not exceeding 25 cm loose thickness, moisture-conditioned, and mechanically compacted to achieve the required compaction as per project specifications and geotechnical recommendations.	m3	12000.00	792.28	9,507,360.00	0.00	9,673.77	9,673.77	81%	0.00	7,664,335.29	7,664,335.29	
2	By m2, supplying and installing two layers of TX160 geogrid with a tensile strength of 40 kN/m, and a 10 cm high geocell layer, as per the levels indicated in the construction drawings and soil recommendation report. The rate excludes earthworks or backfilling inside the geocell.	m2	7389.26	1104.84	8,163,950.02	0.00	6,502.32	6,502.32	88%	0.00	7,184,023.23	7,184,023.23	
	Total Amount of Work				17,671,310.02					0.00	14,848,358.52	14,348,358.52	

Technical Office

Name :

Signature:

Date:

M. El-Sherpieny
SAMCO
The Big

ROYA

ACE-PM
MOHARRAM BAKHOUMPRIME
CONSULTING OFFICE

Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements					Remarks			
			Qty.	Unit Rate	Total Amount	Quantities			Payable %	progress %		Total Amount		
						Prev.	Current	Total				Prev.	Current	Total
	Variation Order : (BD-CIW-SAMCO-ACE-VOR-001-R00)													
	Earthwork													
1	By m3, Replacement Layer Supply and Installation of a 2:1 mix of crushed stone and clean sand to the specified thickness and levels as per the drawings and Engineer's directions. The material is to be applied in layers not exceeding 25 cm loose thickness, moisture-conditioned, and mechanically compacted to achieve the required compaction as per project specifications and geotechnical recommendations.	m3	12000.00	792.28	9,507,360.00	0.00	9,673.77	9,673.77	100%	81%	0.00	7,664,335.29	7,664,335.29	
2	By m2, supplying and installing two layers of TX160 geogrid with a tensile strength of 40 kN/m, and a 10 cm high geocell layer, as per the levels indicated in the construction drawings and soil recommendation report. The rate excludes earthworks or backfilling inside the geocell.	m2	7850.00	1104.84	8,672,994.00	0.00	6,502.32	6,502.32	100%	83%	0.00	7,184,023.23	7,184,023.23	
	Total Amount of Work				18,180,354.00						0.00	14,848,358.52	14,848,358.52	



Over Time For Supervision Engineer

1	The Supervision Fees /day	No of Houres	No of days
	2000	77.332	9.6665

Prev.	Current	Comulitive Amount
-	19,333.00	19,333.00



ACE-PM
MOHARRAM BAKHOUM

PRIME
CONSULTING OFFICE



Samco-National Construction Company

Project: The Big Project

(Statement of Works Invoice" BD-CW-SAMCO-ACE-INV-001-R00" for the big Project)

item	Description	Unit	Approved/submitted Quantity	Executed Quantity	Total Executed Quantity	%Progress	Reference
BOQ items							
Excavation	Excavation in ordinary soil for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting ride of any excavation disposals	m3	2010	2010	2988	100%	BD-CW-SAMCO-PCO-QS-SUR-001-R00
			400	400			BD-CW-SAMCO-PCO-QS-SUR-002-R00
			578	578			BD-CW-SAMCO-PCO-QS-SUR-004-R01
PC	03300 Plain Concrete (PC) Grade 200 kg/cm ² of OPC and minimum cement content 250 kg/m ³ Blinding layer 300mm thickness	m3	2267.67	589.42	589.42	26%	BD-CW-SAMCO-ACE-QS-STR-001-R00
Steel	Deformed high yield steel bars with Different nominal size Used in Raft, Rc Columns, Rc Slabs and all concrete items	ton	146.8	146.8	146.8	100%	SAMCO-PCO-MIR-STR-015-R00
Variation items							
Soil Replacement	By m3, Replacement Layer Supply and Installation of a 2:1 mix of crushed stone and clean sand to the specified thickness and levels as per the drawings and Engineer's directions. The material is to be applied in layers not exceeding 25 cm loose thickness, moisture-conditioned, and mechanically compacted to achieve the required compaction as per project specifications and geotechnical recommendations.	m3	4422	4422	9666.64	100%	BD-CW-SAMCO-PCO-QS-SUR-005-R00
			5244.64	5244.64			BD-CW-SAMCO-PCO-QS-SUR-006-R00
Geogride & Geocell	By m2, supplying and installing two layers of TX160 geogrid with a tensile strength of 40 kN/m, and a 10 cm high geocell layer, as per the levels indicated in the construction drawings and soil recommendation report. The rate excludes earthworks or backfilling inside the geocell.	m2	7389.26	6502.32	6502.32	88%	BD-CW-SAMCO-ACE-QS-STR-002-R00
Technical Office							
Name :							
Signature:							
Date:							

