



Ref No.: BD-CW-SAMCO-ACE-LET-STR-087

25- JUN-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Submission of Interim Payment Certificate No. 8

Dear Sir,

With reference to the above-mentioned subject, we hereby submit **Interim Payment Certificate No. 8** for your review and approval.

The submission includes both **soft and hard copies** of the certificate as required.

Attached:

– Interim Payment Certificate No. 8 (Soft & Hard Copies)

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction



Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Watanlyia for Construction
Engineer	ACE CONSULTANT	Cut of Date	June 20/2026
Project Manager	ACE project Management	IPC No	8
		Contract Start Date	11-Sep-25
Contract Type /MO	Roya-Big-2025-01	Contract End Date	10-Apr-27

Contractual Terms		
	Item	Amount
A	Accepted Contract Amount	367,286,025.00
B	Accepted variation Amount	
D= Revised Contract Sum " A + B " =		367,286,025.00

Advance payment conditions		
	Item	Amount
A	Advanced Payment	91,821,506.25
B	Recovery for Advanced Payment	42,248,685.30
C= Advanced Payment Balance " A + B " =		49,572,920.95

Payment Details		A	B = C - A	C
		Previous Work Certified	Current Amount	Work Certified To-Date
A-	Certified steel Work Volume of Accepted contract	148,435,732.59	5,219,501.64	153,655,234.23
B-	Certified Work Volume of Variation Order	15,339,506.99		15,339,506.99
C-	Certified Price Variance			
E= Total Work Certified excluding VAT " A + B + C " =		163,775,239.58	5,219,501.64	168,994,741.22
F=VAT		22,928,533.54	730,730.23	23,659,263.77
G=Total Work Certified including VAT " E + F " =		186,703,773.12	5,950,231.87	192,654,004.99
H= Material on site				
Deductions:				
J=E*(x%)	Retention 5%	8,188,761.98	260,975.08	8,449,737.06
K=E*(x%)	Advance payment 25%	40,943,809.89	1,304,875.41	42,248,685.30
L=E*(x%)	Withholding Tax 1.00%	1,637,752.40	52,195.02	1,689,947.41
M=E*(x%)	Social Insurance 5.00%	8,188,761.98	260,975.08	8,449,737.06
N	Other Deductions/back charges	77,708.00	5,000.00	82,708.00
N*	VAT Retention Amount	14,519,066.72	202,442.10	14,721,508.82
Y	Engineering Stamp Retention 0.30%	491,325.72	(491,325.72)	
O =Total Deductions= sum (J:Y) =		74,047,186.69	1,595,136.97	75,642,323.66
Q=Total due amounts " G + H -O " =		112,656,586.43	4,355,094.90	117,011,681.33
Previous paid				98,228,459.00
Net Payment				28,783,222.33
Amounts In words		Twenty-eight million, seven hundred and eighty-three thousand, two hundred and twenty-two Egyptian Pounds and thirty-three Piastres only.		

Certifications:					
The Contractor			the Consultant		
Project Manager	Technical Office manager	Cost Control Engineer	Project Manager	Cost Control manager	Cost Control Engineer
Name:	Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:
the Project Manager			the Employer		
Project Manager	Cost Control manager	Project Manager	Commercial Director	Cost Control Manager	Head of projects
Name:	Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:

Project Name	The big	The Accepted Contract Amount	367,286,025
Employer	ROYA	Contractor name/scope	Samco Al-Watanlya for Construction
Engineer	ACE CONSULTANT	Cut of Date	June 20/2026
Project Manager	ACE project Management	IPC No	8
		Contract Start Date	11-Sep-25
Contract Type /NO	Roya-Blg-2025-01	Contract End Date	10-Apr-27

Contractual Terms		
	Item	Amount
A	Accepted Contract Amount	367,286,025.00
B	Accepted variation Amount	
D= Revised Contract Sum " A + B " =		367,286,025.00

Advance payment conditions		
	Item	Amount
A	Advanced Payment	91,821,506.25
B	Recovery for Advanced Payment	42,248,685.30
C= Advanced Payment Balance " A + B " =		49,572,820.95

Payment Details		A	B = C - A	C
		Previous Work Certified	Current Amount	Work Certified To-Date
A-	Certified steel Work Volume of Accepted contract	148,435,732.59	5,219,501.64	153,655,234.23
B-	Certified Work Volume of Variation Order	15,339,506.99		15,339,506.99
C-	Certified Price Variance			
B= Total Work Certified excluding VAT " A + B + C " =		163,775,239.58	5,219,501.64	168,994,741.22
F=VAT		22,928,533.54	730,730.23	23,659,263.77
G=Total Work Certified including VAT " B + F " =		186,703,773.12	5,950,231.87	192,654,004.99
H= Material on site				
Deductions:				
J=E*(x%)	Retention 5%	8,188,761.98	260,975.08	8,449,737.06
K=E*(x%)	Advance payment 25%	40,943,809.89	1,304,875.41	42,248,685.30
L=E*(x%)	Withholding Tax 1.00%	1,637,752.40	52,195.02	1,689,947.41
M=E*(x%)	Social Insurance 5.00%	8,188,761.98	260,975.08	8,449,737.06
N	Other Deductions/back charges	77,708.00	5,000.00	82,708.00
N*	VAT Retention Amount	14,519,066.72	202,442.10	14,721,508.82
Y	Engineering Stamp Retention 0.30%	491,325.72	(491,325.72)	
O =Total Deductions= sum (J-Y) =		74,047,186.69	1,595,136.97	75,642,323.66
Q=Total due amounts " G +H -O " =		112,656,586.43	4,355,094.90	117,011,681.33
Previous paid				88,228,459.00
Net Payment			28,783,222.33	
Amounts In words.		Twenty-eight million, seven hundred and eighty-three thousand, two hundred and twenty-two Egyptian Pounds and thirty-three Piastres only.		

Certifications:						
The Contractor				the Consultant		
Project Manager	Technical Office manager	Cost Control Engineer		Project Manager	Cost Control manager	Cost Control Engineer
Name:	Name:	Name:		Name:	Name:	Name:
Signature:	Signature:	Signature:		Signature:	Signature:	Signature:
Date:	Date:	Date:		Date:	Date:	Date:
the Project Manager		the Employer				
Project Manager	Cost Control manager	Project Manager	Commercial Director	Cost Control Manager	Head of projects	CPOO
Name:	Name:	Name:	Name:	Name:	Name:	Name: Dr. Ahmed El Far
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:	Date:

اسم المشروع	The Big	الجهة	367286025.00
المالك	ROYA	المقاول	Samco Al-Wataniya for Construction
الاستشاري	ACE CONSULTANT	أصل حتى	June 20/2026
مدير المشروع	ACE project Management	رقم المستخلص	8
نوع العقد / رقم	Roya-Big-2025-01	تاريخ بدء العقد	11-Sep-25
		تاريخ انتهاء العقد	10-Apr-27

القيمة	القيمة	القيمة
A	قيمة العقد	367,286,025.00
B	قيمة ائتمار الترخيص	
D = A + B =		367,286,025.00

القيمة	القيمة	القيمة
A	قيمة الفعالة المتقدمة	91,821,506.25
B	قيمة ائتمار الفعالة المتقدمة	42,248,685.30
C = A + B =		49,572,820.95

A		B = C - A	C	
قيمة الأصل المسجلة		قيمة الأصل الحالية	الجمالي الاصل	
A- قيمة الاصل المتكسبه		148,435,732.59	5,219,501.64	153,655,234.23
B- قيمة ائتمار الترخيص		15,339,506.99		15,339,506.99
C- قيمة فروق الاسعار				
E= " A + B + C" = إجمالي الاصل غير شامل ض ق م		163,775,239.58	5,219,501.64	168,994,741.22
F= ضريبة القيمة المضافة		22,928,533.54	730,730.23	23,659,263.77
G = " E + F" = إجمالي الاصل شامل ض ق م		186,703,773.12	5,950,231.87	192,654,004.99
H= اصال بتدوينات الخلفيات لمي المربع				

الخصومات والامتيازات					
I=E*(x%)	تخفيض الاصل (x%)	5%	8,188,761.98	260,975.08	8,449,737.06
K=E*(x%)	القيمة الممنوعة	25%	40,943,809.89	1,304,875.41	42,248,685.30
L=E*(x%)	خسارة خصم الأرباح التجارية	100%	1,637,752.40	52,195.02	1,689,947.41
M=E*(x%)	الامتيازات الاجتماعية	5.00%	8,188,761.98	260,975.08	8,449,737.06
N	الخصومات الأخرى		77,708.00	5,000.00	82,708.00
N'	تعليق لتخفيض سعر المشروع		14,519,066.72	202,442.10	14,721,508.82
Y	تعليق القيمة الممنوعة	0.30%	491,325.72	(491,325.72)	0.00
sum (J-Y) = إجمالي الخصومات والامتيازات = 0			74,047,186.69	1,595,136.97	75,642,323.66
Q= القيمة المستعمل صرفتها= G + H - O =			112,656,586.43	4,355,094.90	117,011,681.33
ما سبق صرفه					88,228,459.00
				28,783,222.33	
القيمة المستحقة					
القيمة المستحقة صافيًا كإجمالي			تعليق: عدم إعلان القيمة وبمصلحة وتضمن أداء مبالغين والحد وعدم إعلانها بسعرها وتلجأ وتضمن قرضًا فقط لا غير		

Certifications:					
The Contractor			the Consultant		
Project Manager	Technical Office manager	Cost Control Engineer	Project Manager	Cost Control manager	Cost Control Engineer
Name:	Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:
the Project Manager			the Employer		
Project Manager	Cost Control manager	Project Manager	Commercial Director	Cost Control Manager	Head of projects
Name:	Name:	Name:	Name:	Name:	Name:
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:

اسم المشروع	The Big	إجمالي العقد	367286025.00
العميل	ROYA	الممول	Samco Al-Wataniya for Construction
الاستشاري	ACE CONSULTANT	أعلى حتى	June 20/2026
مدير المشروع	ACE project Management	رأس المستخلص	8
نوع العقد / الرقم	Roya-Big-2025-01	تاريخ بدء العقد	11-Sep-25
		تاريخ انتهاء العقد	10-Apr-27

الشروط التعاقدية		القيمة
A	قيمة العقد	367,286,025.00
B	قيمة الزمائر المتغير	
A + B = القيمة العقد المعاملة [7]		367,286,025.00

شروط القفلة المتقدمة		القيمة
A	قيمة القفلة المتقدمة	91,821,506.25
B	قيمة استرداد القفلة المتقدمة	2,246,685.30
C = A + B = قيمة رصيد القفلة المتقدمة		49,572,820.95

تفصيل الحسابات	A	B = C - A	C
	قيمة الأصل المساهم	قيمة الأصل المحلي	المجملي الأصل
A- قيمة الأصل المتعاقب	148,435,732.59	5,219,501.64	153,655,234.23
B- قيمة ائتمن التغيير	15,339,506.99		15,339,506.99
C- قيمة فرق الأسماء			
E= "A + B + C" = المجملي الأصل غير شامل ض. ق م	163,775,239.58	5,219,501.64	168,994,741.22
F= ضريبة القيمة المضافة	22,928,533.54	730,730.23	23,659,263.77
G= "E + F" = المجملي الأصل شامل ض. ق م	186,703,773.12	5,950,231.87	192,654,004.99

H= افعال تشريفات الخلفاء في المروج				
------------------------------------	--	--	--	--

المصروفات والإستقطاعات					
J=E*(x%)	(x%) نفدين الاصل	5%	8,180,761.98	260,975.08	8,449,737.06
K=E*(x%)	الدفعه القتمه	25%	40,943,809.89	1,304,875.41	42,248,685.30
L=E*(x%)	خزيره خصم الأرباح الجارية	1.00%	1,637,752.40	52,195.02	1,689,947.41
M=E*(x%)	التأمينات الاجتماعيه	5.00%	8,188,761.98	260,975.08	8,449,737.06
N	المصروفات الأخرى		77,708.00	5,000.00	82,708.00
N**	نطقيه لحين تقديم تحليل سعر المشروع		14,519,066.72	202,442.10	14,721,508.82
Y	نطقيه المدهه الهنديه	0.30%	491,325.72	(491,325.72)	0.00
sum (J:Y) = إجمالي المصروفات والإستقطاعات O			74,047,186.69	1,595,136.97	75,642,323.66

Q = G + H - O = القيمة المستحق صرفها	112,656,586.43	4,355,094.90	117,011,681.33
--------------------------------------	----------------	--------------	----------------

ما سبق صرفاً	88,228,459.00
--------------	---------------

Small and	28,783,222.33
-----------	---------------

ثمانية وعشرون مليوناً وسبعة مائة ألف ومائتان واثنان وعشرون جنيهاً مصرانياً والأجرة والافان قرشاً فقط لا غير

<u>Certifications:</u>					
<u>The Contractor</u>			<u>the Consultant</u>		
<u>Project Manager</u>	<u>Technical Office manager</u>	<u>Cost Control Engineer</u>	<u>Project Manager</u>	<u>Cost Control manager</u>	<u>Cost Control Engineer</u>
Name:	Name:	Name:	Name:	Name:	Name :
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:
<u>the Project Manager</u>			<u>the Employer</u>		
<u>Project Manager</u>	<u>Cost Control manager</u>	<u>Project Manager</u>	<u>Commercial Director</u>	<u>Cost Control Manager</u>	<u>Head of projects</u>
Name:	Name :	Name:	Name :	Name :	Name : Dr. Ahmed El Far
Signature:	Signature:	Signature:	Signature:	Signature:	Signature:
Date:	Date:	Date:	Date:	Date:	Date:

Item no.	Description of Works	Unit	Accepted Contract Amount			General Requirements			Remarks			
			Qty.	Unit Rate	Total Amount	Quantities		Progress %		Total Amount		
						Prev.	Current			Total	Prev.	Current
DIVISION 2: SITE CONSTRUCTION												
Site Clearance General Site clearing, grabbing and demolishing of obstacles with off-site disposal												
2	Excavation and Earthwork											
2.1	Excavation in ordinary soil for depth as per soil investigation report including transporting the excavation materials to the public dumping sites and getting ride of any excavation disposals	m3	0.00	180.00	-	2,989.04	0.00	2,989.04	100%	538,027.20	0.00	538,027.20
2.2	Excavation in rock for depth as per soil investigation report including transporting the excavation materials to the public dumping areas and getting ride of any excavation disposals	m3	0.00	450.00	-	0.00	0.00	0.00	0%	0.00	0.00	0.00
2.3	Replacement Soil in accordance with the geotechnical report recommendations including all compaction and necessary tests	m3	12000.00	633.00	7,596,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
2.5	Back filling above the foundation and below slab on grade with siliceous clean sand installed in successive lifts, 0.25m thick compacted to not less than 95% using modified Proctor test	m3	6800.00	460.00	3,128,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
DIVISION 3: CONCRETE												
Structural Concrete Supply and install concrete, including furnishing, installing, placing, curing, finishing, and repairing, including all necessary additives, grading and trowelling, fiber reinforcement, substrate preparation, protection, covering, cleaning, repairing of defective screed, and any other required items as per Drawings and Specifications												
1	03300 Plain Concrete (PC) Grade 200 kg/cm² of OPC and Blinding layer 300mm thickness		2230.00	3625.00	8,083,750.00	2,018.23	0.00	2,018.23	100%	7,316,083.75	0.00	7,316,083.75
03300 Reinforced concrete (RC) Grade 350 kg/cm² of OPC and minimum cement content 400 kg/m³												
1	Raft Foundation	m3	6550.00	7210.00	47,225,500.00	6,223.47	0.00	6,223.47	100%	44,871,202.84	0.00	44,871,202.84
2	Retaining Walls	m3	790.00	9900.00	7,821,000.00	369.28	13.66	382.93	100%	3,655,827.17	135,194.40	3,791,021.57
3	Tanks	m3	800.00	9400.00	7,520,000.00	669.56	0.00	669.56	100%	6,293,959.30	0.00	6,293,959.30
4	Columns & Walls below SOG	m3	100.00	9100.00	910,000.00	94.29	1.96	96.25	100%	858,063.57	17,851.47	875,915.04
03300 Reinforced concrete (RC) Grade 300 kg/cm² of OPC and minimum cement content 300 kg/m³												
1	Columns	m3	1560.00	9470.00	14,773,200.00	238.07	67.58	305.65	100%	2,254,529.53	639,952.30	2,894,481.83
2	slabs	m3	10500.00	9580.00	100,590,000.00	343.09	405.44	748.53	100%	3,286,806.99	3,884,149.69	7,170,956.68
3	Beams	m3	215.00	9675.00	2,080,125.00	14.57	2.89	17.46	100%	140,994.74	27,916.44	168,911.18
4	Shear walls	m3	1590.00	9465.00	15,049,350.00	118.95	43.44	162.38	100%	1,125,833.36	411,125.81	1,536,959.16
5	Stairs	m3	260.00	9360.00	2,433,600.00	4.46	0.06	4.53	100%	41,783.04	599.04	42,382.08
03300 Reinforced concrete (RC) Grade 250 kg/cm² of OPC and minimum cement content 300 kg /m³												
1	Slab on grade 150mm thickness	m2	6370.00	1550.00	9,873,500.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
Deformed high yield steel bars with Different nominal size Used in Raft, Rc Columns, Rc Slabs and all concrete Items												
	Fence	ton	3300.00	40620.00	134,046,000.00	1,848.23	0.00	1,848.23	100%	75,075,102.60	0.00	75,075,102.60
DIVISION 7: THERMAL AND MOISTURE PROTECTION												
07130 SHEET WATERPROOFING												
Supply and install sheet waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, joints and bending free edge in groove, testing, repairing of damaged membrane, protection, covering and cleaning, and any other required items as per Drawings and Specifications												
1	SBS water proofing membrane of a minimum thickness 4.0mm including protection board for vertical surfaces and protection screed for horizontal surfaces and all needed preparations, accessories, and material as per manufacturing requirements.	m2	9500.00	450.00	4,275,000.00	6,616.93	228.25	6,845.18	100%	2,977,618.50	102,712.50	3,080,331.00
07140 COLD FLUID-APPLIED WATERPROOFING												
Supply and install Cold applied waterproofing including furnishing materials, protection mat, sealants and sheet flashing, preparation of substrates, cutting, rounding, intersections, prime coat, and side overlapping to vertical surfaces, joints and bending free edge in groove, testing, reduction of damaged membrane, protection, covering and cleaning, and any other required items as per Drawings and Specifications												
1	Cold applied damp-proofing for top side of raft and underground concrete surfaces in contact with soil/backfill.	m2	7,600.00	90.00	684,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
2	Cold applied Crystalline Waterproofing for water tanks	m2	1,900.00	630.00	1,197,000.00	0.00	0.00	0.00	0%	0.00	0.00	0.00
Total Amount of Work					367,286,025.00					146,435,732.59	5,219,501.64	153,655,234.23

Technical Office

Signature: _____

Date: _____

Stamp

Signature: _____

Date: _____



Technical Office
Name:
Signature:
Date:

ROYA

 **ACE-PM**
MOHARRAM BAKHOUM

PRIME
CONSULTING OFFICE



Over Time For Supervision Engineer

1	The Supervision Fees /day	No of Houres	No of days	Prev.	Current	Comulitive Amount
	2000	330.832	41.354	77,708.00	5,000.00	82,708.00