



Ref No.: BD-CW-SAMCO-ACE-LET-STR-090

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Shady Elkersh (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4 – Phase 1.

Subject: Response to Notice of Slow Progress Rate and Comments on Monthly Progress Report – June 2026.



19-July-2026

Dear Sir,

With reference to your above-mentioned letter and the Project Monthly Progress Report for June 2026, which reflects the progress achieved during the period from 26/05/2026 to 25/06/2026, SAMCO National Construction Co. would like to reaffirm its full commitment to executing the Works in accordance with the Contract requirements, while continuing to deploy all available resources and efforts to enhance progress and achieve the Project objectives.

However, with all due respect, the Contractor would like to clarify that the progress assessment stated in your letter does not fully reflect all actual circumstances affecting the execution of the Works during the reporting period. The reduced progress rates during this period were affected by several factors related to the prevailing execution conditions and the planned sequence of activities, and cannot be attributed solely to the Contractor's performance.

During the reporting period, the productivity rates were affected by the Eid Al-Adha official holiday period, during which the availability of manpower and subcontractors at site was affected, resulting in reduced productivity and interruption of several execution activities. The Works were resumed as of 06/06/2026.

Furthermore, the progress rates were also affected by the fact that the Contractor has not yet been able to commence the works of Building B04 due to its structural dependency on the Water Tank Works. The execution sequence requires the completion of the tank injection works and the external waterproofing works of the tank prior to commencing the works of Building B04, in accordance with the technical execution requirements and the planned sequence of Works. This has directly affected the planned progress rates for this activity.

Accordingly, the current Project status shall be assessed considering all actual circumstances affecting the execution sequence and progress of the Works.

The deviation in progress rates during the reporting period cannot be attributed solely to the Contractor's performance without considering all factors affecting the execution of the Works.



The Contractor further confirms that the Schedule Performance Index (SPI) is one of the project performance monitoring indicators; however, it should not be relied upon independently to determine the reasons for reduced progress, as all actual circumstances affecting the execution of the Works and the various project activities must be considered when evaluating overall project performance.

Without prejudice to the Contractor's contractual rights and entitlements, and as part of its ongoing commitment to achieving the best possible progress under the prevailing site conditions, the Contractor has prepared and enclosed the attached Mitigation Plan, which outlines the practical measures being implemented to enhance execution efficiency, optimize available resources, strengthen coordination among the project teams, and support the timely execution of the remaining Works.

Meanwhile, SAMCO National Construction Co. will continue exerting all necessary efforts, deploying the available resources, and coordinating with all Project stakeholders to maximize productivity and achieve the best possible progress in accordance with the Contract requirements.

Kindly take the above into your consideration.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

