

MASTER DASHBOARD

ROYA-BIG PROJECT PHASE01 (B1-4)

Project-scoped construction intelligence dashboard | Project ID: The Big -P.01-UP-20-April-26 |
Generated 20 Jul 2026 15:45

Overview

WBS

Activities

Milestones

S-Curve

EVM

Contracts

Letters

Risks

Delay & TIA

Project Overview

Executive KPIs, health indicators, and project vitals

CONTRACT VALUE

EGP 367,286,025

Project budget

OVERALL PROGRESS

30.7%

Planned 65.3%

ACTIVITIES

1363

Critical 573

DURATION

576 days

Remaining 45.8%

Phase Progress

phase	planned	actual	variance
Engineering	0.98	0.64	-0.35
Procurement	0.72	0.53	-0.19
Construction	0.44	0.08	-0.37
Overall	65.32	30.68	-34.64

Project Vitals

Project	Start	Finish	Project ID
ROYA-BIG PROJECT PHASE01 (B1-4)	11-Sep-2025	10-Apr-2027	The Big -P.01-UP-20-April-26

Generated from Project Intelligence Hub project-scoped data. No cross-project fallback is used for project-specific exports.