

Linked Executive Dashboard

ROYA-BIG PROJECT PHASE01 (B1-4)

Project	ROYA-BIG PROJECT PHASE01 (B1-4)
Project ID	The Big -P.01-UP-20-April-26
Sector	Buildings
Status	Active
Contract Value	EGP 367,286,025
Paid Amount	EGP 110,288,532
Actual Progress	30.7%
Planned Progress	65.3%
BAC / PV / EV / AC	EGP 367,286,025 / EGP 252,796,791 / EGP 113,085,035 / EGP 113,085,035
SPI / CPI	0.45 / 1.0
Delay Days	1675.0
Last Source Update	2026-08-01T17:06:10

Generated from the selected project only.