

Executive Dashboard

LMD Bridge & Road Interchange

Project	LMD Bridge & Road Interchange
Project ID	LMD-Bridge
Sector	Bridges
Status	Delayed
Contract Value	EGP 850,000,000
Paid Amount	EGP 327,454,000
Actual Progress	31.0%
Planned Progress	38.0%
BAC / PV / EV / AC	EGP 850,000,000 / EGP 343,174,699 / EGP 294,306,867 / EGP 311,965,280
SPI / CPI	0.86 / 0.94
Delay Exposure	Indicative; verify in Primavera P6.
Last Source Update	2026-08-01T12:04:20
Assessment Profile	readiness_only
Assessment Status	readiness_only
P6 Determination Status	p6_recalculation_required
Contract Sources	1
Evidence Sources	0
Native XER Files	0
Source Scope	selected_project_only
Charts Awaiting Project Data	Planned vs Actual Cash Flow; Delay by Root Cause; Delay Type Distribution; Baseline vs Impacted vs Recovery