

# Master Dashboard

## ROYA-BIG PROJECT PHASE01 (B1-4)

|                    |                                                                       |
|--------------------|-----------------------------------------------------------------------|
| Project            | ROYA-BIG PROJECT PHASE01 (B1-4)                                       |
| Project ID         | The Big -P.01-UP-20-April-26                                          |
| Sector             | Buildings                                                             |
| Status             | Active                                                                |
| Contract Value     | EGP 367,286,025                                                       |
| Paid Amount        | EGP 110,288,532                                                       |
| Actual Progress    | 30.7%                                                                 |
| Planned Progress   | 65.3%                                                                 |
| BAC / PV / EV / AC | EGP 367,286,025 / EGP 252,796,791 / EGP 113,085,035 / EGP 113,085,035 |
| SPI / CPI          | 0.45 / 1.0                                                            |
| Delay Days         | 1675.0                                                                |
| Last Source Update | 2026-08-01T18:21:45                                                   |

Generated from the selected project only.