

The Big-PH01-Event01-SS-Batch01-Part02-After Fragnet			THE BIG Layout							09-Jul-26 16:32									
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	5		2026				2027			
										Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
📁 The Big-PH01-Event01-SS-Batch01-Part02-After Fragnet		581	-4	11-Sep-25	14-Apr-27	11-Sep-25 A	14-Apr-27			14-Apr-27, The Big									
📁 Event01-Batch01-Part02-Steel Delay		65	30	03-Nov-25	06-Jan-26	03-Nov-25	06-Jan-26			06-Jan-26, Event01-Batch01-Part02-Steel Delay									
📁 Steel Supply Fragnet		37	10	03-Nov-25	09-Dec-25	03-Nov-25	09-Dec-25			09-Dec-25, Steel Supply Fragnet									
📁 F-CON-STL-BA1-PL-SM	Batch 1 Planned Full Supply Due	0	10	03-Nov-25		03-Nov-25*		☐	☐	◆ Batch 1 Planned Full Supply Due, 03-Nov-25*									
📁 F-CON-STL-BA1-DLY02	Employer Delay to Batch01-Part02 Complete Delivery	37	10	03-Nov-25	09-Dec-25	03-Nov-25	09-Dec-25	☐	☐	📁 Employer Delay to Batch01-Part02 Complete Delivery									
📁 F-CON-STL-BA1-PT2-FM	Batch01-Part02 Steel Complete Delivery	0	10		09-Dec-25		09-Dec-25	☐	☐	◆ Batch01-Part02 Steel Complete Delivery,									
📁 Affected-Activities-linked-Gate		19	24	16-Dec-25	06-Jan-26	16-Dec-25	06-Jan-26			📁 06-Jan-26, Affected-Activities-linked-Gate									
📁 F-CON-B02-FOOT-1050	RFT for RC Raft & Footings (B02) (footing)	10	3	16-Dec-25	27-Dec-25	16-Dec-25	27-Dec-25	☐	☐	📁 RFT for RC Raft & Footings (B02) (footing)									
📁 F-CON-B04-WT-1110	RFT for Walls (B04) (Water Tank)	8	33	18-Dec-25	27-Dec-25	18-Dec-25	27-Dec-25	☐	☐	📁 RFT for Walls (B04) (Water Tank)									
📁 F-CON-B02-FOOT-1070	RFT for Columns & Walls Below SOG (B02) (footing)	6	7	20-Dec-25	25-Dec-25	20-Dec-25	25-Dec-25	☐	☐	📁 RFT for Columns & Walls Below SOG (B02) (footing)									
📁 F-CON-B03-FOOT-1070	RFT for Columns & Walls Below SOG (B03) (footing)	5	8	01-Jan-26	06-Jan-26	01-Jan-26	06-Jan-26	☐	☐	📁 RFT for Columns & Walls Below SOG (B03) (footing)									
📁 Key Dates		581	-4	11-Sep-25	14-Apr-27	11-Sep-25 A	14-Apr-27			14-Apr-27, Key Da									
📁 Milestone		581	-4	11-Sep-25	14-Apr-27	11-Sep-25 A	14-Apr-27			14-Apr-27, Mileston									
📁 KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☒	◆ Project Start Date, 11-Sep-25 A									
📁 KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☒	◆ Contract Agreement, 11-Sep-25 A									
📁 KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☒	◆ IFC Drawing Package, 11-Sep-25 A									
📁 KD-MS-1040	Ground Works Finish Date	0	2		09-May-26		09-May-26*	☐	☐	◆ Ground Works Finish Date,									
📁 KD-MS-1050	Project Finish Date	0	-4		14-Apr-27		14-Apr-27*	☒	☒	◆ Project Finish Date,									

Page 1 of 1

TASK filter: WBS(Fragnet).

© Oracle Corporation