

ROYA-BIG PROJECT PHASE01 (B1-4)				THE BIG Layout						09-Jul-26 16:41									
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	5		2026				2027			
										Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
📁 ROYA-BIG PROJECT PHASE01 (B1-4)		661	-84	11-Sep-25	03-Jul-27	11-Sep-25 A	03-Jul-27			📅 03-Jul-27, ROYA-BIG PROJECT PHASE01 (B1-4)									
📁 Event01-Batch03 Steel Delay		166	-65	13-Jan-26	27-Jun-26	13-Jan-26	27-Jun-26			📅 27-Jun-26, Event01-Batch03 Steel Delay									
📁 Event01-Batch03-Steel Delay		166	-65	13-Jan-26	27-Jun-26	13-Jan-26	27-Jun-26			📅 27-Jun-26, Event01-Batch03-Steel Delay									
📁 Steel Supply Fragnet		94	-71	13-Jan-26	05-May-26	13-Jan-26	05-May-26			📅 05-May-26, Steel Supply Fragnet									
🟢 F-CON-STL-BA3-BL-SM	Batch03 Planned Full Supply Due	0	-71	13-Jan-26		13-Jan-26*		☑	☑	📅 Batch03 Planned Full Supply Due, 13-Jan-26*									
🟢 F-CON-STL-BA3-DLY01	Continuing Employer Delay duration of Batch03 Delive	94	-71	13-Jan-26	05-May-26	13-Jan-26	05-May-26	☑	☑	📅 Continuing Employer Delay duration of Batch03 Delivery up									
🟢 F-CON-STL-BA3-FM	Batch03 Steel Delivery continuing delay	0	-71		05-May-26		05-May-26	☑	☑	📅 Batch03 Steel Delivery continuing delay,									
📁 Affected-Activities-Linked-Gate		41	-51	06-May-26	27-Jun-26	06-May-26	27-Jun-26			📅 27-Jun-26, Affected-Activities-linked-Gate									
🟢 F-CON-B04-BAS01-1010	RFT for Walls, Col. & Cores (B04) (Bas 01)	8	-44	06-May-26	14-May-26	06-May-26	14-May-26	☑	☐	📅 RFT for Walls, Col. & Cores (B04) (Bas 01)									
🟢 F-CON-B01-BAS01-1010	RFT for Walls, Col. & Cores (B01) (Bas 01)	12	-69	06-May-26	19-May-26	06-May-26	19-May-26	☑	☑	📅 RFT for Walls, Col. & Cores (B01) (Bas 01)									
🟢 F-CON-B02-BAS01-1010	RFT for Walls, Col. & Cores (B02) (Bas 01)	12	-64	06-May-26	19-May-26	06-May-26	19-May-26	☑	☐	📅 RFT for Walls, Col. & Cores (B02) (Bas 01)									
🟢 F-CON-B03-BAS01-1010	RFT for Walls, Col. & Cores (B03) (Bas 01)	12	-64	20-May-26	07-Jun-26	20-May-26	07-Jun-26	☑	☐	📅 RFT for Walls, Col. & Cores (B03) (Bas 01)									
🟢 F-CON-B04-BAS01-1070	RFT for Slabs & Beams (B04) (Bas 01)	8	-44	25-May-26	07-Jun-26	25-May-26	07-Jun-26	☑	☐	📅 RFT for Slabs & Beams (B04) (Bas 01)									
🟢 F-CON-B04-BAS01-1080	RFT for Ramps (B04) (Bas 01)	7	-44	26-May-26	07-Jun-26	26-May-26	07-Jun-26	☑	☐	📅 RFT for Ramps (B04) (Bas 01)									
🟢 F-CON-B02-BAS01-1060	RFT for Slabs & Beams (B02) (Bas 01)	10	-64	01-Jun-26	11-Jun-26	01-Jun-26	11-Jun-26	☑	☐	📅 RFT for Slabs & Beams (B02) (Bas 01)									
🟢 F-CON-B04-BAS01-1090	RFT for Stairs (B04) (Bas 01)	5	-44	02-Jun-26	07-Jun-26	02-Jun-26	07-Jun-26	☑	☐	📅 RFT for Stairs (B04) (Bas 01)									
🟢 F-CON-B01-BAS01-1060	RFT for Slabs & Beams (B01) (Bas 01)	10	-69	02-Jun-26	13-Jun-26	02-Jun-26	13-Jun-26	☑	☑	📅 RFT for Slabs & Beams (B01) (Bas 01)									
🟢 F-CON-B02-BAS01-1070	RFT for Stairs (B02) (Bas 01)	6	-61	03-Jun-26	09-Jun-26	03-Jun-26	09-Jun-26	☑	☐	📅 RFT for Stairs (B02) (Bas 01)									
🟢 F-CON-B01-BAS01-1080	RFT for Stairs (B01) (Bas 01)	6	-57	06-Jun-26	11-Jun-26	06-Jun-26	11-Jun-26	☑	☐	📅 RFT for Stairs (B01) (Bas 01)									
🟢 F-CON-B01-BAS01-1090	RFT for Ramps (B01) (Bas 01)	8	-59	06-Jun-26	14-Jun-26	06-Jun-26	14-Jun-26	☑	☐	📅 RFT for Ramps (B01) (Bas 01)									
🟢 F-CON-B03-BAS01-1050	RFT for Slabs & Beams (B03) (Bas 01)	10	-51	16-Jun-26	27-Jun-26	16-Jun-26	27-Jun-26	☑	☐	📅 RFT for Slabs & Beams (B03) (Bas 01)									
🟢 F-CON-B03-BAS01-1070	RFT for Stairs (B03) (Bas 01)	6	-64	20-Jun-26	25-Jun-26	20-Jun-26	25-Jun-26	☑	☐	📅 RFT for Stairs (B03) (Bas 01)									
📁 Key Dates		661	-84	11-Sep-25	03-Jul-27	11-Sep-25 A	03-Jul-27			📅 03-Jul-27, Key Dates									
📁 Milestone		661	-84	11-Sep-25	03-Jul-27	11-Sep-25 A	03-Jul-27			📅 03-Jul-27, Milestone									
📄 KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☐	📅 Project Start Date, 11-Sep-25 A									
📄 KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☐	📅 Contract Agreement, 11-Sep-25 A									
📄 KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☐	📅 IFC Drawing Package, 11-Sep-25 A									
🟢 KD-MS-1040	Ground Works Finish Date	0	-82		01-Aug-26		01-Aug-26*	☑	☐	📅 Ground Works Finish Date,									
🟢 KD-MS-1050	Project Finish Date	0	-84		03-Jul-27		03-Jul-27*	☑	☑	📅 Project Finish Date									

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆ Milestone

summary