

ROYA-BIG PROJECT PHASE01 (B1-4)				THE BIG Layout						09-Jul-26 16:38										
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	5		2026				2027				8
										Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
📁 ROYA-BIG PROJECT PHASE01 (B1-4)		624	-47	11-Sep-25	27-May-27	11-Sep-25 A	27-May-27													27-May-27, ROYA-
📅 Key Dates		624	-47	11-Sep-25	27-May-27	11-Sep-25 A	27-May-27													27-May-27, Key D
📌 Milestone		624	-47	11-Sep-25	27-May-27	11-Sep-25 A	27-May-27													27-May-27, Milesto
📌 KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☒	◆ Project Start Date, 11-Sep-25 A										
📌 KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☒	◆ Contract Agreement, 11-Sep-25 A										
📌 KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☒	◆ IFC Drawing Package, 11-Sep-25 A										
📌 KD-MS-1040	Ground Works Finish Date	0	-35		15-Jun-26		15-Jun-26*	☒	☐	◆ Ground Works Finish Date,										
📌 KD-MS-1050	Project Finish Date	0	-47		27-May-27		27-May-27*	☒	☒	◆ Project Finish Date										