

# Elite SVG Charts

## ROYA-BIG PROJECT PHASE01 (B1-4)

|                              |                                                                                                             |
|------------------------------|-------------------------------------------------------------------------------------------------------------|
| Project                      | ROYA-BIG PROJECT PHASE01 (B1-4)                                                                             |
| Project ID                   | The Big -P.01-UP-20-April-26                                                                                |
| Sector                       | Buildings                                                                                                   |
| Status                       | Active                                                                                                      |
| Contract Value               | EGP 367,286,025                                                                                             |
| Paid Amount                  | EGP 110,288,532                                                                                             |
| Actual Progress              | 30.7%                                                                                                       |
| Planned Progress             | 65.3%                                                                                                       |
| BAC / PV / EV / AC           | EGP 367,286,025 / EGP 252,796,791 / EGP 113,085,035 / EGP 113,085,035                                       |
| SPI / CPI                    | 0.45 / 1.0                                                                                                  |
| Delay Exposure               | Indicative; verify in Primavera P6.                                                                         |
| Last Source Update           | 2026-08-01T12:08:50                                                                                         |
| Assessment Profile           | evidence_backed                                                                                             |
| Assessment Status            | evidence_backed                                                                                             |
| P6 Determination Status      | p6_recalculation_required                                                                                   |
| Contract Sources             | 1                                                                                                           |
| Evidence Sources             | 0                                                                                                           |
| Native XER Files             | 0                                                                                                           |
| Source Scope                 | selected_project_only                                                                                       |
| Charts Awaiting Project Data | Planned vs Actual Cash Flow; Delay by Root Cause; Delay Type Distribution; Baseline vs Impacted vs Recovery |