

Master Dashboard

ROYA-BIG PROJECT PHASE01 (B1-4)

Project	ROYA-BIG PROJECT PHASE01 (B1-4)
Project ID	The Big -P.01-UP-20-April-26
Sector	Buildings
Status	Active
Contract Value	EGP 367,286,025
Paid Amount	EGP 110,288,532
Actual Progress	30.7%
Planned Progress	65.3%
BAC / PV / EV / AC	EGP 367,286,025 / EGP 252,796,791 / EGP 113,085,035 / EGP 113,085,035
SPI / CPI	0.45 / 1.0
Delay Exposure	Indicative; verify in Primavera P6.
Last Source Update	2026-08-01T12:18:13
Assessment Profile	evidence_backed
Assessment Status	evidence_backed
P6 Determination Status	p6_recalculation_required
Contract Sources	1
Evidence Sources	0
Native XER Files	0
Source Scope	selected_project_only
Charts Awaiting Project Data	Planned vs Actual Cash Flow; Delay by Root Cause; Delay Type Distribution; Baseline vs Impacted vs Recovery