

Executive Dashboard

Project Performance & Control Center

01 Aug 2026

Good Morning,
Executive Director

?

Earned Value Management

? BAC
EGP
367,286,025
Budget at Completion

? AC
EGP
113,085,035
Actual Cost

? EV
EGP
113,085,035
Earned Value

? PV
EGP
252,796,791
Planned Value

? Schedule Variance
EGP
-139,711,756
Behind Schedule

? Cost Variance
EGP 0
Under Budget

? EAC
EGP
367,286,025
Estimate at Completion

? TCPI
1.000
To Complete Performance Index

Critical Alerts

View All

! Steel Supply Delay
Delay in steel shipment affecting structure building progress
High

! IFC Clash Detected
16 clashes found in current coordination records
High

? RFIs Pending
4 RFIs are pending response from consultants
Medium

? Contract Exposure
Exposure amount exceeds threshold for active contracts
Medium

Performance Overview

Overall Progress
30.7%
Actual Complete

Planned Progress
65.3%
Baseline Plan

? Contract Value
EGP
367,286,025
Total Contract Value


? Actual Cost
EGP
113,085,035
30.8% of BAC

Remaining Duration
43.8%
252 Days Left

Cost Performance

View Trend

AC (Actual Cost) EV (Earned Value) PV (Planned Value)



Jan '26 Feb '26 Mar '26 Apr '26 May '26 Jun '26 Jul '26 Aug '26 Sep '26 Oct '26 Nov '26 Dec '26

Progress by Discipline

View All

Engineering	0.6%
Procurement	0.5%
Construction	0.1%
Overall	30.7%

Cost Breakdown

View Report



Engineering	3.0%
Procurement	3.0%
Construction	3.0%
Overall	91.1%

? Total Activities
1,363

? Critical Activities
573

? SPI
0.45

? CPI
1.00

? Active Contracts
2

? Open RFIs
4

? Open Submittals
791

SAMCO

ROYA-BIG PROJECT PHASE01
(B1-4)

