

The Big

Request for Information (RFI)

Project: The Big Business District
 Owner: ROYA Developments
 Project Manager: ACE-PM
 Consultant: Prime Consultant
 Contractor: SAMCO National Construction
 To: PCO

RFI No: BD-CW-SAMCO-PCO-RFI-MECH-002
 Rev.: R00
 Date: 18/2/2026

Subject

Pump Room Coordination Issues (Crane Clearance, Openings & Updated Design, staircase)

We would like to bring to your attention the following coordination matters related to pump rooms. Kindly review and advise accordingly:

1) Crane Position & Clearance:

As per the latest mechanical package, the crane location is clashing with the ramp.

Furthermore, as per the structural design drawings, the crane level is indicated at Level 207.49 m.

Based on this levels and dimensions shown on the structural drawings, the measured clear height between the crane hook and the finished floor level of Basement 2 is 1600 mm.

Please note that this clearance does not include the additional height required for the lifting wire connecting the hook to the pump lifting point.

Accordingly, the available clearance appears insufficient for safely lowering and installing the pumps inside the pump room.

Kindly review and advise on the necessary action to ensure proper coordination and safe installation.

2) Missing Openings & Sleeves Coordination:

Kindly provide and confirm the exact locations of the following items to ensure proper coordination and avoid any clashes or rework:

- Exhaust duct outlet locations for the pump rooms

- Fresh air duct inlet locations for the pump rooms

- Sleeve for the fuel tank feeding line

- Electrical sleeves locations

- Fire alarm sleeve locations

Marked-up drawings reflecting the confirmed locations would be highly appreciated.

3) Updated Pump Room Design & Revit Model:

We kindly request the latest design for the pump room, as the outlet locations of the vent pipe and drain pipe of the submersible pump have been modified compared to the previous design.

Additionally, the latest Revit model corresponding to the most recent package has not been shared with our team.

This may significantly impact the room coordination and could potentially result in future clashes if execution proceeds without the updated model and drawings.

Kindly provide the latest coordinated design and model to ensure proper alignment between disciplines and avoid any abortive works.

4) Internal Staircase Coordination Issue:

It has been observed that the staircase (inside the pump room) presents a coordination issue.

Please note that the crane clearance issue is directly related to the staircase arrangement and is also linked to the final pump selection and installation requirements.

Accordingly, we kindly request issuance of the final coordinated package for the pump room (all disciplines) to allow us to proceed based on fully coordinated design.

Attachments

For Consultant:

SAMCO
The Big

Signature:

Date:

Supervision Consultant Response:

Please find attached.

RE:

o Samir Muly

Signature:

Date:

18-3-2026

Project Manager Response (If required)

ACEPM:

Signature:

Date:

Distribution
CC:

ACEPM

This is not a Variation document. If the Consultant considers any part of the above response a variation to its cost or time of performance, the Contractor is required to give notice in accordance with the Conditions of Contract.

RECEIVED
PRIME
CONSULTING OFFICE
DATE: 17/2/2026
The Big مشروع

RECEIVED
SAMCO
THE BIG BUSINESS DISTRICT
DATE: 18/3/2026



ACE-PM
MOHARRAM BAKHOUM

PRIME
CONSULTING OFFICE



Consultant's Comment

Ref.No.: BD-CW-SAMCO-PCO-RFI-MECH-00002-R00

Subject: Pump Room Coordination Issues
(Crane Clearance, Openings & Updated Design, staircase)

Comment: -

Point 1:

Please note that the total height of the pump room is 8.5 m. The average height of the fire pumps is 2.5 m, in addition to 1.5 m for the crane girder and hook. Accordingly, the remaining clear height will be approximately 4.5 m.

Point 2:

According to email that sent 17/3/2026 to Eng Mostafa Galal, note that these openings will be created after the completion of the structural works by special MEP contractor after submitted coordinated drawings.

Point 3:

Kindly note that the pump room dimensions are adequate and approved, and you are instructed to proceed accordingly without any changes.

Point 4:

Please note that the pump room dimensions are sufficient and will adequately accommodate the staircase, crane, and pumps

Consultant Engineer

o/sama waly

18/3/2026

تعليق الاستشاري

رقم المرجع: BD-CW-SAMCO-PCO-RFI-MECH-00002-R00 :

الموضوع:

مشكلات تنسيق غرفة المضخات

(خلوص الرافعة، الفتحات والتصميم المحدث، السلم)

التعليق:

النقطة 1:

يرجى ملاحظة أن الارتفاع الكلي لغرفة المضخات هو 8.5 متر. يبلغ متوسط ارتفاع مضخات الحريق 2.5 متر، بالإضافة إلى 1.5 متر لجسر الرافعة والخطاف. وبناءً عليه، سيكون الارتفاع الصافي المتبقي حوالي 4.5 متر.

النقطة 2:

وفقاً للبريد الإلكتروني المرسل بتاريخ 2026/3/17 إلى المهندس مصطفى جلال، يُرجى ملاحظة أن هذه الفتحات سيتم إنشاؤها بعد الانتهاء من الأعمال الإنشائية بواسطة مقاول متخصص لأعمال الميكانيكا والكهرباء والصحي (MEP) ، وذلك بعد تقديم الرسومات التنسيقية المعتمدة.

النقطة 3:

يرجى العلم أن أبعاد غرفة المضخات مناسبة ومعتمدة، وأنه يتوجب عليكم المضي قدماً وفقاً لذلك دون إجراء أي تغييرات.

النقطة 4:

يرجى ملاحظة أن أبعاد غرفة المضخات كافية وستستوعب بشكل مناسب السلم والرافعة والمضخات.