

# PRO-FCF-25 | Forecast Completion

## Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

| Logical table | Project-relative CSV                              | Rows | SHA-256                                                          |
|---------------|---------------------------------------------------|------|------------------------------------------------------------------|
| activities    | 01-data/import_templates/project_input_bundle.csv | 17   | 68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac |
| evm           | 01-data/import_templates/project_input_bundle.csv | 17   | 68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac |

| project_id  | wbs_id                   | activity_id      | activity_name                                | planned_start | planned_finish |
|-------------|--------------------------|------------------|----------------------------------------------|---------------|----------------|
| Suez-Tunnel | Suez-Tunnel.MILESTONE    | KD-MS-1000       | Project Start Date                           | 1-Sep-25      |                |
| Suez-Tunnel | Suez-Tunnel.MILESTONE    | KD-MS-1010       | Contract Agreement                           | 1-Sep-25      |                |
| Suez-Tunnel | Suez-Tunnel.MILESTONE    | KD-MS-1020       | IFC Drawing Package                          | 6-Sep-25      |                |
| Suez-Tunnel | Suez-Tunnel.MOBILIZATION | KD-MOB-1000      | Mobilization and temporary facilities        | 4-Sep-25      | 2-Oct-25       |
| Suez-Tunnel | Suez-Tunnel.SURVEY       | SUR-ST-1010      | Topographic survey and utility detection     | 19-Sep-25     | 11-Oct-25      |
| Suez-Tunnel | Suez-Tunnel.ENGINEERING  | E-SUB-ST-1020    | Tunnel alignment shop drawings               | 6-Oct-25      | 10-Nov-25      |
| Suez-Tunnel | Suez-Tunnel.ENGINEERING  | E-APP-ST-1020    | Approval of tunnel alignment shop drawings   | 12-Nov-25     | 7-Dec-25       |
| Suez-Tunnel | Suez-Tunnel.PROCUREMENT  | P-MDEL-ST-1000   | Delivery of waterproofing membrane and steel | 2-Nov-25      | 27-Dec-25      |
| Suez-Tunnel | Suez-Tunnel.CONSTRUCTION | CON-ST-EXC-1010  | Open cut excavation and shoring              | 29-Oct-25     | 27-Jan-26      |
| Suez-Tunnel | Suez-Tunnel.CONSTRUCTION | CON-ST-RFT-1020  | RFT for base slab reinforcement              | 28-Dec-25     | 25-Jan-26      |
| Suez-Tunnel | Suez-Tunnel.CONSTRUCTION | CON-ST-CON-1030  | Concrete casting for base slab               | 28-Jan-26     | 21-Feb-26      |
| Suez-Tunnel | Suez-Tunnel.CONSTRUCTION | CON-ST-WALL-1040 | Tunnel wall reinforcement and formwork       | 26-Feb-26     | 27-Apr-26      |