

# PRO-FLT-17 | Float Analysis

## LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:27+00:00.

| Logical table | Project-relative CSV                                         | Rows | SHA-256                                                          |
|---------------|--------------------------------------------------------------|------|------------------------------------------------------------------|
| p6            | 02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv | 0    | not found                                                        |
| activities    | 01-data/import_templates/activities.csv                      | 17   | a580fd7fd29906a1c2a7ab6a0809637aa02b958d1f6a7e440ef191611d81cb47 |

| project_id | wbs_id                  | activity_id      | activity_name                                     | planned_start | planned_finish |
|------------|-------------------------|------------------|---------------------------------------------------|---------------|----------------|
| LMD-Bridge | LMD-Bridge.MILESTONE    | KD-MS-1000       | Project Start Date                                | 5-Nov-25      |                |
| LMD-Bridge | LMD-Bridge.MILESTONE    | KD-MS-1010       | Contract Agreement                                | 5-Nov-25      |                |
| LMD-Bridge | LMD-Bridge.MILESTONE    | KD-MS-1020       | IFC Drawing Package                               | 12-Nov-25     |                |
| LMD-Bridge | LMD-Bridge.MOBILIZATION | KD-MOB-1000      | Mobilization and traffic diversion setup          | 9-Nov-25      | 9-Dec-25       |
| LMD-Bridge | LMD-Bridge.SURVEY       | SUR-LB-1010      | Survey control and utility relocation setting out | 27-Nov-25     | 19-Dec-25      |
| LMD-Bridge | LMD-Bridge.ENGINEERING  | E-SUB-LB-1020    | Bridge substructure shop drawings                 | 20-Dec-25     | 24-Jan-26      |
| LMD-Bridge | LMD-Bridge.ENGINEERING  | E-APP-LB-1020    | Approval of pier and deck shop drawings           | 26-Jan-26     | 27-Feb-26      |
| LMD-Bridge | LMD-Bridge.PROCUREMENT  | P-MDEL-LB-1000   | Steel, bearings and expansion joints delivery     | 14-Jan-26     | 25-Mar-26      |
| LMD-Bridge | LMD-Bridge.CONSTRUCTION | CON-LB-PIL-1010  | Bored piles and pile caps                         | 10-Jan-26     | 15-Apr-26      |
| LMD-Bridge | LMD-Bridge.CONSTRUCTION | CON-LB-RFT-1020  | RFT for piers and abutments                       | 17-Mar-26     | 24-Apr-26      |
| LMD-Bridge | LMD-Bridge.CONSTRUCTION | CON-LB-CON-1030  | Concrete works for piers and abutments            | 24-Apr-26     | 29-May-26      |
| LMD-Bridge | LMD-Bridge.CONSTRUCTION | CON-LB-DECK-1040 | Deck formwork reinforcement and casting           | 13-Jun-26     | 1-Sep-26       |