

PRO-FCF-25 | Forecast Completion

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:27+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	a580fd7fd29906a1c2a7ab6a0809637aa02b958d1f6a7e440ef191611d81cb47
evm	01-data/import_templates/evm.csv	17	10e2dfdf475f7ccc50635d661748817efcab2f0861173cb79734924a768bd8bc

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26