

Ref No.: BD-ACEPM-SAMCO-LET-039

Date: Tuesday, 23rd of June 2026

To: SAMCO National Construction Company
Attention: Eng. Mohammed Sami Mohammed (Project Manager)

Project Name: The Big Business District
Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4

Subject: Request for additional supporting documents regarding Interim Claim no. 1.

Reference (S): 1) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-STR-086 dated 17/06/2026

Dear Sir,

Reference is made to your letter No. BD-CW-SAMCO-ACE-LET-0086 concerning the Contractor's Extension of Time Claim.

The Engineer acknowledges receipt of the submitted claim and has undertaken a preliminary review of the submission. Based on such review, it has been determined that the claim, in its current form, does not contain sufficient particulars, analyses, and supporting records to enable the Engineer to perform a proper assessment and determination in accordance with the Contract.

Without prejudice to the Engineer's rights and obligations under the Contract, the Contractor is hereby requested to submit a fully detailed claim supported by all necessary particulars and contemporary records, including but not limited to the following:

1. A comprehensive register of all notices and correspondence associated with each event, including:
 - o Date of occurrence of the event;
 - o Date the Contractor became aware of the event or circumstance;
 - o Date of notice issuance;
 - o Relevant contractual provision;
 - o Demonstration of compliance with the contractual notice requirements.
2. A clear cause-and-effect analysis for each individual event demonstrating specially for the event that related to the steel reinforcement delay in delivery
 - o The affected activities;
 - o The relationship between the event and the affected activities;
 - o The resulting impact on progress and completion of the Works.

Here a table also requested for the steel reinforcement patches

Sr.	Batch No.	Part No.	Quantity/Ton	Delivery Date	Construction Activity ID	Construction Activity Name

3. A detailed delay analysis for each event identifying:
 - o The delay analysis methodology of Time impact analysis (TIA) as requested before;
 - o The activities impacted by the event;
 - o The duration of delay attributable to the event;
 - o The resulting effect on the critical path and Time for Completion.

4. A comparison between the alleged delays and the Contractual Milestones, including demonstration of the impact of each event on:
 - Section Milestones;
 - Time for Completion.
5. Clarification of the inconsistency noted within the claim regarding the stated cut-off date, whereby the claim references both 05 May 2026 and 25 May 2026 as the applicable cut-off date.

The Contractor is requested to submit the above information and supporting documentation. Until such time as the requested particulars are received and reviewed, the Engineer reserves the right to defer any substantive assessment of the claim due to the insufficiency of the submitted information.

Nothing contained herein shall be construed as acceptance of the claim, acknowledgment of entitlement, or agreement with the facts, assumptions, analyses, conclusions, or relief sought by the Contractor.

Yours faithfully,

ACE-PM
MOHARRAM BAKHOUM
Project Manager,
ACE Project Management

Attachment(s):

CC:

Eng. Mostafa Galal - Owner representative
Eng. Ahmed Saafan – Project Controls Director
Eng. Ramy Refaat – Commercial Contracts Director
Eng. Osama Waly – PCO representative



AS M.S