



Ref No.: BD-CW-SAMCO-ACE-LET-STR-014

05-October-2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Implications of the Water Pipe Break and Its Impact on Site Works

Dear Sir,

With reference to the previous letter (BD-CW-SAMCO-ACE-LET-STR-013) regarding the damages resulting from the water pipe break inside the site, and based on the discussions held during the meeting on Thursday 02/10/2025 concerning the crack that occurred in the prepared surface at elevation +201.00 in the rear part of the project, please be informed of the following:

The task of re-backfilling this part of the land was assigned to the main contractor (Samco Company), with the additional quantities to be recorded and settled financially.

The backfilling is to be carried out in layers in accordance with the requirements of the Egyptian Code, with full compliance to technical recommendations during execution and upon handover to the consultant.

However, on Saturday, 04/10/2025, we were surprised that excavation and transport equipment belonging to the Owner, and present inside the site, had started the backfilling works in the mentioned area without any prior coordination with the main contractor (Samco Company).





Accordingly, we would like to confirm that the main contractor bears no responsibility for this part of the site unless the approved geotechnical consultant is consulted, all necessary technical tests are carried out, the required recommendations are obtained, and they are properly implemented, so that we may resume work in this area.

We also inform you that, due to the changes in soil conditions caused by the water leakage, it was not possible to perform 13 out of 22 verification boreholes because of soil collapses and the accumulation of slurry and water at the specified locations. This has led to the temporary suspension of work on these boreholes until the obstacles are removed.

We kindly request your necessary action in this regard and your guidance to safeguard the works and ensure their execution in accordance with the specifications and the Egyptian Code.

Attachments: -

- (4) photos

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction









