

The Big-PH01-Event03-MEP-After Fragnet			THE BIG Layout							09-Jul-26 16:48								
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	2026		2027						
										Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
📁 The Big-PH01-Event03-MEP-After Fragnet										📅 29-Apr-27; The B								
📅 Key Dates										📅 29-Apr-27; Key D								
📅 Milestone										📅 29-Apr-27; Miles								
📅 KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☒									
📅 KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☐									
📅 KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☐									
📅 KD-MS-1040	Ground Works Finish Date	0	-6		17-May-26		17-May-26*	☒	☐									
📅 KD-MS-1050	Project Finish Date	0	-19		29-Apr-27		29-Apr-27*	☒	☒									
📅 Event03-Engineer-Instructed Additional MEP Embedded Work										📅 14-Feb-26, Event03-Engineer-Instructed Additional MEP Embedded Works:								
📅 Issuance of Variation Instruction no. 03										📅 29-Nov-25, Issuance of Variation Instruction no. 03								
📅 VI-0003	Samco Received Variation Instruction no. 03	0	7	16-Nov-25		16-Nov-25*		☐	☐	📅 ♦ Samco Received Variation Instruction no.03, 16-Nov-25*								
📅 VI-0013	Samco Review and Assess Variation Instruction no. 0	14	7	16-Nov-25	29-Nov-25	16-Nov-25	29-Nov-25	☐	☐	📅 📅 Samco Review and Assess Variation Instruction no. 03								
📅 MEP Activities										📅 11-Feb-26, MEP Activities								
📅 Engineering										📅 01-Feb-26, Engineering								
📅 Submittal										📅 22-Jan-26, Submittal								
📅 SUB-WT-ENG-Plmb-Pips	Submission of embedded pipes, washout/drain Shop-	18	7	30-Nov-25	17-Dec-25	30-Nov-25	17-Dec-25	☐	☐	📅 📅 Submission of embedded pipes, washout/drain Shop-drawings								
📅 SUB-WT-ENG-Plmb-SL	Submission of sleeves, puddle flanges Shop-drawings	18	7	18-Dec-25	04-Jan-26	18-Dec-25	04-Jan-26	☐	☐	📅 📅 Submission of sleeves; puddle flanges Shop-drawings								
📅 SUB-WT-ENG-ELEC	Submission of conduits and sleeves for level sensors a	18	7	05-Jan-26	22-Jan-26	05-Jan-26	22-Jan-26	☐	☐	📅 📅 Submission of conduits and sleeves for level sensors and control cables Shop-dra								
📅 Approval										📅 01-Feb-26, Approval								
📅 APP-WT-ENG-PLMB-Pips	Approval of embedded pipes, washout/drain Shop-dr	10	14	18-Dec-25	27-Dec-25	18-Dec-25	27-Dec-25	☐	☐	📅 📅 Approval of embedded pipes, washout/drain Shop-drawings								
📅 APP-WT-ENG-PLMB-SL	Approval of sleeves, puddle flanges Shop-drawings	10	23	05-Jan-26	14-Jan-26	05-Jan-26	14-Jan-26	☐	☐	📅 📅 Approval of sleeves, puddle flanges Shop-drawings								
📅 APP-WT-ENG-ELEC	Approval of conduits and sleeves for level sensors and control cables Shop-drawings	10	7	23-Jan-26	01-Feb-26	23-Jan-26	01-Feb-26	☐	☐	📅 📅 Approval of conduits and sleeves for level sensors and control cables Shop-draw								
📅 Procurement										📅 07-Feb-26, Procurement								
📅 PRO-MEP-PLMB-PIPES	Fabrication & Supply of Material - embedded pipes, w	6	14	28-Dec-25	02-Jan-26	28-Dec-25	02-Jan-26	☐	☐	📅 📅 Fabrication & Supply of Material - embedded pipes, washout/drain								
📅 PRO-MEP-PLMB-S&F	Fabrication & Supply of Material - sleeves, puddle flan	6	23	15-Jan-26	20-Jan-26	15-Jan-26	20-Jan-26	☐	☐	📅 📅 Fabrication & Supply of Material - sleeves, puddle flanges								
📅 PRO-MEP-ELEC	Fabrication & Supply of Material - conduits and sleeve	6	7	02-Feb-26	07-Feb-26	02-Feb-26	07-Feb-26	☐	☐	📅 📅 Fabrication & Supply of Material - conduits and sleeves for level sensors and co								
📅 Construction										📅 11-Feb-26, Construction								
📅 CON-WT-PLMB-RFT	Installation of embedded pipes, washout/drain	5	14	03-Jan-26	07-Jan-26	03-Jan-26	07-Jan-26	☐	☐	📅 📅 Installation of embedded pipes, washout/drain								
📅 CON-WT-PLMB-Walls	Installation of sleeves, puddle flanges	4	22	22-Jan-26	25-Jan-26	22-Jan-26	25-Jan-26	☐	☐	📅 📅 Installation of sleeves, puddle flanges								
📅 CON-WT-ELEC-Walls	Installation of conduits and sleeves for level sensors a	4	7	08-Feb-26	11-Feb-26	08-Feb-26	11-Feb-26	☐	☐	📅 📅 Installation of conduits and sleeves for level sensors and control cables								
📅 Affected Civil Activities										📅 14-Feb-26, Affected Civil Activities								
📅 Raft Foundation										📅 10-Jan-26, Raft Foundation								
📅 F-CON-B04-WT-1070	RFT for RC Raft (B04) (Water Tank)	5	17	21-Dec-25	25-Dec-25	21-Dec-25	25-Dec-25	☐	☐	📅 📅 RFT for RC Raft (B04) (Water Tank)								
📅 F-CON-B04-WT-1080	Pouring for RC Raft (B04) (Water Tank)	2	12	08-Jan-26	10-Jan-26	08-Jan-26	10-Jan-26	☐	☐	📅 📅 Pouring for RC Raft (B04) (Water Tank)								
📅 Walls & Columns										📅 14-Feb-26, Walls & Columns								
📅 F-CON-B04-BAS02-1020	Shuttering for Walls, Col. & Cores (B04) (Bas 02)	10	18	11-Jan-26	21-Jan-26	11-Jan-26	21-Jan-26	☐	☐	📅 📅 Shuttering for Walls, Col. & Cores (B04) (Bas 02)								
📅 F-CON-B04-BAS02-1030	Pouring for Walls, Col. & Cores (B04) (Bas 02)	2	6	12-Feb-26	14-Feb-26	12-Feb-26	14-Feb-26	☐	☐	📅 📅 Pouring for Walls, Col. & Cores (B04) (Bas 02)								