

The Big

Request for Information (RFI)

Project:	The Big Business District	RFI No.:	BD-CW-SAMCO-PCO-RFI-MECH-001
Owner:	ROYA Developments	Rev.:	R09
Project Manager:	ACE-PM	Date:	15/2/2026
Consultant:	Prime Consultant		
Contractor:	SAMCO National Construction		
To:	PCO		

Subject

Confirmation of Sump Pit Dimensions & Associated Coordination Items

We would like to highlight the following discrepancies and coordination matters between the approved structural drawings and the latest issued mechanical package. Kindly review and advise accordingly:

1) Main Sump Pit:

As per the final mechanical package, the required sump pit dimensions are:

1.50 m × 1.80 m × 1.50 m

However, as per the approved structural package and **as constructed on site**, the sump pit dimensions are:

2.15 m × 1.88 m × 0.90 m

Kindly confirm whether the constructed dimensions (executed under civil scope) are acceptable and sufficient to meet the mechanical requirements.

2) Two Sump Pits Inside the Domestic Water Tank:

As per the latest mechanical package, the required depth is **0.60 m**

Whereas, as per the approved structural package and executed works on site, the depth is **0.85 m**

Kindly confirm that the executed depth will not cause any operational or functional issues and is acceptable from the mechanical standpoint.

3) Two Sump Pits Inside the Firefighting Water Tank:

As per the latest mechanical package, the required depth is **0.90 m**

However, as per the approved structural drawings, the **constructed depth is 0.80 m**

Accordingly, we propose to raise the vortex plate level by **10 cm** to comply with the mechanical requirement.

Kindly review and confirm the above proposal to ensure proper system performance and coordination between disciplines.

4) Pipe Connection Between Trench Drain and Sump Pit (Submersible Pump):

With reference to your previous reply in file no. [BD-CW-SAMCO-PCO-RFI-STR-012-R00], it was stated that the pipe invert level shall be **5 cm** above the trench drain concrete level.

Based on the above, instead of providing two 45° elbows, the pipe will be installed straight, and the routing can be **coordinated on site** to suit the approved level.

Kindly confirm the above approach to proceed accordingly.

Attachment: Pump Room plan and section for the drain pipe

For Contract:

Signature: _____

Date: _____

Supervision Consultant Response:

Refer to the attached.

RE: *o/sana waly*Signature: *[Signature]*Date: *29.3.2026*

Project Manager Response (If required)

ACEPM:

Distribution
CC:

ACEPM

Date: _____



ACE-PM
MOHARRAM BAKHOUM

PRIME
CONSULTING OFFICE



Consultant's Comment

Ref.No.: BD-CW-SAMCO-PCO-RFI-MECH-00001-R00

Subject: Confirmation of Sump Pit Dimensions & Associated Coordination Items

Comment: -

Point 1:

Sump pit dimensions approved.

Point 2:

No objection to proceed with the proposed pit depth.

Point 3:

According to NFPA code pit depth shall be 0.90 m regarding to raising the vortex plate level by 10 cm could be accepted but not recommended.

Point 4:

No objection to proceed.

Consultant Engineer

Opame waly
29/3/2026

NOTE
- THAT THE 3-TON OVERHEAD CRANE
LOCATED INSIDE THE PUMP ROOM
SHALL BE DESIGNED BY THE
STRUCTURAL AND MUST BE
COORDINATED WITH ALL RELEVANT
DISCIPLINES.

2 FIRE AND WATER PUMP ROOM - 3D

WATER & FIRE PUMP SCHEDULE					
PUMP TAG NO.	PH	EP-1	EP-2	JP-1	SP-1
SERVICE / FUNCTION	CONCRETE WATER PUMP SET (VARIABLE SPEED)	MAIN ELECTRICAL FIRE PUMP	EMERGENCY DIESEL FIRE PUMP	JOCKEY FIRE PUMP	SUBSIDIARY PUMP
CAPACITY (GPM)	EACH PUMP FLOW RATE=150 GPM	2000	2000	100	140
TOTAL DYNAMIC HEAD (DTH)	5	12.5	12.5	14	2
PIPING SYSTEM	PPR-160AR	CS	CS	CS	UPVC
PUMP LOCATION (SLOOPS)	PUMP ROOM	PUMP ROOM 1 PUMP	PUMP ROOM 1 PUMP	PUMP ROOM 1 PUMP	PUMP ROOM 1 PUMP
QUANTITY REQUIRED	2 PUMPS (WORKING + 1 STANDBY)				2 PUMPS (WORKING + 1 STANDBY)
GENERAL NOTES Pumps are sized for manufacturer's models and numbers indicated. Equivalent pumps made by other specified manufacturers are acceptable.					

3 EQUIPMENT SCH

1 FIRE FIGHTING AND WATER SUPPLY PUMP ROOM

KEY PLAN



GENERAL NOTES

1. All dimensions are in millimeters and shall be as shown unless otherwise indicated. All dimensions shall be to the center line of the member.
2. All drawings shall be made in accordance with the relevant standards and specifications of the relevant authorities and shall be coordinated with the relevant disciplines.
3. The structural steel shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.
4. The concrete shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.
5. The electrical shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.
6. The mechanical shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.
7. The plumbing shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.
8. The fire fighting shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.
9. The water supply shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.
10. The construction shall be as per the relevant specifications and shall be coordinated with the relevant disciplines.

ABBREVIATION

B.S.	BLACK STEEL
F.H.C.	FIRE HOSE CABINET
A.A.V.	ALTERNATE AIR VENT
Z.O.S.	ZONE OFFSHOOT STATION
P.D.C.	FIRE DEPARTMENT CONNECTION
F.E.	FIRE EXTINGUISHER
F.A.	FIRE ALARM
F.B.	FIRE BELL
F.S.	FIRE SMOKE
F.T.	FIRE TOWER
F.U.	FIRE UNIT
F.V.	FIRE VENT
F.W.	FIRE WATER
F.X.	FIRE EXTINGUISHER

THE BIG BUSINESS DISTRICT
New Cairo, Cairo

CLIENT:
ROFA
DEVELOPMENTS
1000, El-Dokki, New Cairo, Cairo

MAIN CONSULTANT
PRIME CONSULTING OFFICE
1000, El-Dokki, New Cairo, Cairo

STRUCTURE CONSULTANT
ASPIRE ENGINEERING &
CONSTRUCTION MANAGEMENT
1000, El-Dokki, New Cairo, Cairo

MEP CONSULTANT
PRECISION CONSULTING
1000, El-Dokki, New Cairo, Cairo

DATE: 29-OCT-2025
F.T. 29-OCT-2025
ISSUED FOR TENDER
A.E.

BUILDING NAME
BASEMENT 01 & 02

DRAWING TITLE
FIRE FIGHTING AND WATER SUPPLY PUMP
ROOM SLEEVES

DRAWING NO.
508-PCE-P01-FP-00010



