

PRO-TIA-01 | Time Impact & Extension of Time

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	6	7bf04c012e1c9259fcb157c8eaa31f4e05b4c9cf52c0bf798d64bb2a1e9cd38
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv	6	5572b081137ff4b54c9ca4a97f6a0ae004cff7030d9dd3fc7f4f1324c9172c8e
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found

project_id	event_id	activity_id	root_cause	delay_type	entitlement_status
Nasr city-Tunnel	EV-01	NCT-ST-CLB-RFT-1100	Employer steel delivery below approved requirement	Excusable Compensable	Potentially Entitled
Nasr city-Tunnel	EV-02	NCT-ST-PMP-RFT-1200	Late revised IFC bearing-pedestal detail	Excusable Compensable	Potentially Entitled
Nasr city-Tunnel	EV-03	NCT-ST-CLR-RFT-1300	Clarifier waterstop and embedded-pipe conflict	Excusable Compensable	Potentially Entitled
Nasr city-Tunnel	EV-04	NCT-ST-FLT-RFT-1400	Delayed response to filter gallery opening RFI	Excusable Compensable	Under Assessment
Nasr city-Tunnel	EV-05	NCT-ST-RES-RFT-1500	Outstanding high-diameter employer steel	Excusable Compensable	Potentially Entitled
Nasr city-Tunnel	EV-06	NCT-ST-ADM-RFT-1600	Delayed interim payment certification	Commercial / Potential Compensable	Under Assessment

PRO-DLY-02 | Delay Analysis

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_events	01-data/import_templates/delay_events.csv	5	1c019d09c9c45c73f9bac4ffe6d0ca8f0a7556f4caf98c51a8a353a65b77070b
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	6	7bf04c012e1c9259fcb157c8eaa31f4e05b4c9cf52c0bf798d64bb2a1e9cd38

project_id	Primary Event ID	Activity ID	Activity Name	BL Start	BL Finish
Nasr city-Tunnel	Late structural shop drawing approval	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Restricted Building B access	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Late utility diversion instruction	NCT-UTL-1140	Underground Drainage Network	16-Mar-26	14-Apr-26
Nasr city-Tunnel	Concrete plant interruption	NCT-B-CON-1130	Building B Raft Concrete	6-Apr-26	11-Apr-26
Nasr city-Tunnel	Additional dewatering requirement	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26

PRO-PRG-03 | Project Progress

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182
progress	01-data/import_templates/progress_updates.csv	17	138f6d7a733c417e3eaac8f045ee3c328944eb5fd65ae946307d13e9411956fd

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-REC-04 | Recovery & Mitigation

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv6		5572b081137ff4b54c9ca4a97f6a0ae004cff7030d9dd3fc7f4f1324c9172c8e
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	scenario_id	scenario_name	analyst_status	activity_id	status_date
Nasr city-Tunnel	SCN-01	Steel priority delivery and two reinforcement crews	Approved for Modelling	NCT-ST-CLB-RFT-1100	2026-07-31
Nasr city-Tunnel	SCN-02	Pump hall revised sequence with extended shift	Approved for Modelling	NCT-ST-PMP-RFT-1200	2026-07-31
Nasr city-Tunnel	SCN-03	Clarifier segmented pour and parallel embedded works	Approved for Modelling	NCT-ST-CLR-RFT-1300	2026-07-31
Nasr city-Tunnel	SCN-04	Filter gallery additional fixing gang	Candidate	NCT-ST-FLT-RFT-1400	2026-07-31
Nasr city-Tunnel	SCN-05	Reservoir prioritized steel diameters and night shift	Recommended	NCT-ST-RES-RFT-1500	2026-07-31
Nasr city-Tunnel	SCN-06	Administration foundation subcontract package	Candidate	NCT-ST-ADM-RFT-1600	2026-07-31

PRO-VAR-05 | Variation Report

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	2699945028bef94b4d6d42f947f1212737e5550de32d3f14903c1e90c300d8cb

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
Nasr city-Tunnel	CL-101	NCT-PKG-01	DE-101	Late approval of structural shop drawings	9-Mar-26
Nasr city-Tunnel	CL-102	NCT-PKG-01	DE-102	Restricted access to Building B workfront	22-Apr-26

PRO-IPC-06 | Interim Payment

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
payments	01-data/import_templates/payments.csv	6	c19be94b87a5c96d6cb678ca0f7a57eb5556d16e9f252812b1896edf349a4bc4d

project_id	payment	contract	project	invoice no	invoice date
Nasr city-Tunnel	1.0	NCT-PKG-01	Nasr city-Tunnel	101.0	31-Jan-26
Nasr city-Tunnel	2.0	NCT-PKG-01	Nasr city-Tunnel	102.0	28-Feb-26
Nasr city-Tunnel	3.0	NCT-PKG-01	Nasr city-Tunnel	103.0	31-Mar-26
Nasr city-Tunnel	4.0	NCT-PKG-01	Nasr city-Tunnel	104.0	30-Apr-26
Nasr city-Tunnel	5.0	NCT-PKG-02	Nasr city-Tunnel	201.0	15-Mar-26
Nasr city-Tunnel	6.0	NCT-PKG-02	Nasr city-Tunnel	202.0	15-May-26

PRO-RES-07 | Resource & Manpower

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-EQP-08 | Equipment & Plant

Nasr city-Tunnel

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-CST-09 | Cost Control

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/evm.csv	17	e89f108937b22c7bc0ef8d584c6e9affe33b00629f2a44e95b2da0c597453ab8

project_id	activity_id	activity_name	period	BAC	AC
Nasr city-Tunnel	NCT-MS-1000	Notice to Proceed	May-26	4500000.00	4635000.00
Nasr city-Tunnel	NCT-MS-1010	Site Handover	May-26	5625000.00	5934375.00
Nasr city-Tunnel	NCT-ENG-1020	Issue IFC Architectural Drawings	May-26	6750000.00	7290000.00
Nasr city-Tunnel	NCT-ENG-1030	Approve Structural Shop Drawings	May-26	7125000.00	7338750.00
Nasr city-Tunnel	NCT-PRC-1040	Procure Reinforcement Steel	May-26	8250000.00	8703750.00
Nasr city-Tunnel	NCT-PRC-1050	Deliver Formwork Materials	May-26	9375000.00	10125000.00
Nasr city-Tunnel	NCT-A-EXC-1060	Building A Excavation	May-26	9750000.00	10042500.00
Nasr city-Tunnel	NCT-A-PC-1070	Building A Plain Concrete	May-26	10875000.00	11473125.00
Nasr city-Tunnel	NCT-A-RFT-1080	Building A Raft Reinforcement	May-26	12000000.00	12960000.00
Nasr city-Tunnel	NCT-A-CON-1090	Building A Raft Concrete	May-26	12375000.00	12746250.00
Nasr city-Tunnel	NCT-B-EXC-1100	Building B Excavation	May-26	13500000.00	14242500.00
Nasr city-Tunnel	NCT-B-PC-1110	Building B Plain Concrete	May-26	14625000.00	15795000.00

PRO-EVM-10 | Earned Value

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/evm.csv	17	e89f108937b22c7bc0ef8d584c6e9affe33b00629f2a44e95b2da0c597453ab8

project_id	activity_id	activity_name	period	BAC	AC
Nasr city-Tunnel	NCT-MS-1000	Notice to Proceed	May-26	4500000.00	4635000.00
Nasr city-Tunnel	NCT-MS-1010	Site Handover	May-26	5625000.00	5934375.00
Nasr city-Tunnel	NCT-ENG-1020	Issue IFC Architectural Drawings	May-26	6750000.00	7290000.00
Nasr city-Tunnel	NCT-ENG-1030	Approve Structural Shop Drawings	May-26	7125000.00	7338750.00
Nasr city-Tunnel	NCT-PRC-1040	Procure Reinforcement Steel	May-26	8250000.00	8703750.00
Nasr city-Tunnel	NCT-PRC-1050	Deliver Formwork Materials	May-26	9375000.00	10125000.00
Nasr city-Tunnel	NCT-A-EXC-1060	Building A Excavation	May-26	9750000.00	10042500.00
Nasr city-Tunnel	NCT-A-PC-1070	Building A Plain Concrete	May-26	10875000.00	11473125.00
Nasr city-Tunnel	NCT-A-RFT-1080	Building A Raft Reinforcement	May-26	12000000.00	12960000.00
Nasr city-Tunnel	NCT-A-CON-1090	Building A Raft Concrete	May-26	12375000.00	12746250.00
Nasr city-Tunnel	NCT-B-EXC-1100	Building B Excavation	May-26	13500000.00	14242500.00
Nasr city-Tunnel	NCT-B-PC-1110	Building B Plain Concrete	May-26	14625000.00	15795000.00

PRO-CFS-11 | Cash Flow

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
planned_cash_flow	01-data/import_templates/planned_cash_flow.csv	12	8b98e28e7cbfd5b5234739e0876df6f7795ea297aaae31cbcbe541649f35f09b
payments	01-data/import_templates/payments.csv	6	c19be94b87a5c96d6cb678ca0f7a57eb5556d16e9f252812b1896edf349a4bc4d

project_id	period_date	planned_cash_out	planned_cumulative_cash_out	currency	basis
Nasr city-Tunnel	1-Jan-26	45950000.00	45950000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Feb-26	53900000.00	99850000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Mar-26	49250000.00	149100000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Apr-26	57200000.00	206300000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-May-26	65150000.00	271450000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Jun-26	60500000.00	331950000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Jul-26	68450000.00	400400000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Aug-26	76400000.00	476800000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Sep-26	71750000.00	548550000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Oct-26	79700000.00	628250000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Nov-26	87650000.00	715900000.00	EGP	Approved baseline cash flow
Nasr city-Tunnel	1-Dec-26	83000000.00	798900000.00	EGP	Approved baseline cash flow

PRO-SCV-12 | S-Curve

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
s_curve	01-data/import_templates/s_curve.csv	10	531d1be05ae31be724982b5dbf2577b0a602b3d0c9eb1cb88fa9f4c3098d0936

project_id	months	monthly_planned	cumm_monthly_planned	monthly_actual	cumm_monthly_actual
Nasr city-Tunnel	1-Jan-26	30000000.00	30000000.00	24450000.00	24450000.00
Nasr city-Tunnel	1-Feb-26	52000000.00	82000000.00	41600000.00	66050000.00
Nasr city-Tunnel	1-Mar-26	76000000.00	158000000.00	59432000.00	125482000.00
Nasr city-Tunnel	1-Apr-26	94000000.00	252000000.00	74260000.00	199742000.00
Nasr city-Tunnel	1-May-26	116000000.00	368000000.00	88740000.00	288482000.00
Nasr city-Tunnel	1-Jun-26	138000000.00	506000000.00	105570000.00	394052000.00
Nasr city-Tunnel	1-Jul-26	151000000.00	657000000.00	100408000.00	494460000.00
Nasr city-Tunnel	1-Aug-26	164000000.00	821000000.00	0.00	494460000.00
Nasr city-Tunnel	1-Sep-26	173000000.00	994000000.00	0.00	494460000.00
Nasr city-Tunnel	1-Oct-26	181000000.00	1175000000.00	0.00	494460000.00

PRO-PRC-13 | Procurement Status

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-MAT-14 | Material Status

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-LAH-15 | Labour Hours

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-CPM-16 | Critical Path

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-FLT-17 | Float Analysis

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-MIL-18 | Milestone Status

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
milestones	01-data/import_templates/milestones.csv	5	92f9cf4783cd6505360f8ec647fd1b01804ad09344f705a08605b05cf4205fd4

milestone_id	project_id	activity_name	planned_date	forecast_date	actual_date
NCT-MS-1000	Nasr city-Tunnel	Notice to Proceed	5-Jan-26	5-Jan-26	5-Jan-26
NCT-MS-1010	Nasr city-Tunnel	Site Handover	8-Jan-26	10-Jan-26	10-Jan-26
NCT-MS-1020	Nasr city-Tunnel	IFC Package Complete	31-Jan-26	18-Mar-26	18-Mar-26
NCT-MS-1030	Nasr city-Tunnel	Substructure Completion	28-May-26	19-Jun-26	
NCT-MS-1040	Nasr city-Tunnel	Project Completion	15-Dec-26	12-Jan-27	

PRO-RSK-19 | Risk Report

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
risks	01-data/import_templates/risks.csv	3	01fd6020cce6a7441b0b122e7cc289cdde2424d25bca44a4d8699b187fe01886

risk_id	project_id	risk_title	risk_category	probability	time_impact_days
R-101	Nasr city-Tunnel	Employer-supplied reinforcement steel delivery slippage	Schedule	high	yes
R-102	Nasr city-Tunnel	Late approval of viaduct bearing-seat details	Engineering	medium	yes
R-103	Nasr city-Tunnel	Delayed interim payment certification	Commercial	medium	no

PRO-RFI-20 | RFI & Submittals

Nasr city-Tunnel

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
rfi	02-delay_analysis/unified_tia_csv/09- rfi_status.csv	0	not found

No controlled CSV rows are available for this section.

PRO-QAQC-21 | QA/QC Performance

Nasr city-Tunnel

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-PROD-22 | Productivity

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182
progress	01-data/import_templates/progress_updates.csv	17	138f6d7a733c417e3eaac8f045ee3c328944eb5fd65ae946307d13e9411956fd

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-EXE-23 | Executive Report

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
projects	01-data/import_templates/projects.csv	1	eaf23353e244bde18e694a2517d2e8a7fdc20b4ebd35088d40cf46a466f2bad6
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182
evm	01-data/import_templates/evm.csv	17	e89f108937b22c7bc0ef8d584c6e9affe33b00629f2a44e95b2da0c597453ab8
risks	01-data/import_templates/risks.csv	3	01fd6020cce6a7441b0b122e7cc289cdde2424d25bca44a4d8699b187fe01886

project_id	project_name	client_name	contractor	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel	Alexandria Transit Development Authority	Delta Rail Builders JV	12-Jan-26	30-Jun-28

PRO-BLC-24 | Baseline vs Current

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-FCF-25 | Forecast Completion

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182
evm	01-data/import_templates/evm.csv	17	e89f108937b22c7bc0ef8d584c6e9affe33b00629f2a44e95b2da0c597453ab8

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-ML-26 | ML Project Controls

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182
evm	01-data/import_templates/evm.csv	17	e89f108937b22c7bc0ef8d584c6e9affe33b00629f2a44e95b2da0c597453ab8
risks	01-data/import_templates/risks.csv	3	01fd6020cce6a7441b0b122e7cc289cdde2424d25bca44a4d8699b187fe01886

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26

PRO-CAD-27 | Contract Administration

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
contracts	01-data/import_templates/contracts.csv	2	b9ae25390a33f338577febafef31a107f162c009f5d7abddf67c60111546af6b
claims	01-data/import_templates/claims.csv	2	2699945028bef94b4d6d42f947f1212737e5550de32d3f14903c1e90c300d8cb

contract_id	project_id	package	contractor	contract_type	original_value
NCT-PKG-01	Nasr city-Tunnel	Main Buildings and External Works	Vertex Build JV	Lump sum	980000000
NCT-PKG-02	Nasr city-Tunnel	MEP and Utility Networks	Nova MEP Consortium	Unit rate	310000000

PRO-CHG-28 | Change Control

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	2699945028bef94b4d6d42f947f1212737e5550de32d3f14903c1e90c300d8cb

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
Nasr city-Tunnel	CL-101	NCT-PKG-01	DE-101	Late approval of structural shop drawings	9-Mar-26
Nasr city-Tunnel	CL-102	NCT-PKG-01	DE-102	Restricted access to Building B workfront	22-Apr-26

PRO-DOC-29 | Document Control

Nasr city-Tunnel

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-IFC-30 | Interface Management

Nasr city-Tunnel

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-13T19:10:48+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
ifc	02-delay_analysis/unified_tia_csv/07- ifc_conflict.csv	0	not found

No controlled CSV rows are available for this section.