

PRO-TIA-01 | Time Impact & Extension of Time

LMD Bridge & Road Interchange

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	not found
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv	0	not found
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found

No controlled CSV rows are available for this section.

PRO-DLY-02 | Delay Analysis

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_events	01-data/import_templates/delay_events.csv	5	not found
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	not found

project_id	Primary Event ID	Activity ID	Activity Name	BL Start	BL Finish
LMD-Bridge	Delay in employer free issue steel supply	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	Late IFC / design clarification	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	Delayed RFI response	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	Access constraint and traffic diversion	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26
LMD-Bridge	MEP sleeve coordination delay	CON-LB-ROAD-1050	Approach road embankment and pavement	27-Aug-26	30-Nov-26

PRO-PRG-03 | Project Progress

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74
progress	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-REC-04 | Recovery & Mitigation

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv0		not found
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-VAR-05 | Variation Report

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	not found

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
LMD-Bridge	CL-001	LB-PH-01	DE-001	Employer free issue steel delay	3-Mar-26
LMD-Bridge	CL-002	LB-PH-01	DE-002	Late IFC and RFI response impact	30-Mar-26

PRO-IPC-06 | Interim Payment

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
payments	01-data/import_templates/payments.csv	6	not found

project_id	payment	contract	project	invoice no	invoice date
LMD-Bridge	1.0	LB-PH-01	LMD-Bridge	1.0	18-Feb-26
LMD-Bridge	2.0	LB-PH-01	LMD-Bridge	2.0	20-Mar-26
LMD-Bridge	3.0	LB-PH-01	LMD-Bridge	3.0	19-Apr-26
LMD-Bridge	4.0	LB-PH-01	LMD-Bridge	4.0	19-May-26
LMD-Bridge	5.0	LB-PH-01	LMD-Bridge	5.0	18-Jun-26
LMD-Bridge	6.0	LB-PH-01	LMD-Bridge	6.0	18-Jul-26

PRO-RES-07 | Resource & Manpower

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-EQP-08 | Equipment & Plant

LMD Bridge & Road Interchange

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-CST-09 | Cost Control

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	activity_id	activity_name	period	BAC	AC
LMD-Bridge	KD-MS-1000	Project Start Date	May-26	10240963.86	10855421.69
LMD-Bridge	KD-MS-1010	Contract Agreement	May-26	10240963.86	10855421.69
LMD-Bridge	KD-MS-1020	IFC Drawing Package	May-26	10240963.86	10855421.69
LMD-Bridge	KD-MOB-1000	Mobilization and traffic diversion setup	May-26	20481927.71	21710843.37
LMD-Bridge	SUR-LB-1010	Survey control and utility relocation setting out	May-26	20481927.71	21710843.37
LMD-Bridge	E-SUB-LB-1020	Bridge substructure shop drawings	May-26	30722891.57	24567990.36
LMD-Bridge	E-APP-LB-1020	Approval of pier and deck shop drawings	May-26	30722891.57	18693036.14
LMD-Bridge	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	May-26	51204819.28	24478975.90
LMD-Bridge	CON-LB-PIL-1010	Bored piles and pile caps	May-26	102409638.55	75662289.16
LMD-Bridge	CON-LB-RFT-1020	RFT for piers and abutments	May-26	102409638.55	51628385.54
LMD-Bridge	CON-LB-CON-1030	Concrete works for piers and abutments	May-26	102409638.55	32045204.82
LMD-Bridge	CON-LB-DECK-1040	Deck formwork reinforcement and casting	May-26	102409638.55	7121156.63

PRO-EVM-10 | Earned Value

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	activity_id	activity_name	period	BAC	AC
LMD-Bridge	KD-MS-1000	Project Start Date	May-26	10240963.86	10855421.69
LMD-Bridge	KD-MS-1010	Contract Agreement	May-26	10240963.86	10855421.69
LMD-Bridge	KD-MS-1020	IFC Drawing Package	May-26	10240963.86	10855421.69
LMD-Bridge	KD-MOB-1000	Mobilization and traffic diversion setup	May-26	20481927.71	21710843.37
LMD-Bridge	SUR-LB-1010	Survey control and utility relocation setting out	May-26	20481927.71	21710843.37
LMD-Bridge	E-SUB-LB-1020	Bridge substructure shop drawings	May-26	30722891.57	24567990.36
LMD-Bridge	E-APP-LB-1020	Approval of pier and deck shop drawings	May-26	30722891.57	18693036.14
LMD-Bridge	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	May-26	51204819.28	24478975.90
LMD-Bridge	CON-LB-PIL-1010	Bored piles and pile caps	May-26	102409638.55	75662289.16
LMD-Bridge	CON-LB-RFT-1020	RFT for piers and abutments	May-26	102409638.55	51628385.54
LMD-Bridge	CON-LB-CON-1030	Concrete works for piers and abutments	May-26	102409638.55	32045204.82
LMD-Bridge	CON-LB-DECK-1040	Deck formwork reinforcement and casting	May-26	102409638.55	7121156.63

PRO-CFS-11 | Cash Flow

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
planned_cash_flow	01-data/import_templates/planned_cash_flow.csv	0	not found
payments	01-data/import_templates/payments.csv	6	not found

project_id	payment	contract	project	invoice no	invoice date
LMD-Bridge	1.0	LB-PH-01	LMD-Bridge	1.0	18-Feb-26
LMD-Bridge	2.0	LB-PH-01	LMD-Bridge	2.0	20-Mar-26
LMD-Bridge	3.0	LB-PH-01	LMD-Bridge	3.0	19-Apr-26
LMD-Bridge	4.0	LB-PH-01	LMD-Bridge	4.0	19-May-26
LMD-Bridge	5.0	LB-PH-01	LMD-Bridge	5.0	18-Jun-26
LMD-Bridge	6.0	LB-PH-01	LMD-Bridge	6.0	18-Jul-26

PRO-SCV-12 | S-Curve

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
s_curve	01-data/import_templates/s_curve.csv	10	not found

project_id	months	monthly_planned	cumm_monthly_planned	monthly_actual	cumm_monthly_actual
LMD-Bridge	1-Nov-25	17000000.00	17000000.00	11849000.00	11849000.00
LMD-Bridge	1-Dec-25	34000000.00	51000000.00	24534400.00	36383400.00
LMD-Bridge	1-Jan-26	59500000.00	110500000.00	44398900.00	80782300.00
LMD-Bridge	1-Feb-26	85000000.00	195500000.00	65518000.00	146300300.00
LMD-Bridge	1-Mar-26	102000000.00	297500000.00	81130800.00	227431100.00
LMD-Bridge	1-Apr-26	119000000.00	416500000.00	97580000.00	325011100.00
LMD-Bridge	1-May-26	110500000.00	527000000.00	93328300.00	418339400.00
LMD-Bridge	1-Jun-26	102000000.00	629000000.00	88658400.00	506997800.00
LMD-Bridge	1-Jul-26	85000000.00	714000000.00	60222500.00	567220300.00
LMD-Bridge	1-Aug-26	68000000.00	782000000.00	49504000.00	616724300.00

PRO-PRC-13 | Procurement Status

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-MAT-14 | Material Status

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-LAH-15 | Labour Hours

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-CPM-16 | Critical Path

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-FLT-17 | Float Analysis

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-MIL-18 | Milestone Status

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
milestones	01-data/import_templates/milestones.csv	5	not found

milestone_id	project_id	activity_name	planned_date	forecast_date	actual_date
KD-MS-1000	LMD-Bridge	Project Start Date	5-Nov-25	5-Nov-25	5-Nov-25
KD-MS-1010	LMD-Bridge	Contract Agreement	5-Nov-25	5-Nov-25	5-Nov-25
KD-MS-1020	LMD-Bridge	IFC Drawing Package	12-Nov-25	3-Dec-25	12-Nov-25
KD-MS-5000	LMD-Bridge	Structural Works Completion	5-Nov-26	7-Jan-27	
KD-MS-9000	LMD-Bridge	Substantial Completion	20-Mar-27	9-Jun-27	

PRO-RSK-19 | Risk Report

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
risks	01-data/import_templates/risks.csv	3	not found

risk_id	project_id	risk_title	risk_category	probability	time_impact_days
R-001	LMD-Bridge	Steel delivery delay	Schedule	high	yes
R-002	LMD-Bridge	Late design clarification and IFC revisions	Engineering	medium	yes
R-003	LMD-Bridge	Cashflow pressure due to delayed certification	Commercial	medium	no

PRO-RFI-20 | RFI & Submittals

LMD Bridge & Road Interchange

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
rfi	02-delay_analysis/unified_tia_csv/09- rfi_status.csv	0	not found

No controlled CSV rows are available for this section.

PRO-QAQC-21 | QA/QC Performance

LMD Bridge & Road Interchange

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-PROD-22 | Productivity

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74
progress	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-EXE-23 | Executive Report

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
projects	01-data/import_templates/projects.csv	1	not found
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74
evm	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74
risks	01-data/import_templates/risks.csv	3	not found

project_id	project_name	client_name	contractor	planned_start	planned_finish
LMD-Bridge	LMD Bridge & Road Interchange	LMD Infrastructure Company	Prime Roads & Bridges	5-Nov-25	20-Mar-27

PRO-BLC-24 | Baseline vs Current

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-FCF-25 | Forecast Completion

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74
evm	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-ML-26 | ML Project Controls

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74
evm	01-data/import_templates/project_input_bundle.csv	17	985c46a41964f132de9a6e67a888b641591687aba0e1ad466f77abc48c0a2c74
risks	01-data/import_templates/risks.csv	3	not found

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1000	Project Start Date	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1010	Contract Agreement	5-Nov-25	
LMD-Bridge	LMD-Bridge.MILESTONE	KD-MS-1020	IFC Drawing Package	12-Nov-25	
LMD-Bridge	LMD-Bridge.MOBILIZATION	KD-MOB-1000	Mobilization and traffic diversion setup	9-Nov-25	9-Dec-25
LMD-Bridge	LMD-Bridge.SURVEY	SUR-LB-1010	Survey control and utility relocation setting out	27-Nov-25	19-Dec-25
LMD-Bridge	LMD-Bridge.ENGINEERING	E-SUB-LB-1020	Bridge substructure shop drawings	20-Dec-25	24-Jan-26
LMD-Bridge	LMD-Bridge.ENGINEERING	E-APP-LB-1020	Approval of pier and deck shop drawings	26-Jan-26	27-Feb-26
LMD-Bridge	LMD-Bridge.PROCUREMENT	P-MDEL-LB-1000	Steel, bearings and expansion joints delivery	14-Jan-26	25-Mar-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-PIL-1010	Bored piles and pile caps	10-Jan-26	15-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-RFT-1020	RFT for piers and abutments	17-Mar-26	24-Apr-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-CON-1030	Concrete works for piers and abutments	24-Apr-26	29-May-26
LMD-Bridge	LMD-Bridge.CONSTRUCTION	CON-LB-DECK-1040	Deck formwork reinforcement and casting	13-Jun-26	1-Sep-26

PRO-CAD-27 | Contract Administration

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
contracts	01-data/import_templates/contracts.csv	2	not found
claims	01-data/import_templates/claims.csv	2	not found

contract_id	project_id	package	contractor	contract_type	original_value
LB-PH-01	LMD-Bridge	1	Prime Roads & Bridges	Unit rate	850000000
LB-PH-02	LMD-Bridge	2	Prime Roads & Bridges	Lump sum	153000000

PRO-CHG-28 | Change Control

LMD Bridge & Road Interchange

Status: DATA AVAILABLE. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	not found

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
LMD-Bridge	CL-001	LB-PH-01	DE-001	Employer free issue steel delay	3-Mar-26
LMD-Bridge	CL-002	LB-PH-01	DE-002	Late IFC and RFI response impact	30-Mar-26

PRO-DOC-29 | Document Control

LMD Bridge & Road Interchange

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-IFC-30 | Interface Management

LMD Bridge & Road Interchange

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:30:57+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
ifc	02-delay_analysis/unified_tia_csv/07- ifc_conflict.csv	0	not found

No controlled CSV rows are available for this section.