

PRO-TIA-01 | Time Impact & Extension of Time

Suez Tunnel Civil & MEP Works

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	not found
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv	0	not found
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found

No controlled CSV rows are available for this section.

PRO-DLY-02 | Delay Analysis

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_events	01-data/import_templates/delay_events.csv	5	not found
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	not found

project_id	Primary Event ID	Activity ID	Activity Name	BL Start	BL Finish
Suez-Tunnel	Delay in employer free issue steel supply	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Late IFC / design clarification	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Delayed RFI response	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Access constraint and traffic diversion	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26
Suez-Tunnel	MEP sleeve coordination delay	CON-ST-SLAB-1050	Roof slab reinforcement and concrete	27-Apr-26	1-Jul-26

PRO-PRG-03 | Project Progress

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac
progress	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-REC-04 | Recovery & Mitigation

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv0		not found
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-VAR-05 | Variation Report

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	not found

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
Suez-Tunnel	CL-001	ST-PH-01	DE-001	Employer free issue steel delay	28-Dec-25
Suez-Tunnel	CL-002	ST-PH-01	DE-002	Late IFC and RFI response impact	24-Jan-26

PRO-IPC-06 | Interim Payment

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
payments	01-data/import_templates/payments.csv	6	not found

project_id	payment	contract	project	invoice no	invoice date
Suez-Tunnel	1.0	ST-PH-01	Suez-Tunnel	1.0	15-Dec-25
Suez-Tunnel	2.0	ST-PH-01	Suez-Tunnel	2.0	14-Jan-26
Suez-Tunnel	3.0	ST-PH-01	Suez-Tunnel	3.0	13-Feb-26
Suez-Tunnel	4.0	ST-PH-01	Suez-Tunnel	4.0	15-Mar-26
Suez-Tunnel	5.0	ST-PH-01	Suez-Tunnel	5.0	14-Apr-26
Suez-Tunnel	6.0	ST-PH-01	Suez-Tunnel	6.0	14-May-26

PRO-RES-07 | Resource & Manpower

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-EQP-08 | Equipment & Plant

Suez Tunnel Civil & MEP Works

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-CST-09 | Cost Control

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	activity_id	activity_name	period	BAC	AC
Suez-Tunnel	KD-MS-1000	Project Start Date	May-26	15060240.96	15963855.42
Suez-Tunnel	KD-MS-1010	Contract Agreement	May-26	15060240.96	15963855.42
Suez-Tunnel	KD-MS-1020	IFC Drawing Package	May-26	15060240.96	15963855.42
Suez-Tunnel	KD-MOB-1000	Mobilization and temporary facilities	May-26	30120481.93	31927710.84
Suez-Tunnel	SUR-ST-1010	Topographic survey and utility detection	May-26	30120481.93	31927710.84
Suez-Tunnel	E-SUB-ST-1020	Tunnel alignment shop drawings	May-26	45180722.89	39750000.00
Suez-Tunnel	E-APP-ST-1020	Approval of tunnel alignment shop drawings	May-26	45180722.89	31800000.00
Suez-Tunnel	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	May-26	75301204.82	47700000.00
Suez-Tunnel	CON-ST-EXC-1010	Open cut excavation and shoring	May-26	150602409.64	108650000.00
Suez-Tunnel	CON-ST-RFT-1020	RFT for base slab reinforcement	May-26	150602409.64	79500000.00
Suez-Tunnel	CON-ST-CON-1030	Concrete casting for base slab	May-26	150602409.64	55650000.00
Suez-Tunnel	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	May-26	150602409.64	33125000.00

PRO-EVM-10 | Earned Value

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	activity_id	activity_name	period	BAC	AC
Suez-Tunnel	KD-MS-1000	Project Start Date	May-26	15060240.96	15963855.42
Suez-Tunnel	KD-MS-1010	Contract Agreement	May-26	15060240.96	15963855.42
Suez-Tunnel	KD-MS-1020	IFC Drawing Package	May-26	15060240.96	15963855.42
Suez-Tunnel	KD-MOB-1000	Mobilization and temporary facilities	May-26	30120481.93	31927710.84
Suez-Tunnel	SUR-ST-1010	Topographic survey and utility detection	May-26	30120481.93	31927710.84
Suez-Tunnel	E-SUB-ST-1020	Tunnel alignment shop drawings	May-26	45180722.89	39750000.00
Suez-Tunnel	E-APP-ST-1020	Approval of tunnel alignment shop drawings	May-26	45180722.89	31800000.00
Suez-Tunnel	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	May-26	75301204.82	47700000.00
Suez-Tunnel	CON-ST-EXC-1010	Open cut excavation and shoring	May-26	150602409.64	108650000.00
Suez-Tunnel	CON-ST-RFT-1020	RFT for base slab reinforcement	May-26	150602409.64	79500000.00
Suez-Tunnel	CON-ST-CON-1030	Concrete casting for base slab	May-26	150602409.64	55650000.00
Suez-Tunnel	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	May-26	150602409.64	33125000.00

PRO-CFS-11 | Cash Flow

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
planned_cash_flow	01-data/import_templates/planned_cash_flow.csv	0	not found
payments	01-data/import_templates/payments.csv	6	not found

project_id	payment	contract	project	invoice no	invoice date
Suez-Tunnel	1.0	ST-PH-01	Suez-Tunnel	1.0	15-Dec-25
Suez-Tunnel	2.0	ST-PH-01	Suez-Tunnel	2.0	14-Jan-26
Suez-Tunnel	3.0	ST-PH-01	Suez-Tunnel	3.0	13-Feb-26
Suez-Tunnel	4.0	ST-PH-01	Suez-Tunnel	4.0	15-Mar-26
Suez-Tunnel	5.0	ST-PH-01	Suez-Tunnel	5.0	14-Apr-26
Suez-Tunnel	6.0	ST-PH-01	Suez-Tunnel	6.0	14-May-26

PRO-SCV-12 | S-Curve

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
s_curve	01-data/import_templates/s_curve.csv	10	not found

project_id	months	monthly_planned	cumm_monthly_planned	monthly_actual	cumm_monthly_actual
Suez-Tunnel	1-Sep-25	25000000.00	25000000.00	17637500.00	17637500.00
Suez-Tunnel	1-Oct-25	50000000.00	75000000.00	36520000.00	54157500.00
Suez-Tunnel	1-Nov-25	87500000.00	162500000.00	66088750.00	120246250.00
Suez-Tunnel	1-Dec-25	125000000.00	287500000.00	97525000.00	217771250.00
Suez-Tunnel	1-Jan-26	150000000.00	437500000.00	120765000.00	338536250.00
Suez-Tunnel	1-Feb-26	175000000.00	612500000.00	145250000.00	483786250.00
Suez-Tunnel	1-Mar-26	162500000.00	775000000.00	138921250.00	622707500.00
Suez-Tunnel	1-Apr-26	150000000.00	925000000.00	131970000.00	754677500.00
Suez-Tunnel	1-May-26	125000000.00	1050000000.00	88562500.00	843240000.00
Suez-Tunnel	1-Jun-26	100000000.00	1150000000.00	72800000.00	916040000.00

PRO-PRC-13 | Procurement Status

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-MAT-14 | Material Status

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-LAH-15 | Labour Hours

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-CPM-16 | Critical Path

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-FLT-17 | Float Analysis

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-MIL-18 | Milestone Status

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
milestones	01-data/import_templates/milestones.csv	5	not found

milestone_id	project_id	activity_name	planned_date	forecast_date	actual_date
KD-MS-1000	Suez-Tunnel	Project Start Date	1-Sep-25	1-Sep-25	1-Sep-25
KD-MS-1010	Suez-Tunnel	Contract Agreement	1-Sep-25	1-Sep-25	1-Sep-25
KD-MS-1020	Suez-Tunnel	IFC Drawing Package	8-Sep-25	24-Sep-25	8-Sep-25
KD-MS-5000	Suez-Tunnel	Structural Works Completion	1-Sep-26	19-Oct-26	
KD-MS-9000	Suez-Tunnel	Substantial Completion	28-Feb-27	18-May-27	

PRO-RSK-19 | Risk Report

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
risks	01-data/import_templates/risks.csv	3	not found

risk_id	project_id	risk_title	risk_category	probability	time_impact_days
R-001	Suez-Tunnel	Steel delivery delay	Schedule	high	yes
R-002	Suez-Tunnel	Late design clarification and IFC revisions	Engineering	medium	yes
R-003	Suez-Tunnel	Cashflow pressure due to delayed certification	Commercial	medium	no

PRO-RFI-20 | RFI & Submittals

Suez Tunnel Civil & MEP Works

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
rfi	02-delay_analysis/unified_tia_csv/09- rfi_status.csv	0	not found

No controlled CSV rows are available for this section.

PRO-QAQC-21 | QA/QC Performance

Suez Tunnel Civil & MEP Works

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-PROD-22 | Productivity

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac
progress	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-EXE-23 | Executive Report

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
projects	01-data/import_templates/projects.csv	1	not found
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac
evm	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac
risks	01-data/import_templates/risks.csv	3	not found

project_id	project_name	client_name	contractor	planned_start	planned_finish
Suez-Tunnel	Suez Tunnel Civil & MEP Works	Suez Urban Development Authority	Nile Infra JV	1-Sep-25	28-Feb-27

PRO-BLC-24 | Baseline vs Current

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-FCF-25 | Forecast Completion

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac
evm	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-ML-26 | ML Project Controls

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac
evm	01-data/import_templates/project_input_bundle.csv	17	68b3bee9da318f83e57bd0166e5d7311531edf140e20e294b99662de3c8d3cac
risks	01-data/import_templates/risks.csv	3	not found

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26

PRO-CAD-27 | Contract Administration

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
contracts	01-data/import_templates/contracts.csv	2	not found
claims	01-data/import_templates/claims.csv	2	not found

contract_id	project_id	package	contractor	contract_type	original_value
ST-PH-01	Suez-Tunnel	1	Nile Infra JV	Unit rate	1250000000
ST-PH-02	Suez-Tunnel	2	Nile Infra JV	Lump sum	225000000

PRO-CHG-28 | Change Control

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	not found

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
Suez-Tunnel	CL-001	ST-PH-01	DE-001	Employer free issue steel delay	28-Dec-25
Suez-Tunnel	CL-002	ST-PH-01	DE-002	Late IFC and RFI response impact	24-Jan-26

PRO-DOC-29 | Document Control

Suez Tunnel Civil & MEP Works

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-IFC-30 | Interface Management

Suez Tunnel Civil & MEP Works

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-15T05:31:08+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
ifc	02-delay_analysis/unified_tia_csv/07- ifc_conflict.csv	0	not found

No controlled CSV rows are available for this section.