

PRO-BLC-24 | Baseline vs Current

Nasr city-Tunnel

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:38+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/activities.csv	17	99135d26f957b006a376f7ed605c950b8ddea6468d1be1d7b33bb3efe806e182

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1000	Notice to Proceed	5-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.MILESTONE	NCT-MS-1010	Site Handover	8-Jan-26	
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1020	Issue IFC Architectural Drawings	10-Jan-26	23-Jan-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.ENGINEERING	NCT-ENG-1030	Approve Structural Shop Drawings	17-Jan-26	6-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1040	Procure Reinforcement Steel	25-Jan-26	28-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.PROCUREMENT	NCT-PRC-1050	Deliver Formwork Materials	30-Jan-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-EXC-1060	Building A Excavation	9-Feb-26	26-Feb-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-PC-1070	Building A Plain Concrete	27-Feb-26	6-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-RFT-1080	Building A Raft Reinforcement	7-Mar-26	26-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-A.SUBSTRUCTURE	NCT-A-CON-1090	Building A Raft Concrete	27-Mar-26	31-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-EXC-1100	Building B Excavation	16-Feb-26	7-Mar-26
Nasr city-Tunnel	Nasr city-Tunnel.NCT.BLDG-B.SUBSTRUCTURE	NCT-B-PC-1110	Building B Plain Concrete	8-Mar-26	14-Mar-26