

PRO-TIA-01 | Time Impact & Extension of Time

Sophia Mall Mixed-Use Development

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	ae95fac637a5a4cc21519fe9cff117c4957586c33a34b2242816d6457df0409d
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv	0	186b52e9473e855acbc9918e329ddedc09a076284849e5329bdcf2ef25d176c6
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found

No controlled CSV rows are available for this section.

PRO-DLY-02 | Delay Analysis

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
delay_events	01-data/import_templates/delay_events.csv	5	94acd6440eceb53d53f2c01e8fa6eb0ed2081f05e1f0b68b3aa19071ac4cdb5
delay_classification	02-delay_analysis/unified_tia_csv/12_delay_event_classification.csv	0	ae95fac637a5a4cc21519fe9cff117c4957586c33a34b2242816d6457df0409d

project_id	Primary Event ID	Activity ID	Activity Name	BL Start	BL Finish
Sophia-Mall	Delay in employer free issue steel supply	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Late IFC / design clarification	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Delayed RFI response	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Access constraint and traffic diversion	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26
Sophia-Mall	MEP sleeve coordination delay	CON-SM-GF-1050	Ground floor slab and beams	26-Jun-26	4-Sep-26

PRO-PRG-03 | Project Progress

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234
progress	01-data/import_templates/progress_updates.csv	17	106a9d57216cccc163cfd169fd4748006cab7da5328cf0dc45ae35461e0bf8c

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-REC-04 | Recovery & Mitigation

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv0		186b52e9473e855acbc9918e329ddedc09a076284849e5329bdcf2ef25d176c6
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-VAR-05 | Variation Report

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	d7dfd07c6ee35b2b8cdabb044313853b0a371e4e20ee2c8e754a8050e8a0e69d

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
Sophia-Mall	CL-001	SM-PH-01	DE-001	Employer free issue steel delay	10-Feb-26
Sophia-Mall	CL-002	SM-PH-01	DE-002	Late IFC and RFI response impact	9-Mar-26

PRO-IPC-06 | Interim Payment

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
payments	01-data/import_templates/payments.csv	6	de1f39b751507cc40c0e20469b891ad26bd4b8e30e62c15ed791f922ec33e3ca

project_id	payment	contract	project	invoice no	invoice date
Sophia-Mall	1.0	SM-PH-01	Sophia-Mall	1.0	28-Jan-26
Sophia-Mall	2.0	SM-PH-01	Sophia-Mall	2.0	27-Feb-26
Sophia-Mall	3.0	SM-PH-01	Sophia-Mall	3.0	29-Mar-26
Sophia-Mall	4.0	SM-PH-01	Sophia-Mall	4.0	28-Apr-26
Sophia-Mall	5.0	SM-PH-01	Sophia-Mall	5.0	28-May-26
Sophia-Mall	6.0	SM-PH-01	Sophia-Mall	6.0	27-Jun-26

PRO-RES-07 | Resource & Manpower

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-EQP-08 | Equipment & Plant

Sophia Mall Mixed-Use Development

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-CST-09 | Cost Control

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/evm.csv	17	89ded13e42c5d09cf51153f40f71c192b8eb042d20b89da34a45adc1ca7f62c9

project_id	activity_id	activity_name	period	BAC	AC
Sophia-Mall	KD-MS-1000	Project Start Date	May-26	25301204.82	25048192.77
Sophia-Mall	KD-MS-1010	Contract Agreement	May-26	25301204.82	25048192.77
Sophia-Mall	KD-MS-1020	IFC Drawing Package	May-26	25301204.82	25048192.77
Sophia-Mall	KD-MOB-1000	Mobilization and site logistics setup	May-26	50602409.64	50096385.54
Sophia-Mall	SUR-SM-1010	Surveying and benchmark establishment	May-26	50602409.64	50096385.54
Sophia-Mall	E-SUB-SM-1020	Structural and architectural shop drawings	May-26	75903614.46	71687927.71
Sophia-Mall	E-APP-SM-1020	Approval of podium and basement drawings	May-26	75903614.46	62129537.35
Sophia-Mall	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	May-26	126506024.10	88946132.53
Sophia-Mall	CON-SM-EXC-1010	Bulk excavation and dewatering	May-26	253012048.19	250481927.71
Sophia-Mall	CON-SM-RFT-1020	RFT for raft foundation	May-26	253012048.19	217718891.57
Sophia-Mall	CON-SM-CON-1030	Raft foundation concrete works	May-26	253012048.19	164616722.89
Sophia-Mall	CON-SM-B1-1040	Basement B1 columns and walls	May-26	253012048.19	92928795.18

PRO-EVM-10 | Earned Value

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
evm	01-data/import_templates/evm.csv	17	89ded13e42c5d09cf51153f40f71c192b8eb042d20b89da34a45adc1ca7f62c9

project_id	activity_id	activity_name	period	BAC	AC
Sophia-Mall	KD-MS-1000	Project Start Date	May-26	25301204.82	25048192.77
Sophia-Mall	KD-MS-1010	Contract Agreement	May-26	25301204.82	25048192.77
Sophia-Mall	KD-MS-1020	IFC Drawing Package	May-26	25301204.82	25048192.77
Sophia-Mall	KD-MOB-1000	Mobilization and site logistics setup	May-26	50602409.64	50096385.54
Sophia-Mall	SUR-SM-1010	Surveying and benchmark establishment	May-26	50602409.64	50096385.54
Sophia-Mall	E-SUB-SM-1020	Structural and architectural shop drawings	May-26	75903614.46	71687927.71
Sophia-Mall	E-APP-SM-1020	Approval of podium and basement drawings	May-26	75903614.46	62129537.35
Sophia-Mall	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	May-26	126506024.10	88946132.53
Sophia-Mall	CON-SM-EXC-1010	Bulk excavation and dewatering	May-26	253012048.19	250481927.71
Sophia-Mall	CON-SM-RFT-1020	RFT for raft foundation	May-26	253012048.19	217718891.57
Sophia-Mall	CON-SM-CON-1030	Raft foundation concrete works	May-26	253012048.19	164616722.89
Sophia-Mall	CON-SM-B1-1040	Basement B1 columns and walls	May-26	253012048.19	92928795.18

PRO-CFS-11 | Cash Flow

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
planned_cash_flow	01-data/import_templates/planned_cash_flow.csv	0	939013ded9fd937a507cfdb493df74b1b490b09277184ef4d7f4de57275c0864
payments	01-data/import_templates/payments.csv	6	de1f39b751507cc40c0e20469b891ad26bd4b8e30e62c15ed791f922ec33e3ca

project_id	payment	contract	project	invoice no	invoice date
Sophia-Mall	1.0	SM-PH-01	Sophia-Mall	1.0	28-Jan-26
Sophia-Mall	2.0	SM-PH-01	Sophia-Mall	2.0	27-Feb-26
Sophia-Mall	3.0	SM-PH-01	Sophia-Mall	3.0	29-Mar-26
Sophia-Mall	4.0	SM-PH-01	Sophia-Mall	4.0	28-Apr-26
Sophia-Mall	5.0	SM-PH-01	Sophia-Mall	5.0	28-May-26
Sophia-Mall	6.0	SM-PH-01	Sophia-Mall	6.0	27-Jun-26

PRO-SCV-12 | S-Curve

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
s_curve	01-data/import_templates/s_curve.csv	10	8f6e811670ca2f1bf42deaf383826069ed79e6793d25a86493dc7df50a038e28

project_id	months	monthly_planned	cumm_monthly_planned	monthly_actual	cumm_monthly_actual
Sophia-Mall	1-Oct-25	42000000.00	42000000.00	37842000.00	37842000.00
Sophia-Mall	1-Nov-25	84000000.00	126000000.00	78355200.00	116197200.00
Sophia-Mall	1-Dec-25	147000000.00	273000000.00	141796200.00	257993400.00
Sophia-Mall	1-Jan-26	210000000.00	483000000.00	209244000.00	467237400.00
Sophia-Mall	1-Feb-26	252000000.00	735000000.00	259106400.00	726343800.00
Sophia-Mall	1-Mar-26	294000000.00	1029000000.00	311640000.00	1037983800.00
Sophia-Mall	1-Apr-26	273000000.00	1302000000.00	298061400.00	1336045200.00
Sophia-Mall	1-May-26	252000000.00	1554000000.00	283147200.00	1619192400.00
Sophia-Mall	1-Jun-26	210000000.00	1764000000.00	148785000.00	1767977400.00
Sophia-Mall	1-Jul-26	168000000.00	1932000000.00	122304000.00	1890281400.00

PRO-PRC-13 | Procurement Status

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-MAT-14 | Material Status

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-LAH-15 | Labour Hours

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-CPM-16 | Critical Path

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-FLT-17 | Float Analysis

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-MIL-18 | Milestone Status

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
milestones	01-data/import_templates/milestones.csv	5	253788e9bffa4e540f869183dd827dbc3a478764c19d8c5cd847cf8b3a04dc3c

milestone_id	project_id	activity_name	planned_date	forecast_date	actual_date
KD-MS-1000	Sophia-Mall	Project Start Date	15-Oct-25	15-Oct-25	15-Oct-25
KD-MS-1010	Sophia-Mall	Contract Agreement	15-Oct-25	15-Oct-25	15-Oct-25
KD-MS-1020	Sophia-Mall	IFC Drawing Package	22-Oct-25	27-Oct-25	22-Oct-25
KD-MS-5000	Sophia-Mall	Structural Works Completion	15-Oct-26	30-Oct-26	
KD-MS-9000	Sophia-Mall	Substantial Completion	31-Jul-27	25-Aug-27	

PRO-RSK-19 | Risk Report

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
risks	01-data/import_templates/risks.csv	3	59af00ff6e239da989d60720b768b82973a87881138935a2d1b3208e17bd5583

risk_id	project_id	risk_title	risk_category	probability	time_impact_days
R-001	Sophia-Mall	Steel delivery delay	Schedule	medium	yes
R-002	Sophia-Mall	Late design clarification and IFC revisions	Engineering	medium	yes
R-003	Sophia-Mall	Cashflow pressure due to delayed certification	Commercial	medium	no

PRO-RFI-20 | RFI & Submittals

Sophia Mall Mixed-Use Development

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
rfi	02-delay_analysis/unified_tia_csv/09- rfi_status.csv	0	not found

No controlled CSV rows are available for this section.

PRO-QAQC-21 | QA/QC Performance

Sophia Mall Mixed-Use Development

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-PROD-22 | Productivity

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234
progress	01-data/import_templates/progress_updates.csv	17	106a9d57216cccc163cfd169fd4748006cab7da5328cf0dc45ae35461e0bf8c

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-EXE-23 | Executive Report

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
projects	01-data/import_templates/projects.csv	1	006e1c6f1bcbe6192cad447a20e0e5e4bf8db3d94c052c44613fa505a27d348e
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234
evm	01-data/import_templates/evm.csv	17	89ded13e42c5d09cf51153f40f71c192b8eb042d20b89da34a45adc1ca7f62c9
risks	01-data/import_templates/risks.csv	3	59af00ff6e239da989d60720b768b82973a87881138935a2d1b3208e17bd5583

project_id	project_name	client_name	contractor	planned_start	planned_finish
Sophia-Mall	Sophia Mall Mixed-Use Development	Sophia Retail Properties	Delta Build Contractors	15-Oct-25	31-Jul-27

PRO-BLC-24 | Baseline vs Current

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
p6	02-delay_analysis/unified_tia_csv/04- p6_activity_export.csv	0	not found
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-FCF-25 | Forecast Completion

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234
evm	01-data/import_templates/evm.csv	17	89ded13e42c5d09cf51153f40f71c192b8eb042d20b89da34a45adc1ca7f62c9

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-ML-26 | ML Project Controls

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234
evm	01-data/import_templates/evm.csv	17	89ded13e42c5d09cf51153f40f71c192b8eb042d20b89da34a45adc1ca7f62c9
risks	01-data/import_templates/risks.csv	3	59af00ff6e239da989d60720b768b82973a87881138935a2d1b3208e17bd5583

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26

PRO-CAD-27 | Contract Administration

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
contracts	01-data/import_templates/contracts.csv	2	719e5ba575305c8d03a214b23577eeeb659647b3d201406ce757d57f2b4cb1cf
claims	01-data/import_templates/claims.csv	2	d7dfd07c6ee35b2b8cdabb044313853b0a371e4e20ee2c8e754a8050e8a0e69d

contract_id	project_id	package	contractor	contract_type	original_value
SM-PH-01	Sophia-Mall	1	Delta Build Contractors	Unit rate	2100000000
SM-PH-02	Sophia-Mall	2	Delta Build Contractors	Lump sum	378000000

PRO-CHG-28 | Change Control

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
claims	01-data/import_templates/claims.csv	2	d7dfd07c6ee35b2b8cdabb044313853b0a371e4e20ee2c8e754a8050e8a0e69d

project_id	claim_id	contract_id	claim_event_ref	claim_title	notice_date
Sophia-Mall	CL-001	SM-PH-01	DE-001	Employer free issue steel delay	10-Feb-26
Sophia-Mall	CL-002	SM-PH-01	DE-002	Late IFC and RFI response impact	9-Mar-26

PRO-DOC-29 | Document Control

Sophia Mall Mixed-Use Development

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
---------------	----------------------	------	---------

No controlled CSV rows are available for this section.

PRO-IFC-30 | Interface Management

Sophia Mall Mixed-Use Development

Status: AWAITING CONTROLLED CSV DATA. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
ifc	02-delay_analysis/unified_tia_csv/07- ifc_conflict.csv	0	not found

No controlled CSV rows are available for this section.