

PRO-MAT-14 | Material Status

Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
activities	01-data/import_templates/activities.csv	17	41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1000	Project Start Date	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1010	Contract Agreement	15-Oct-25	
Sophia-Mall	Sophia-Mall.MILESTONE	KD-MS-1020	IFC Drawing Package	25-Oct-25	
Sophia-Mall	Sophia-Mall.MOBILIZATION	KD-MOB-1000	Mobilization and site logistics setup	17-Oct-25	18-Nov-25
Sophia-Mall	Sophia-Mall.SURVEY	SUR-SM-1010	Surveying and benchmark establishment	5-Nov-25	23-Nov-25
Sophia-Mall	Sophia-Mall.ENGINEERING	E-SUB-SM-1020	Structural and architectural shop drawings	22-Nov-25	6-Jan-26
Sophia-Mall	Sophia-Mall.ENGINEERING	E-APP-SM-1020	Approval of podium and basement drawings	5-Jan-26	10-Feb-26
Sophia-Mall	Sophia-Mall.PROCUREMENT	P-MDEL-SM-1000	Long lead procurement for steel and MEP sleeves	24-Dec-25	2-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-EXC-1010	Bulk excavation and dewatering	9-Dec-25	19-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-RFT-1020	RFT for raft foundation	22-Feb-26	30-Mar-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-CON-1030	Raft foundation concrete works	30-Mar-26	29-Apr-26
Sophia-Mall	Sophia-Mall.CONSTRUCTION	CON-SM-B1-1040	Basement B1 columns and walls	29-Apr-26	26-Jun-26