

# PRO-ML-26 | ML Project Controls

## Sophia Mall Mixed-Use Development

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:35+00:00.

| Logical table | Project-relative CSV                    | Rows | SHA-256                                                          |
|---------------|-----------------------------------------|------|------------------------------------------------------------------|
| activities    | 01-data/import_templates/activities.csv | 17   | 41a19f9dc64f88e3c2b7d128e13a95072f75076d8365163f513d2944c0c2d234 |
| evm           | 01-data/import_templates/evm.csv        | 17   | 89ded13e42c5d09cf51153f40f71c192b8eb042d20b89da34a45adc1ca7f62c9 |
| risks         | 01-data/import_templates/risks.csv      | 3    | 59af00ff6e239da989d60720b768b82973a87881138935a2d1b3208e17bd5583 |

| project_id  | wbs_id                   | activity_id     | activity_name                                   | planned_start | planned_finish |
|-------------|--------------------------|-----------------|-------------------------------------------------|---------------|----------------|
| Sophia-Mall | Sophia-Mall.MILESTONE    | KD-MS-1000      | Project Start Date                              | 15-Oct-25     |                |
| Sophia-Mall | Sophia-Mall.MILESTONE    | KD-MS-1010      | Contract Agreement                              | 15-Oct-25     |                |
| Sophia-Mall | Sophia-Mall.MILESTONE    | KD-MS-1020      | IFC Drawing Package                             | 25-Oct-25     |                |
| Sophia-Mall | Sophia-Mall.MOBILIZATION | KD-MOB-1000     | Mobilization and site logistics setup           | 17-Oct-25     | 18-Nov-25      |
| Sophia-Mall | Sophia-Mall.SURVEY       | SUR-SM-1010     | Surveying and benchmark establishment           | 5-Nov-25      | 23-Nov-25      |
| Sophia-Mall | Sophia-Mall.ENGINEERING  | E-SUB-SM-1020   | Structural and architectural shop drawings      | 22-Nov-25     | 6-Jan-26       |
| Sophia-Mall | Sophia-Mall.ENGINEERING  | E-APP-SM-1020   | Approval of podium and basement drawings        | 5-Jan-26      | 10-Feb-26      |
| Sophia-Mall | Sophia-Mall.PROCUREMENT  | P-MDEL-SM-1000  | Long lead procurement for steel and MEP sleeves | 24-Dec-25     | 2-Mar-26       |
| Sophia-Mall | Sophia-Mall.CONSTRUCTION | CON-SM-EXC-1010 | Bulk excavation and dewatering                  | 9-Dec-25      | 19-Mar-26      |
| Sophia-Mall | Sophia-Mall.CONSTRUCTION | CON-SM-RFT-1020 | RFT for raft foundation                         | 22-Feb-26     | 30-Mar-26      |
| Sophia-Mall | Sophia-Mall.CONSTRUCTION | CON-SM-CON-1030 | Raft foundation concrete works                  | 30-Mar-26     | 29-Apr-26      |
| Sophia-Mall | Sophia-Mall.CONSTRUCTION | CON-SM-B1-1040  | Basement B1 columns and walls                   | 29-Apr-26     | 26-Jun-26      |