

PRO-REC-04 | Recovery & Mitigation

Suez Tunnel Civil & MEP Works

Status: DATA AVAILABLE. Generated 2026-08-14T03:05:41+00:00.

Logical table	Project-relative CSV	Rows	SHA-256
tia_recovery	02-delay_analysis/unified_tia_csv/13_tia_recovery_scenario.csv0		186b52e9473e855acbc9918e329ddedc09a076284849e5329bdcf2ef25d176c6
activities	01-data/import_templates/activities.csv	17	5e87b755294285b023dd76f20215a75ebfaefa5412f731da37add3f2742c1cc8

project_id	wbs_id	activity_id	activity_name	planned_start	planned_finish
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1000	Project Start Date	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1010	Contract Agreement	1-Sep-25	
Suez-Tunnel	Suez-Tunnel.MILESTONE	KD-MS-1020	IFC Drawing Package	6-Sep-25	
Suez-Tunnel	Suez-Tunnel.MOBILIZATION	KD-MOB-1000	Mobilization and temporary facilities	4-Sep-25	2-Oct-25
Suez-Tunnel	Suez-Tunnel.SURVEY	SUR-ST-1010	Topographic survey and utility detection	19-Sep-25	11-Oct-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-SUB-ST-1020	Tunnel alignment shop drawings	6-Oct-25	10-Nov-25
Suez-Tunnel	Suez-Tunnel.ENGINEERING	E-APP-ST-1020	Approval of tunnel alignment shop drawings	12-Nov-25	7-Dec-25
Suez-Tunnel	Suez-Tunnel.PROCUREMENT	P-MDEL-ST-1000	Delivery of waterproofing membrane and steel	2-Nov-25	27-Dec-25
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-EXC-1010	Open cut excavation and shoring	29-Oct-25	27-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-RFT-1020	RFT for base slab reinforcement	28-Dec-25	25-Jan-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-CON-1030	Concrete casting for base slab	28-Jan-26	21-Feb-26
Suez-Tunnel	Suez-Tunnel.CONSTRUCTION	CON-ST-WALL-1040	Tunnel wall reinforcement and formwork	26-Feb-26	27-Apr-26