

MASTER DASHBOARD

# LMD Bridge & Road Interchange

Project-scoped construction intelligence dashboard | Project ID: LMD-Bridge | Generated 01 Aug 2026 12:03

Overview

WBS

Activities

Milestones

S-Curve

EVM

Contracts

Letters

Risks

Delay & TIA

## Project Overview

Executive KPIs, health indicators, and project vitals

### CONTRACT VALUE

**EGP 850,000,000**

Project budget

### OVERALL PROGRESS

**31.0%**

Planned 38.0%

### ACTIVITIES

**17**

Critical 10

### DURATION

**500 days**

Remaining 46.2%

## Phase Progress

| phase        | planned | actual | variance |
|--------------|---------|--------|----------|
| Engineering  | 0.81    | 0.66   | -0.15    |
| Procurement  | 0.55    | 0.45   | -0.1     |
| Construction | 0.38    | 0.31   | -0.06    |
| Overall      | 38.0    | 31.0   | -7.0     |

### Project Vitals

| Project                       | Start       | Finish      | Project ID |
|-------------------------------|-------------|-------------|------------|
| LMD Bridge & Road Interchange | 05-Nov-2025 | 20-Mar-2027 | LMD-Bridge |

Generated from Project Intelligence Hub project-scoped data. No cross-project fallback is used for project-specific exports.