

Ref No.: BD-ACEPM-SAMCO-LET-002

Tuesday, 25th of June 2025

To: SAMCO National Construction Co. - Egypt
Attention: Eng. Saleh Mohamed Sabry (Projects Director)

Project Name: The Big
Contract/Package: Letter Of Acceptance

Subject: Delay in Installation of Tower Crane No. 1

Reference (S):

1. BD-ACEPM-SAMCO-LET-001, dated June 24, 2025

Dear Sir,

With reference to the subject above, and specifically to point 1 in Ref. (1) above, please note that, to date, the installation of Tower Crane No. 1 has not yet commenced. This is despite repeated assurances from your side, the most recent of which was for yesterday June 24, 2025.

This delay is directly impacting the completion of the soil replacement stages and is causing significant disruption to the overall project schedule


Furthermore, kindly note the following:

1. Tower Crane No. 1 arrived on site on May 8, 2025.
2. The foundations for Tower Crane No. 1 were poured on June 3, 2025.

In light of the above, you are kindly requested to take immediate action to commence the installation without further delay and provide a confirmed installation date as soon as possible.

Yours faithfully

Eng./ Shady El-Kersh


Project Director

ACE Project Management



Attachment(s):

CC: Eng. Mostafa Galal, Owner's Representative