

Ref No.: BD-ACEPM-SAMCO-LET-014

Date: Sunday, 12th of October 2025

To: SAMCO National Construction Company
Attention: Eng. Mohammed Sami Mohammed (Project Manager)

Project Name: The Big Business District
Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4

Subject: Execution of Soil Replacement for Buildings B1 and B2

Reference (S): N/A

Dear Sir,

With reference to the subject above and the site meeting held on 7 October 2025, the Engineer would like to highlight the following:

As per the handing over certificate issued on 7 October 2025 for the boundary excavation works of Buildings B1 and B2, and based on the instructions given by both the Engineer and the Employer, the Contractor was directed to commence the supply and execution of the soil replacement work. This activity was identified as a high priority to ensure timely progress of the soil replacement works and to avoid any potential risk in this area.

However, as of the date of this letter, no soil replacement works have commenced on site, no delivery of the gravel material has been made, and the required test results for the approved material have not been submitted. This delay is causing serious concern to both the Engineer and the Employer, particularly due to the importance of this phase in the overall project schedule.

In light of the above, the Contractor shall be held fully responsible for any defects or delays resulting from this issue. Furthermore, the Employer reserves all rights in accordance with the Particular Conditions of Contract, Sub-Clause 2.5 (Employer's Claims) and Sub-Clause 8.7 (Delay Damages).

You are hereby urged to take immediate corrective action to avoid any further risks or adverse impact on the project timeline.

Yours faithfully,
Eng. Abdelaziz Mohammed.

Project Manager.

ACE Project Management

Attachment(s): N/A

CC:

Eng. Mostafa Gala – Owner representative