

Ref No.: BD-ACEPM-SAMCO-LET-028

Date: Monday, 16th of February 2026

To: SAMCO National Construction Company

Attention: Eng. Mohammed Sami Mohammed (Project Manager)

Project Name: The Big Business District

Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4

Subject: Re: Notification of Reinforcement Steel Supply Status and Entitlement to Time Extensions

Reference (S):

- 1) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0044 dated 15/01/2026
- 2) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0048 dated 27/01/2026
- 3) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0051 dated 08/02/2026

Dear Sir,

Reference is made to your letters no. (1,2 and 3) concerning the alleged delay in the supply of the Employer's steel reinforcement materials.

It is confirmed that the steel reinforcement required for completion of the relevant works has already been delivered to site. And the Contractor already tried to mitigate the delay previously by supplying an amount of steel reinforcement as his needs. Accordingly, the Contractor is required to exert all necessary efforts, including proper planning, resource allocation, and sequencing, to maintain the contractual Time for Completion.

In the meantime, the Contractor remains fully obligated to:

- Proceed diligently with all works,
- Mitigate any potential delay effects,
- Maintain the approved Time for Completion.
- Submit a mitigation plan for the delays in the project.

The Employer and the Engineer expressly reserve all rights and remedies under the Contract, including the right to apply Delay Damages where applicable.

This correspondence shall not be construed as an admission of liability nor as a waiver of any rights under the Contract.

Yours faithfully,
Eng. Abdelaziz Mohammed

Project Manager,
ACE Project Management



Attachment(s):

CC:

Eng. Mohamed Hamza - Projects Manager

Eng. Mostafa Gala - Owner representative

Eng. Ahmed Saafan – Project Controls Director

Eng. Ramy Refaat – Commercial Contracts Director

Eng. Osama Waly – PCO representative

M.S