



Ref No.: BD-CW-SAMCO-ACE-LET-STR-003


Monday, 30th of June. 2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Shady Elkersh (Project Director)

Project Name: The Big Business District.

Contract/Package: Construction Works.



Subject: RE: Outstanding Deliverables - Urgent Response Required (Your Ref: BD-ACEPM-SAMCO-LET-001 - BD-ACEPM-SAMCO-LET-002).

Dear Sir,

With reference to your letter dated June 24, 2025, regarding the above-mentioned subject, we would like to formally respond to the points raised with the following clarifications:

1. **Tower Crane No. 1:** We confirm that Tower Crane No. 1 has been successfully installed on-site as of June 28, 2025.
2. **Tower Crane No. 2:** As per the meeting held on June 25, 2025, it was agreed to grant a one-month grace period for the installation of the second tower crane. This allowance is provided specifically to enable you to complete the necessary relocation of the water pipeline that conflicts with the proposed crane location.
3. **Engineering Stage (Shop Drawings):** Regarding the List of Drawing, it was verbally requested by your side on June 17, 2025, and we subsequently delivered it to you on June 18, 2025. Therefore, we confirm there has been no delay from our part. The submission of the actual shop drawings will commence starting from June 30, 2025.
4. **Baseline Time Program:** The date mentioned in your letter is not acknowledged as our project baseline as previously informed you, we will not execute the soil replacement works. Our program is directly contingent upon the completion of the soil replacement works. Therefore, we kindly request that you provide us with the schedule and confirmed completion date from the contractor responsible for these works, in order to determine the actual project, start date and enable us to prepare our official baseline program, in line with our official position as clearly stated in Section 7.
5. **Key Personnel:** Please find the Curriculum Vitae (CV) of the proposed Project Manager attached to this letter for your review and approval.
6. **Construction Methodology:** The Construction Methodology will be prepared and submitted during the execution period of the soil replacement works, which are to be carried out by another contractor under your management.
7. **Soil Report:** As was indicated during the meeting held on June 25, 2025, we committed to providing you with an official written response regarding the soil replacement works if accepted, **SAMCO will not be executing the soil replacement works and we bear no responsibility either liability for this scope or any related documentation,** as previously stated in the meeting held on April 14, 2025.

Our scope of work shall commence only upon the full completion of all earthworks by others, as clearly outlined in our contract proposal.



Ref No.: BD-CW-SAMCO-ACE-LET-STR-003

Monday, 30th of June. 2025

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Shady Elkersh (Project Director)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: RE: Outstanding Deliverables - Urgent Response Required (Your Ref: BD-ACEPM-SAMCO-LET-001 - BD-ACEPM-SAMCO-LET-002).

Dear Sir,

With reference to your letter dated June 24, 2025, regarding the above-mentioned subject, we would like to formally respond to the points raised with the following clarifications:

1. **Tower Crane No. 1:** We confirm that Tower Crane No. 1 has been successfully installed on-site as of June 28, 2025.
2. **Tower Crane No. 2:** As per the meeting held on June 25, 2025, it was agreed to grant a one-month grace period for the installation of the second tower crane. This allowance is provided specifically to enable you to complete the necessary relocation of the water pipeline that conflicts with the proposed crane location.
3. **Engineering Stage (Shop Drawings):** Regarding the List of Drawing, it was verbally requested by your side on June 17, 2025, and we subsequently delivered it to you on June 18, 2025. Therefore, we confirm there has been no delay from our part. The submission of the actual shop drawings will commence starting from June 30, 2025.
4. **Baseline Time Program:** The date mentioned in your letter is not acknowledged as our project baseline as previously informed you, we will not execute the soil replacement works. Our program is directly contingent upon the completion of the soil replacement works. Therefore, we kindly request that you provide us with the schedule and confirmed completion date from the contractor responsible for these works, in order to determine the actual project, start date and enable us to prepare our official baseline program, in line with our official position as clearly stated in Section 7.
5. **Key Personnel:** Please find the Curriculum Vitae (CV) of the proposed Project Manager attached to this letter for your review and approval.
6. **Construction Methodology:** The Construction Methodology will be prepared and submitted during the execution period of the soil replacement works, which are to be carried out by another contractor under your management.
7. **Soil Report:** As was indicated during the meeting held on June 25, 2025, we committed to providing you with an official written response regarding the soil replacement works if accepted, **SAMCO will not be executing the soil replacement works and we bear no responsibility either liability for this scope or any related documentation,** as previously stated in the meeting held on April 14, 2025.

Our scope of work shall commence only upon the full completion of all earthworks by others, as clearly outlined in our contract proposal.



8. **Steel Reinforcement Inventory:** The required steel reinforcement quantities for each structural element will be submitted with sufficient lead time before the scheduled start of its execution, allowing adequate time for procurement and delivery by the Employer.

We trust this clarifies the current status of all pending items. We are committed to the project's success and look forward to your cooperation to ensure we remain on schedule.

Yours faithfully

Eng./ Saleh Mohammed Sabry

Vice Chairman – Projects

SAMCO National Construction

A handwritten signature in blue ink, appearing to read "Saleh Mohammed Sabry", written over a horizontal line.



Attachment(s):

1. Curriculum Vitae * (1) copy.

AHMED ELGEADY

Project Manager / Senior Site Architect

Experienced Project Manager and Senior Site Architect with over 15 years of expertise in architectural site supervision, finishing works, and project execution for large-scale developments in Egypt and KSA. Proven track record in delivering complex projects on time, within budget, and in line with quality and regulatory standards.

PROFESSIONAL EXPERIENCE:

- **Deputy Finishing Manager**
SAMCO – Cairo *Mar 2024 – Present*
Leading finishing works and team coordination for high-end developments.
- **Construction Manager**
CCC – Cairo *Aug 2023 – Mar 2024*
Project: Four Seasons, Madinaty.
Oversaw full project execution including scheduling, quality, and subcontractor coordination.
- **Team Leader Architect**
ECG – Cairo *Aug 2021 – Aug 2023*
Projects: New Garden City R5 & MATRIX Mall – New Administrative Capital
Led architectural site teams ensuring proper implementation of design intent.
- **Section Head Architect**
SIAC – South Sinai *Jan 2020 – Feb 2021*
Project: King Salman International University
Supervised architectural site works and coordinated with MEP and structural teams.
- **Senior Site Engineer**
Hassan Allam Construction – New Alamein City. *Feb 2018 – Jan 2020*
Project: President Palace – New Alamein City.
- **Senior Site Engineer**
Hassan Allam Construction – North Coast *Nov 2016 – Feb 2018*
Project: Swan Lake North Coast
- **Senior Site Engineer**
MAJOR for Decoration – Beni Suef *May 2015 – Nov 2016*
Project: El Safa Hospital
- **Site Engineer**
ELZAMIL – Riyadh, KSA *Sep 2012 – May 2015*
Project: King Khaled Hospital

EDUCATION: Bachelor of Architecture

Shorouk Academy – Cairo 2005 - 2009



CONTACT

- ☎ +201025520724
- 📍 Cairo- Egypt
- ✉ AHMEDELGEADY33@yahoo.com

SOFTWARE SKILLS

- AutoCAD
- MS Office Suite (Excel, Word, PowerPoint, Outlook)

CORE COMPETENCIES

- Project & Construction Management
- Site Supervision & Coordination
- Finishing Works Leadership
- Quality Assurance & Compliance
- Budget & Timeline Control
- Leadership & Team Management
- Problem Solving & Decision Making
- Flexibility & Adaptability
- PMP Preparation