

Ref No.: BD-CW-SAMCO-ACE-LET-STR-083

06-June-2026

To: ACE Project Management | Moharram Bakhoun

Attention: Eng. Abdulaziz Mohamed (Project Manager)

Project Name: The Big Business District.

Contract/Package: Construction Works.

Subject: Notice of Revised Third Reinforcement Steel Batch Requirements and Formal Claim Notice under Sub-Clause 20.1 [Contractor's Claims]

References:

1. Engineer's Letter No. BD-ACEPM-SAMCO-LET-0035 dated 17/05/2026
2. Contractor's Letter No. BD-CW-SAMCO-ACE-LET-STR-079 dated 24/05/2026

Dear Sir,

With reference to the above-mentioned correspondence concerning the delayed supply of reinforcement steel and its impact on the progress of the Works, the Contractor hereby submits the revised requirements for the Third Reinforcement Steel Batch based on the actual site conditions and quantities consumed during the delay period, for your review and necessary action.

The Contractor reiterates that the Second Reinforcement Steel Batch was formally requested on 26 November 2025.

However, the requested quantities were not supplied within the period reasonably required to support the Contractor's planned construction activities.

The quantities were subsequently delivered during February 2026 and the remaining quantities were delivered on 04 May 2026, which adversely affected the planned sequence and progress of the Works.

In order to mitigate the effects of such delay and maintain continuity and progress of the Works wherever practicable, the Contractor provided temporary reinforcement steel quantities during the affected period.

Consequently, the actual consumption, site requirements, and reinforcement steel diameters have changed from those originally anticipated for the Third Reinforcement Steel Batch.

Accordingly, based on current site conditions, actual consumption records, and the quantities temporarily provided during the delay period, the requirements for the Third Reinforcement Steel Batch have been revised as follows:

Diameter (mm)	R8	T10	T12	T16	T18	T22	T25
Quantity (Ton)	6	48	118	166	40	28	118

Accordingly, the revised quantities and diameters are hereby submitted for your review and for arranging the necessary supply.

The Contractor emphasizes that the revision is a direct consequence of the delayed supply of Client-provided reinforcement steel, as previously notified in the above-referenced correspondence. For the avoidance of doubt, this submission shall not be construed as a waiver of any rights or entitlements of the Contractor under the Contract arising from such delay, including but not limited to any entitlement to Extension of Time and/or other contractual relief.

In the meantime, the Contractor considers this letter as a formal notice pursuant to Sub-Clause 20.1 [Contractor's Claim] and reserves all rights with respect to any entitlement to extension of time and/or additional cost arising from this matter.

Kindly proceed with the necessary arrangements to supply the revised quantities stated above as soon as practicable in order to avoid any further disruption to the progress of the Works and to minimize additional delays to the Project.

The Contractor further notes that the above quantities are based on the current project status and may be subject to further review and revision should any continued or subsequent delay in supply necessitate temporary measures by the Contractor to maintain the progress of the Works.

Best regards,

Eng./ Mohammed Sami Mohammed
Project Director
SAMCO National Construction

