

Master Dashboard

Sophia Mall Mixed-Use Development

Project	Sophia Mall Mixed-Use Development
Project ID	Sophia-Mall
Sector	Buildings
Status	On Track
Contract Value	EGP 2,100,000,000
Paid Amount	EGP 809,004,000
Actual Progress	33.0%
Planned Progress	31.0%
BAC / PV / EV / AC	EGP 2,100,000,000 / EGP 1,112,493,976 / EGP 1,166,846,024 / EGP 1,155,177,564
SPI / CPI	1.05 / 1.01
Delay Exposure	Indicative; verify in Primavera P6.
Last Source Update	2026-08-01T12:04:24
Assessment Profile	readiness_only
Assessment Status	readiness_only
P6 Determination Status	p6_recalculation_required
Contract Sources	1
Evidence Sources	0
Native XER Files	0
Source Scope	selected_project_only
Charts Awaiting Project Data	Planned vs Actual Cash Flow; Delay by Root Cause; Delay Type Distribution; Baseline vs Impacted vs Recovery