

Elite SVG Charts

Suez Tunnel Civil & MEP Works

Project	Suez Tunnel Civil & MEP Works
Project ID	Suez-Tunnel
Sector	Tunnels
Status	Delayed
Contract Value	EGP 1,250,000,000
Paid Amount	EGP 481,550,000
Actual Progress	35.0%
Planned Progress	42.0%
BAC / PV / EV / AC	EGP 1,250,000,000 / EGP 563,253,012 / EGP 485,421,687 / EGP 514,546,988
SPI / CPI	0.86 / 0.94
Delay Exposure	Indicative; verify in Primavera P6.
Last Source Update	2026-08-01T12:22:27
Assessment Profile	readiness_only
Assessment Status	readiness_only
P6 Determination Status	p6_recalculation_required
Contract Sources	1
Evidence Sources	0
Native XER Files	0
Source Scope	selected_project_only
Charts Awaiting Project Data	Planned vs Actual Cash Flow; Delay by Root Cause; Delay Type Distribution; Baseline vs Impacted vs Recovery