

Executive Dashboard

LMD Bridge & Road Interchange

Project	LMD Bridge & Road Interchange
Project ID	LMD-Bridge
Sector	Bridges
Status	Delayed
Contract Value	EGP 850,000,000
Paid Amount	EGP 327,454,000
Actual Progress	31.0%
Planned Progress	38.0%
BAC / PV / EV / AC	EGP 850,000,000 / EGP 343,174,699 / EGP 294,306,867 / EGP 311,965,280
SPI / CPI	0.86 / 0.94
Delay Days	208.0
Last Source Update	2026-08-01T18:21:38

Generated from the selected project only.