

The Big-PH01-Event01-SS-Batch01-Part02-Before Fragnet				THE BIG Layout						09-Jul-26 16:33										
Activity ID	Activity Name	Original Duration	Total Float	BL Project Start	BL Project Finish	Start	Finish	Critical	Longest Path	5	2026		2027		14-Apr-27, The Big					
											Q3	Q4	Q1	Q2		Q3	Q4	Q1	Q2	Q3
📁 The Big-PH01-Event01-SS-Batch01-Part02-Before Fragnet		581	-4	11-Sep-25	14-Apr-27	11-Sep-25 A	14-Apr-27				▼ 14-Apr-27, The Big									
📅 Key Dates		581	-4	11-Sep-25	14-Apr-27	11-Sep-25 A	14-Apr-27				▼ 14-Apr-27, Key Dates									
📌 Milestone		581	-4	11-Sep-25	14-Apr-27	11-Sep-25 A	14-Apr-27				▼ 14-Apr-27, Milestones									
📌 KD-MS-1000	Project Start Date	0		11-Sep-25		11-Sep-25 A		☐	☒		◆ Project Start Date, 11-Sep-25 A									
📌 KD-MS-1010	Contract Agreement	0		11-Sep-25		11-Sep-25 A		☐	☒		◆ Contract Agreement, 11-Sep-25 A									
📌 KD-MS-1020	IFC Drawing Package	0		11-Sep-25		11-Sep-25 A		☐	☒		◆ IFC Drawing Package, 11-Sep-25 A									
📌 KD-MS-1040	Ground Works Finish Date	0	2		09-May-26		09-May-26*	☐	☐		◆ Ground Works Finish Date, 09-May-26									
📌 KD-MS-1050	Project Finish Date	0	-4		14-Apr-27		14-Apr-27*	☒	☒		◆ Project Finish Date, 14-Apr-27									